



## Concrete Cylinder Test Report

### PROJECT INFO

ASTM C31, ASTM C39, AASHTO T23, AASHTO T22, ASTM C172, AASHTO R60

|                      |                                     |                   |                        |
|----------------------|-------------------------------------|-------------------|------------------------|
| Client               | WSP                                 | Date Of Placement | 08/15/2020             |
| Project Name         | PW-7018 HMA Mill & Resurfacing 2020 | Specimen Type     | Concrete Cylinder      |
| Project Number       | 2020073E                            | Contractor        | Fort Wayne Contracting |
| Project Location     | Detroit, MI                         | Concrete Supplier | McCoig Materials LLC   |
| MDOT Job Number      |                                     | Field Tested By   | Will faelduna          |
| MDOT Control Section |                                     | Date Issued       | 09/12/2020             |

|                          |                       |
|--------------------------|-----------------------|
| Results Recorded In      | English Units         |
| Supplier Mix Description | MDOT P-NC W/MR WO/NCA |

### DESIGN PARAMETER

|                                   |             |                |      |                                    |  |
|-----------------------------------|-------------|----------------|------|------------------------------------|--|
| Mix Design Number                 | 0769 P-NCOM |                |      |                                    |  |
| Design Compressive Strength (psi) | 3500        |                |      |                                    |  |
| Air (% Max)                       | 8.5         | Slump (in Max) | 6.00 | Unit Weight (lbs/ft <sup>3</sup> ) |  |
| Air (% Min)                       | 5.5         | Slump (in Min) | 3.00 |                                    |  |

### TESTING DATA

|        |      |                                                                                                                                        |
|--------|------|----------------------------------------------------------------------------------------------------------------------------------------|
| Placed | 6.00 | +/- yds <sup>3</sup> /ft <sup>3</sup> of concrete at the following location: Structures along Wyoming between 6 mile rd and 8 mile rd. |
|--------|------|----------------------------------------------------------------------------------------------------------------------------------------|

| Time Tested | Truck Num | Slump ASTM C143 (in) | Air ASTM C231 or C173 (%) | Unit Weight ASTM C138 (lbs/ft <sup>3</sup> ) | Air Temp (°F) | Mix Temp ASTM C1064 (°F) | Concrete Cylinder Set | Water Added (gal) | Cumulative Concrete Placed At Test (yds <sup>3</sup> /ft <sup>3</sup> ) |
|-------------|-----------|----------------------|---------------------------|----------------------------------------------|---------------|--------------------------|-----------------------|-------------------|-------------------------------------------------------------------------|
| 9:10 AM     | 1462      | 5.00                 | 6.50                      | 0.0                                          | 71            | 85                       | 1                     | 0                 | 6                                                                       |

### MATERIAL DATA

| Concrete Cylinder Set | Concrete Cylinder Num | Diameter (in) | X-Sec Area (in <sup>2</sup> ) | Weight (lbs) | Fracture Type      | Capping Process | Age Of Concrete Cylinder (Days) | Date Tested | Total Load At Failure (lbs) | Cumulative Strength (psi/mpa) |
|-----------------------|-----------------------|---------------|-------------------------------|--------------|--------------------|-----------------|---------------------------------|-------------|-----------------------------|-------------------------------|
| 1                     | 79583                 | 4.00          | 12.57                         | 8.49         | 2- (Cone/Vertical) | Unbonded Cap    | 28                              | 09/12/2020  | 49040                       | 3900                          |
| 1                     | 79584                 | 4.00          | 12.57                         | 8.50         | 2- (Cone/Vertical) | Unbonded Cap    | 28                              | 09/12/2020  | 53090                       | 4220                          |

**Average 28 Day Compressive Strength (psi): 4060**

\*Cylinders tested with Unbonded Caps followed ASTM C1231, cylinders tested with Bonded Caps followed ASTM C617.

\*All Air Content % tests were performed per C231 unless otherwise noted in the remarks.

\*Inspector was notified of non-conformance items, if any.

\*Average Compressive Strength results did meet project specifications.

|                      |                          |
|----------------------|--------------------------|
| Remarks:             |                          |
| Results Reported To: | WSP(Jason Lukasik, P.E.) |
| Report Approved By:  | Matthew Johnson          |