

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,		SHIP TO: PW 7018 CITY OF DETROIT MI	TICKET CODE: 82007094 DATE: 08/03/2021
---	--	--	---

DRIVER INSTRUCTION: ON CLARK SOUTH OF MICHIGAN	MAP PAGE:	TIME: 13:21:00
---	-----------	-------------------

P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	N 212	ROCHA JR, DAVID	3714	38.10	38.00	3.00	6.5	820

ITEM NAME	QUANTITY	UOM	DESCRIPTION	UNIT PRICE	EXTENDED
P1-SW 1015	10.00 1.00		MDOT P1 535 WRA ENVIRONMENTAL SU	0.00 0	0.00 0

MDOT 1150 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
Sand Rock	2NS-SMR L6AA-PIN	SPRING MILL - 2NS PORT INLAND - 6AA	47-003 75-005	MDOT PLANT NO. M-40	GRADE OF CONC.
Cementitious Cementitious	CMGS-LA CMT1-LAA NA	LAFARGE-SLAG-GRADE 100 LAFARGE-I-II LA-APLENA CEMENT SCALE	CHICAGO ALPENA CEMENT SCALE	COMPANY REPRESENTATIVE (signature) <i>[Signature]</i> X	
				COLLECTED (circle one) CHECK CASH CREDIT	

DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X CUSTOMER SIGNATURE

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER
LAFARGE-SLAG-GRADE 100	184.00 lb	1840.00 lb	1845.00 lb	0.3	0.00	31.95 gal
SPRING MILL - 2NS	1340.00 lb	13660.00 lb	13600.00 lb	-0.4	2.00	
LAFARGE-I-II LA-APLENA	342.00 lb	3420.00 lb	3410.00 lb	-0.3	0.00	
PORT INLAND - 6AA	1780.00 lb	17800.00 lb	17800.00 lb	0.0	0.00	
WAT1	28.50 gal	227.91 gal	228.87 gal	0.4	0.00	
BASF - MICRO AIR 200	2.42 oz	128.00 oz	127.50 oz	-0.4	0.00	
PCA-OPTIFLO 50	3.00 oz	156.00 oz	158.00 oz	1.3	0.00	
CEMENT SCALE	0.00 lb	0.00 lb	20.00 lb	1.0	0.00	

End of Load Time 1:29 PM
Trim Water:
Water to Add:

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
2 - Yellow (Custom)
3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,		SHIP TO: PW 7018 CITY OF DETROIT MI	TICKET CODE: 82007085 DATE: 08/03/2021
---	--	--	---

DRIVER INSTRUCTION: ON CLARK SOUTH OF MICHIGAN		MAP PAGE:	TIME: 10:57:18
---	--	-----------	-------------------

P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	N 212	BROWN, KEVIN	2314	40.10	28.00	3.00	6.5	820
ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:	UNIT PRICE:	EXTENDED:			
P1-SW 1015	10.00 1.00		MDOT P1-S35 WRA ENVIRONMENTAL SU	0.00 0	0.00 0			

MDOT 1155 STATEMENT: I hereby certify this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
Sand Rock	2NS-SMR L6AA-PIN	SPRING MILL - 2NS PORT INLAND - 6AA	47-003 75-005	MDOT PLANT NO. M-40	GRADE OF CONC.
Cementitious Cementitious	CMGS-LA CMT1-LAA	LAFARGE-SLAG-GRADE 100 LAFARGE-I-II LA-APLENA	CHICAGO ALPENA	COMPANY REPRESENTATIVE (signature) <i>Joseph Halli</i>	
					COLLECTED (circle one) CHECK CASH CREDIT

DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X
						CUSTOMER SIGNATURE

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER
LAFARGE-SLAG-GRADE 100	184.00 lb	1840.00 lb	1840.00 lb	0.0	0.00	31.95 gal
SPRING MILL - 2NS	1340.00 lb	13660.00 lb	13600.00 lb	-0.4	2.00	
LAFARGE-I-II LA-APLENA	342.00 lb	3420.00 lb	3410.00 lb	-0.3	0.00	
PORT INLAND - 6AA	1780.00 lb	17800.00 lb	17760.00 lb	-0.2	0.00	
WAT1	28.50 gal	227.91 gal	228.87 gal	0.4	0.00	
BASF - MICRO AIR 200	2.47 oz	130.00 oz	131.00 oz	0.8	0.00	
PCA-OPTIFLO 50	3.00 oz	156.00 oz	158.00 oz	1.3	0.00	

End of Load Time 10:59 AM
Trim Water:
Water to Add:

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
2 - Yellow (Custom)
3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,		SHIP TO: PW 7018 CITY OF DETROIT MA	TICKET CODE 82007077 DATE 08/03/2021
---	--	--	---

DRIVER INSTRUCTION: ON CLARK SOUTH OF MICHIGAN	MAP PAGE:	TIME: 09:06:59
---	-----------	-------------------

P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	N 212	YDRAS, MCARTHI	4820	40.10	18.00	3.00	6.5	820

ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:	UNIT PRICE:	EXTENDED:
P1-SW 1015	10.00 1.00		MDOT P1 S35 WRA ENVIRONMENTAL SU	0.00 0	0.00 0

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
Sand Rock	2NS-SMR L6AA-PIN	SPRING MILL - 2NS PORT INLAND - 6AA	47-003 75-005	MDOT PLANT NO. M-40	GRADE OF CONC.
Cementitious Cementitious	CMGS-LA CMT1-LAA	LAFAG-SLAG-GRADE 100 LAFARGE-I-II LA-APLENA	CHICAGO ALPENA	COMPANY REPRESENTATIVE (signature) <i>Joseph Yell</i>	
					COLLECTED (circle one) CHECK CASH CREDIT

DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket
LEAVE PLANT:	ARRIVE AT JOB:	START POURE:	FINISH POURE:	LEAVE JOB:	ARRIVE PLANT:	X
						CUSTOMER SIGNATURE

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER
LAFAG-SLAG-GRADE 100	184.00 lb	1840.00 lb	1815.00 lb	-1.4	0.00	32.00 gal
SPRING MILL - 2NS	1340.00 lb	13660.00 lb	13620.00 lb	-0.3	2.00	
LAFARGE-I-II LA-APLENA	342.00 lb	3420.00 lb	3430.00 lb	0.3	0.00	
PORT INLAND - 6AA	1780.00 lb	17800.00 lb	17720.00 lb	-0.4	0.00	
WAT1	28.50 gal	225.27 gal	226.71 gal	0.6	0.00	
BASF - MICRO AIR 200	2.47 oz	130.00 oz	129.50 oz	-0.4	0.00	
PCA-OPTIFLO 50	3.00 oz	156.00 oz	158.00 oz	1.3	0.00	

End of Load Time 9:08 AM
Trim Water:
Water to Add:

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,	SHIP TO: PW 7018 CITY OF DETROIT MI/	TICKET CODE: 82007058 DATE: 08/03/2021
--	--	---

DRIVER INSTRUCTION: ON CLARK SOUTH OF MICHIGAN	MAP PAGE:	TIME: 06:33:20
--	------------------	--------------------------

B.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	CITY ORDERED:	CITY DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	N 212	JRCHAM, STEWA	2306	40.10	8.00	3.00	6.5	820

ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:	UNIT PRICE:	EXTENDED:
P1-SW 1015	8.00 1.00		MDOT P1 S35 WRA ENVIRONMENTAL SU	0.00 0	0.00 0

MDOT 1155 STATEMENT: I hereby certify this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
Sand	2NS-SMR	SPRING MILL - 2NS	47-003	MDOT PLANT NO.	GRADE OF CONC.
Rock	L6AA-PIN	PORT INLAND - 6AA	75-005	M-40	
Cementitious	CMGS-LA	LAFARGE-SLAG-GRADE 100	CHICAGO	COMPANY REPRESENTATIVE (signature) <i>Joseph Yell</i>	
Cementitious	CMT1-LAA	LAFARGE-I-II LA-ALENA	ALPENA		
					COLLECTED (circle one) ☐ CHECK ☐ CASH ☐ CREDIT

DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☒
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket <i>x Westside</i> CUSTOMER SIGNATURE
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	
	200					


SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER
LAFARGE-SLAG-GRADE 100	184.00 lb	1470.00 lb	1480.00 lb	0.7	0.00	25.61 gal
SPRING MILL - 2NS	1340.00 lb	10940.00 lb	10900.00 lb	-0.4	2.00	
LAFARGE-I-II LA-ALENA	342.00 lb	2735.00 lb	2730.00 lb	-0.2	0.00	
PORT INLAND - 6AA	1780.00 lb	14240.00 lb	14200.00 lb	-0.3	0.00	
WAT1	28.50 gal	182.38 gal	183.57 gal	0.7	0.00	
BASF - MICRO AIR 200	2.47 oz	104.00 oz	104.50 oz	0.5	0.00	
PCA-OPTIFLO 50	3.00 oz	128.00 oz	126.00 oz	-1.6	0.00	

End of Load Time 6:35 AM

Trim Water:

Water to Add:



DRIESING & ASSOCIATES, INC.

Engineering • Surveying • Testing

CONCRETE FIELD TEST REPORT

CLIENT:	West Side
PROJECT:	RD 7018 City of Detroit
CONTRACTOR:	West Side
CONCRETE SUPPLIER & CITY:	SBM Detroit
WEATHER:	A.M. Cloudy
P.M.	
AGGREGATE CORRECTION FACTOR:	

D&A PROJECT NO.:	2020525.4A	DATE:	8-3-2021
INSPECTOR:	Tony Mann 1397630		
CONTROL SECTION/MDOT JOB NO.:			
PROJECT ENGINEER:	City of Detroit		
TIME ARRIVED:	6:30		
SCHEDULED ARRIVAL TIME:	7:00		
TIME LEFT SITE:			

Pour Description: curb in various locations starting on corner of Michigan Ave + Clark Rd.

Mix Design: P1 S35W Quantity Placed (yd³): 8 Lot Number: Sublot:

Grade of Concrete: P1 Batch Quantity (yd³): 8 Pour Start: 7:00 Pour End:

FIELD TEST RESULTS

Truck No.	Ticket #	Batch Time	Start	Empty	Slump (in)	Air Temp. (°F)	Conc. Temp. (°F)	Air Content (%)	Unit Wt. (pcf)	Yield	No. of Cylinders
22306	50007058	6:33	7:00	7:30	325	63	78	7.5	144.0	.991	4

REMARKS

Working on Clark Rd.

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
2 - Yellow (Custom)
3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,		SHIP TO: MDOT 82000-205931 VARIOU DETROIT,	TICKET CODE 82007159 DATE: 08/04/2021
--	--	---	--

DRIVER INSTRUCTION: CLARK SOUTH OF VERNOR	MAP PAGE:	TIME: 15:46:15
---	------------------	--------------------------

P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	N 59	EGISTER, RANDEL	4836	34.00	34.00	4.00	6.5	820
ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:	UNIT PRICE:	EXTENDED:			
P1-5M 1015	8.00 1.00		MDOT P1 S35 MR ENVIRONMENTAL SU	0.00 0	0.00 0			

MDOT 1155 STATEMENT: I hereby certify that the concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.							
Sand	2NS-SMR	SPRING MILL - 2NS	47-003	MDOT PLANT NO.	GRADE OF CONG.		
Rock	L6AA-PIN	PORT INLAND - 6AA	75-005	M-40			
Cementitious	CMGS-LA	LAFARGE-SLAG-GRADE 100	CHICAGO	COMPANY REPRESENTATIVE (signature)			
Cementitious	CMT1-LAA	LAFARGE-I-II LA-APLENA	ALPENA	<i>Joseph Yell</i>		COLLECTED (circle one) CHECK CASH CREDIT	

DRIVERS COMMENTS:	Customer Requested Ticket Before Discharge Completed ☐
--------------------------	---

INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket X CUSTOMER SIGNATURE
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER		
LAFARGE-SLAG-GRADE 100	184.00	lb	1470.00	lb	1480.00	lb	0.7	0.00
SPRING MILL - 2NS	1350.00	lb	11020.00	lb	11020.00	lb	0.0	2.00
LAFARGE-I-II LA-APLENA	342.00	lb	2735.00	lb	2725.00	lb	-0.4	0.00
PORT INLAND - 6AA	1780.00	lb	14240.00	lb	14200.00	lb	-0.3	0.00
WAT1	28.40	gal	183.33	gal	183.57	gal	0.1	0.00
BASF - MICRO AIR 200	1.57	oz	66.00	oz	66.50	oz	0.8	0.00
PCA-OPTIFLO MR	36.80	oz	296.00	oz	296.00	oz	0.0	0.00

25.89 gal End of Load Time 3:48 PM

Trim Water:

Water to Add:

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
2 - Yellow (Custom)
3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,		SHIP TO: MDOT 82000-205931 VARIOU: DETROIT,	TICKET CODE 82007135 DATE: 08/04/2021
---	--	---	--

DRIVER INSTRUCTION: CLARK SOUTH OF VERNOR	MAP PAGE:	TIME: 12:18:40
--	-----------	-------------------

RO. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	N 59	JRCHAM, STEWAI	2306	32.00	26.00	4.00	6.5	820
ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:	UNIT PRICE:	EXTENDED:			
P1-SM 1015	10.00 1.00		MDOT P1 S35 MR ENVIRONMENTAL SU	0.00 0	0.00 0			

MDOT 1188 STATEMENT: I hereby certify this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
Sand Rock	2NS-SMR L6AA-PIN	SPRING MILL - 2NS PORT INLAND - 6AA	47-003 75-005	MDOT PLANT NO. M-40	GRADE OF CONG.
Cementitious Cementitious	CMGS-LA CMT1-LAA	LAFARGE-SLAG-GRADE 100 LAFARGE-I-II LA-APLENA	CHICAGO ALPENA	COMPANY REPRESENTATIVE (signature) <i>Joseph Yell</i>	
					COLLECTED (circle one) CHECK CASH CREDIT

DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I have read and agreed to the terms on the back side of this delivery ticket. X <i>Westside</i> CUSTOMER SIGNATURE
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER
LAFARGE-SLAG-GRADE 100	184.00	lb 1840.00	lb 1830.00	lb -0.5	0.00	32.28 gal
SPRING MILL - 2NS	1350.00	lb 13760.00	lb 13740.00	lb -0.1	2.00	
LAFARGE-I-II LA-APLENA	342.00	lb 3420.00	lb 3440.00	lb 0.6	0.00	
PORT INLAND - 6AA	1780.00	lb 17800.00	lb 17780.00	lb -0.1	0.00	
WAT1	28.40	gal 229.11	gal 231.26	gal 0.9	0.00	
BASF - MICRO AIR 200	1.57	oz 82.00	oz 82.50	oz 0.6	0.00	
PCA-OPTIFLO MR	36.80	oz 368.00	oz 368.00	oz 0.0	0.00	

End of Load Time 12:20 PM

Trim Water:

Water to Add:

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

- 1 - White (Office)
- 2 - Yellow (Custom)
- 3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,	SHIP TO: MDOT 82000-205931 VARIOU: DETROIT,	TICKET CODE 82007122 DATE 08/04/2021
--	--	---

DRIVER INSTRUCTION: CLARK SOUTH OF MICHIGAN AVE	MAP PAGE:	TIME 08:35:07
---	------------------	-------------------------

P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	N 59	ROCHA JR, DAVID	3714	32.00	16.00	4.00	6.5	820

ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:	UNIT PRICE:	EXTENDED:
P1-SM 1015	8.00 1.00		MDOT P1 S35 MR ENVIRONMENTAL SU	0.00 0	0.00 0

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
Sand	2NS-SMR	SPRING MILL - 2NS	47-003	MDOT PLANT NO.	GRADE OF CONC.
Rock	L6AA-PIN	PORT INLAND - 6AA	75-005	M-40	
Cementitious	CMT1-LAA	LAFARGE-I-II LA-APLENA	ALPENA	COMPANY REPRESENTATIVE (signature) 	
Cementitious	CMGS-LA	LAFARGE-SLAG-GRADE 100	CHICAGO		
					COLLECTED (circle one) CHECK CASH CREDIT

DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. X
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	CUSTOMER SIGNATURE

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER
SPRING MILL - 2NS	1350.00 lb	11020.00 lb	11000.00 lb	-0.2	2.00	25.84 gal
LAFARGE-I-II LA-APLENA	342.00 lb	2735.00 lb	2740.00 lb	0.2	0.00	
PORT INLAND - 6AA	1780.00 lb	14240.00 lb	14240.00 lb	0.0	0.00	
WAT1	28.40 gal	185.25 gal	188.13 gal	1.6	0.00	
BASF - MICRO AIR 200	1.57 oz	66.00 oz	66.00 oz	0.0	0.00	
PCA-OPTIFLO MR	36.80 oz	296.00 oz	296.00 oz	0.0	0.00	
LAFARGE-SLAG-GRADE 100	184.00 lb	1470.00 lb	1542.50 lb	4.9	0.00	

End of Load Time 8:38 AM

Trim Water:

Water to Add:

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,		SHIP TO: MDOT 82000-205931 VARIOU: DETROIT,	TICKET CODE: 82007112 DATE: 08/04/2021
---	--	---	---

DRIVER INSTRUCTION: CLARK SOUTH OF MICHIGAN AVE	MAP PAGE:	TIME: 06:32:20
--	-----------	-------------------

P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	N 59	JRCHAM, STEWAI	2306	32.00	8.00	4.00	6.5	820
ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:	UNIT PRICE:	EXTENDED:			
P1-5M 1015	8.00 1.00		MDOT P1 535 MR ENVIRONMENTAL SU	0.00 0	0.00 0			

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
Sand Rock	2NS-SMR L6AA-PIN	SPRING MILL - 2NS PORT INLAND - 6AA	47-003 75-005	MDOT PLANT NO. M-40	GRADE OF CONC.
Cementitious Cementitious	CMGS-LA CMT1-LAA	LAFARGE-I-II LA-APLENA LAFARGE-I-II LA-APLENA	CHICAGO ALPENA	COMPANY REPRESENTATIVE (signature) <i>[Signature]</i>	
					COLLECTED (circle one) CHECK CASH CREDIT

DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☒	
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket	
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X <i>Westside</i>	
						CUSTOMER SIGNATURE	

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER	
LAFARGE-I-II LA-APLENA	184.00	lb 1470.00	lb 1805.00	lb 22.8	0.00	25.84 gal	End of Load Time 6:35 AM
SPRING MILL - 2NS	1350.00	lb 11020.00	lb 11000.00	lb -0.2	2.00		
LAFARGE-I-II LA-APLENA	342.00	lb 2735.00	lb 2725.00	lb -0.4	0.00		Trim Water:
PORT INLAND - 6AA	1780.00	lb 14240.00	lb 14200.00	lb -0.3	0.00		Water to Add:
WAT1	28.40	gal 189.33	gal 190.76	gal 0.8	0.00		
BASF - MICRO AIR 200	1.57	oz 66.00	oz 66.00	oz 0.0	0.00		
PCA-OPTIFLO MR	36.80	oz 296.00	oz 292.00	oz -1.4	0.00		



**DRIESENKA &
ASSOCIATES, INC.**

Engineering • Surveying • Testing

CONCRETE FIELD TEST REPORT

CLIENT: <i>Westside Concrete</i>
PROJECT: <i>detroit pw</i>
CONTRACTOR: <i>Westside Concrete</i>
CONCRETE SUPPLIER & CITY: <i>SRM - Detroit</i>
WEATHER: A.M. <i>63°F</i> P.M.
AGGREGATE CORRECTION FACTOR: <i>.26</i>

D&A PROJECT NO.: <i>20203254A</i>	DATE: <i>18-4-21</i>
INSPECTOR: <i>Joe Kennedy C1268983</i>	
CONTROL SECTION/MDOT JOB NO.: <i>RW-7018</i>	
PROJECT ENGINEER:	
TIME ARRIVED: <i>6:30am</i>	
SCHEDULED ARRIVAL TIME: <i>6:30am</i>	
TIME LEFT SITE: <i>7:50am</i>	

Pour Description: *100% 15' curb & sidewalk on Clark St from 1st to 2nd St*

Mix Design: *01-SM* Quantity Placed (yd³): Lot Number: Sublot:
Grade of Concrete: *01* Batch Quantity (yd³): Pour Start: *7:10am* Pour End:

FIELD TEST RESULTS

Truck No.	Ticket #	Batch Time	Start	Empty	Slump (in)	Air Temp. (°F)	Conc. Temp. (°F)	Air Content (%)	Unit Wt. (pcf)	Yield	No. of Cylinders
<i>2306</i>	<i>62007112</i>	<i>6:32</i>	<i>7:10</i>		<i>4</i>	<i>63</i>	<i>79</i>	<i>6.3</i>	<i>144.1</i>	<i>1904</i>	<i>4sc</i>

REMARKS

Mix contains air

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
2 - Yellow (Custom)
3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,		SHIP TO: PW 7018 CITY OF DETROIT MI	TICKET CODE: 82007193 DATE: 08/05/2021
---	--	--	---

DRIVER INSTRUCTION: ON CLARK SOUTH OF VERNOR	MAP PAGE:	TIME: 09:32:30
---	-----------	-------------------

P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	N 272	LAMS, CHRISTOPH	4835	40.10	10.00	3.00	6.5	820
ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:	UNIT PRICE:	EXTENDED:			
P1-SW 1015	10.00 1.00		MDOT P1 S35 WRA ENVIRONMENTAL SU	0.00 0	0.00 0			

MDOT 1185 STATEMENT: I hereby certify that the concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
Sand Rock	2NS-SMR L6AA-PIN	SPRING MILL - 2NS PORT INLAND - 6AA	47-003 75-005	MDOT PLANT NO. M-40	GRADE OF CONG.
Cementitious Cementitious	CMGS-LA CMT1-LAA NA	LAFARGE-SLAG-GRADE 100 LAFARGE-I-II LA-APLENA CEMENT SCALE	CHICAGO ALPENA CEMENT	COMPANY REPRESENTATIVE (signature) <i>[Signature]</i>	
					COLLECTED (circle one) CHECK CASH CREDIT

DRIVERS COMMENTS:	SCALE	Customer Requested Ticket Before Discharge Completed ☐
-------------------	-------	---

INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X CUSTOMER SIGNATURE

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER
LAFARGE-SLAG-GRADE 100	184.00 lb	1840.00 lb	1840.00 lb	0.0	0.00	32.05 gal
SPRING MILL - 2NS	1340.00 lb	13660.00 lb	13640.00 lb	-0.1	2.00	
LAFARGE-I-II LA-APLENA	342.00 lb	3420.00 lb	3400.00 lb	-0.6	0.00	
PORT INLAND - 6AA	1780.00 lb	17800.00 lb	17760.00 lb	-0.2	0.00	
WAT1	28.50 gal	220.48 gal	222.16 gal	0.8	0.00	
BASF - MICRO AIR 200	2.42 oz	128.00 oz	127.00 oz	-0.8	0.00	
PCA-OPTIFLO 50	3.00 oz	156.00 oz	158.00 oz	1.3	0.00	
CEMENT SCALE	0.00 lb	0.00 lb	25.00 lb	1.0	0.00	

End of Load Time 9:37 AM
Trim Water:
Water to Add:



**DRIESEN &
ASSOCIATES, INC.**

Engineering • Surveying • Testing

CONCRETE FIELD TEST REPORT

CLIENT: <u>Westside concrete</u>	D&A PROJECT NO.: <u>2020525.4A</u>	DATE: <u>8-5-2021</u>
PROJECT: <u>PW-7018 City of Detroit</u>	INSPECTOR: <u>Baraa Alyagoubi #02098598</u>	
CONTRACTOR: <u>Westside concrete</u>	CONTROL SECTION/MDOT JOB NO.: <u>PW-7018</u>	
CONCRETE SUPPLIER & CITY: <u>SRM concrete / Detroit</u>	PROJECT ENGINEER: <u>City of Detroit</u>	
WEATHER: <u>A.M. Sunny</u> <u>P.M.</u>	TIME ARRIVED: <u>9:30 am</u> SCHEDULED ARRIVAL TIME: <u>9:30 Am</u> TIME LEFT SITE: <u>11:00</u>	
AGGREGATE CORRECTION FACTOR: <u>0.27</u>		

Pour Description: Sidewalk pour on Clark St. between Vernor St and Michigan

Mix Design: P1-SW Quantity Placed (yd³): 10 of 10 Lot Number: _____ Sublot: _____
Grade of Concrete: P1 Batch Quantity (yd³): 10 Pour Start: 10:05 Pour End: 10:50

FIELD TEST RESULTS

Truck No.	Ticket #	Batch Time	Start	Empty	Slump (in)	Air Temp. (°F)	Conc. Temp. (°F)	Air Content (%)	Unit Wt. (pcf)	Yield	No. of Cylinders
4835	82007193	9:3230	10:05	10:50	5"	75	85	8.3%	1424	0.998	4 QCI

REMARKS

Admixture P1-SM Content PCA-OPJIFLO50 and
BASF-MICRO AIR 200

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
2 - Yellow (Cust)
3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,		SHIP TO: PW 7018 CITY OF DETROIT MI	82008029 08/23/2021
---	--	--	------------------------

DRIVER INSTRUCTION: W. GRAND BLVD & GRAND RIVER CITY SLIPS	15:09:08
---	----------

PO. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	N 132	TEVENSON, KEITH	4836	42.00	42.00	4.00	6.5	820

ITEM	QTY.	DESCRIPTION	UNIT	QTY.	DESCRIPTION	UNIT
P1-SM	8.00					
1015	1.00					
2495	8.00					
		MDOT P1 535 MR				
		ENVIRONMENTAL SU				
		CHILLED WATER				

MDOT 1155 STATEMENT: I hereby certify this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.

Sand	2NS-SMR	SPRING MILL - 2NS	47-003	MDOT PLANT NO.	GRADE OF CONC.
Rock	L6AA-PIN	PORT INLAND - 6AA	75-005	M-40	
Cementitious	CMGS-LA	LAFARGE-SLAG-GRADE 100	CHICAGO	COMPANY REPRESENTATIVE (signature)	
Cementitious	CMT1-LAA	LAFARGE-I-II LA-APLENA	ALPENA		

DRIVERS COMMENTS:

COLLECTED (circle one)
CHECK CASH CREDIT

Customer Requested Ticket
Before Discharge Completed

INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:
4					
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:
3:21	3:				

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER
LAFARGE-SLAG-GRADE 100	184.00 lb	1470.00 lb	1495.00 lb	1.7	0.00	29.00 gal
SPRING MILL - 2NS	1350.00 lb	11040.00 lb	11000.00 lb	-0.4	2.25	
LAFARGE-I-II LA-APLENA	342.00 lb	2735.00 lb	2725.00 lb	-0.4	0.00	
PORT INLAND - 6AA	1780.00 lb	14240.00 lb	14200.00 lb	-0.3	0.00	
WAT1	28.40 gal	184.05 gal	183.33 gal	-0.4	0.00	
BASF - MICRO AIR 200	1.57 oz	66.00 oz	65.50 oz	-0.8	0.00	
PCA-OPTIFLO MR	36.80 oz	296.00 oz	296.00 oz	0.0	0.00	

End of Load Time 3:11 PM

Trim Water:

Water to Add:

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,	SHIP TO: PW 7018 CITY OF DETROIT MI	82008010 08/23/2021
--	---	----------------------------

DRIVER INSTRUCTION: W. GRAND BLVD & GRAND RIVER CITY SLIPS	DATE: 08/23/2021	TIME: 12:33:21
--	----------------------------	--------------------------

P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	N 132	NESS, TIMOTHY	4838	40.10	34.00	4.00	6.5	820
P1-SM 1015 2495		8.00 1.00 8.00		MDOT P1335 MR ENVIRONMENTAL SU CHILLED WATER		0.00 0 0		0.00 0 0

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
Sand Rock	2NS-SMR L6AA-PIN	SPRING MILL - 2NS PORT INLAND - 6AA	47-003 75-005	MDOT PLANT NO. M-40	GRADE OF CONC.
Cementitious Cementitious	CMGS-LA CMT1-LAA	LAFARGE-SLAG-GRADE 100 LAFARGE-I-II LA-APLENA	CHICAGO ALPENA	COMPANY REPRESENTATIVE (signature) <i>Joseph Yell</i>	
				COLLECTED (circle one) CHECK CASH CREDIT	

DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket
	1.00					X
						CUSTOMER SIGNATURE

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER
LAFARGE-SLAG-GRADE 100	184.00 lb	1470.00 lb	1485.00 lb	1.0	0.00	25.84 gal
SPRING MILL - 2NS	1350.00 lb	11020.00 lb	11000.00 lb	-0.2	2.00	
LAFARGE-I-II LA-APLENA	342.00 lb	2735.00 lb	2740.00 lb	0.2	0.00	
PORT INLAND - 6AA	1780.00 lb	14240.00 lb	14260.00 lb	0.1	0.00	
WAT1	28.40 gal	187.41 gal	186.69 gal	-0.4	0.00	
BASF - MICRO AIR 200	1.57 oz	66.00 oz	65.50 oz	-0.8	0.00	
PCA-OPTIFLO MR	36.80 oz	296.00 oz	292.00 oz	-1.4	0.00	

End of Load Time 12:35 PM

Trim Water:

Water to Add:

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

SOLD TO:	SHIP TO:	
83276	PW 7018 CITY OF DETROIT MA	82007992
WESTSIDE CONCRETE CO.		
SHELBY TOWNSHIP, MI 48318-3368,		08/23/2021

10:03:02

P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	N 132	HYDRAS, MCARTH	3724	40.10	26.00	4.00	6.5	820
P131M 1015		9.00 1.00		MDOT P1353 MR ENVIRONMENTAL SU			0.00 0	0.00 0

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.

Sand Rock	2NS-SMR L6AA-PIN	SPRING MILL - 2NS PORT INLAND - 6AA	47-003 75-005	MDOT PLANT NO. M-40	GRADE OF CONC.	COLLECTED (circle one) CHECK CASH CREDIT
Cementitious Cementitious	CMGS-LA CMT1-LAA	Lafa-SLAG-GRADE 100 LAFARGE-I-II LA-ALENA	CHICAGO ALPENA	COMPANY REPRESENTATIVE (signature) 		

DRIVERS COMMENTS:

Customer Requested Ticket
Before Discharge Completed ☐

INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.
						X
						CUSTOMER SIGNATURE

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

UNLOAD PROMPTLY: Excess time will be charged to the buyer.

MATERIAL DESIGN TARGET BATCHED % VAR MOISTURE FREE WATER										UNLOAD / FLOW (L): Excess time will be charged to you		
LAFA-SLAG-GRADE 100	184.00	lb	1655.00	lb	1660.00	lb	0.3	0.00	36.30	gal	End of Load Time	10:05 AM
SPRING MILL - 2NS	1350.00	lb	12460.00	lb	12420.00	lb	-0.3	2.50				
LAFARGE-I-II LA-APLENA	342.00	lb	3080.00	lb	3085.00	lb	0.2	0.00			Trim Water:	
PORT INLAND - 6AA	1780.00	lb	16020.00	lb	15960.00	lb	-0.4	0.00				
WAT1	28.40	gal	203.47	gal	204.42	gal	0.5	0.00			Water to Add:	
BASF - MICRO AIR 200	1.57	oz	74.00	oz	74.50	oz	0.7	0.00				
PCA-OPTIFLO MR	36.80	oz	328.00	oz	328.00	oz	0.0	0.00				

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

- 1 - White (Office)
- 2 - Yellow (Custom)
- 3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,	SHIP TO: PW 7018 CITY OF DETROIT MI	82007978 08/23/2021
--	---	----------------------------

DRIVER INSTRUCTION: W. GRAND BLVD & GRAND RIVER CITY SLIPS	MAP PAGE:	TIME: 07:54:20
--	------------------	--------------------------

P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	N 132	DERSON, CLEVELA	2441	40.10	17.00	4.00	6.5	820
1015		1.00		ENVIRONMENTAL SU				0

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.							
Sand	2NS-SMR	SPRING MILL - 2NS	47-003	MDOT PLANT NO.	GRADE OF CONG.	COLLECTED (circle one) CHECK CASH CREDIT	
Rock	L6AA-PIN	PORT INLAND - 6AA	75-005	M-40			
Cementitious	CMGS-LA	LAFARGE-SLAG-GRADE 100	CHICAGO	COMPANY REPRESENTATIVE (signature)			
Cementitious	CMT1-LAA	LAFARGE-I-II LA-APLENA	ALPENA				

DRIVERS COMMENTS:	Customer Requested Ticket Before Discharge Completed ☐																		
<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <th>INITIAL SLUMP:</th> <th>WATER ADDED:</th> <th>REQUESTED BY:</th> <th>FINAL SLUMP:</th> <th>TESTED AIR:</th> <th>REVOLUTIONS:</th> </tr> <tr> <td>4</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>8.04</td> <td>8.20</td> <td>8.26</td> <td></td> <td></td> <td></td> </tr> </table>	INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	4						8.04	8.20	8.26				I've read and agreed to the terms on the back side of this delivery ticket X CUSTOMER SIGNATURE
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:														
4																			
8.04	8.20	8.26																	

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER
LAFARGE-SLAG-GRADE 100	184.00 lb	1655.00 lb	1650.00 lb	-0.3	0.00	39.8 gal
SPRING MILL - 2NS	1350.00 lb	12480.00 lb	12420.00 lb	-0.5	2.75	
LAFARGE-I-II LA-APLENA	342.00 lb	3080.00 lb	3115.00 lb	1.1	0.00	
PORT INLAND - 6AA	1780.00 lb	16020.00 lb	15960.00 lb	-0.4	0.00	
WAT1	28.40 gal	199.87 gal	200.83 gal	0.5	0.00	
BASF - MICRO AIR 200	1.57 oz	74.00 oz	74.00 oz	0.0	0.00	
PCA-OPTIFLO MR	36.80 oz	328.00 oz	332.00 oz	1.2	0.00	

End of Load Time 8:00 AM
 Trim Water:
 Water to Add:

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
2 - Yellow (Custom)
3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,	SHIP TO: PW 7018 CITY OF DETROIT MI	82007965 08/23/2021
--	---	------------------------

DRIVER INSTRUCTION: W. GRAND BLVD & GRAND RIVER CITY SLIPS	06:22:29
--	----------

P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	N 132	GOLDING, JOSEPH	4837	40.10	8.00	4.00	6.5	820
1015								

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.							
Sand Rock	2NS-SMR L6AA-PIN	SPRING MILL - 2NS PORT INLAND - 6AA	47-003 75-005	MDOT PLANT NO. M-40	GRADE OF CONC.		
Cementitious Cementitious	CMGS-LA CMT1-LAA	LAFARGE-SLAG-GRADE 100 LAFARGE-I-II LA-APLENA	CHICAGO ALPENA	COMPANY REPRESENTATIVE (signature) <i>Joseph Golding</i>		COLLECTED (circle one) CHECK CASH CREDIT	

DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket
						X
						CUSTOMER SIGNATURE

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER	UNLOAD PROMPTLY: Excess time will be charged to the buyer
LAFARGE-SLAG-GRADE 100	184.00	lb	1470.00	lb	1475.00	lb	0.3
SPRING MILL - 2NS	1350.00	lb	11160.00	lb	11160.00	lb	0.0
LAFARGE-I-II LA-APLENA	342.00	lb	2735.00	lb	2700.00	lb	-1.3
PORT INLAND - 6AA	1780.00	lb	14240.00	lb	14220.00	lb	-0.1
WAT1	28.40	gal	171.11	gal	172.07	gal	0.6
BASF - MICRO AIR 200	1.57	oz	66.00	oz	66.00	oz	0.0
PCA-OPTIFLO MR	36.80	oz	296.00	oz	292.00	oz	-1.4
							0.00

42.1 gal End of Load Time 6:27 AM

Trim Water:

Water to Add:



**DRIESEN &
ASSOCIATES, INC.**

Engineering • Surveying • Testing

CONCRETE FIELD TEST REPORT

CLIENT: <u>Westside Concrete</u>
PROJECT: <u>PW-7018 City of Detroit Major Roads</u>
CONTRACTOR: <u>Westside Concrete</u>
CONCRETE SUPPLIER & CITY: <u>SRM Concrete</u>
WEATHER: A.M. <u>clear</u> P.M.
AGGREGATE CORRECTION FACTOR: <u>0.97</u>

D&A PROJECT NO.: <u>2020525.41</u>	DATE: <u>8-23-21</u>
INSPECTOR: <u>Eric Morris H01399205</u>	
CONTROL SECTION/MDOT JOB NO.:	
PROJECT ENGINEER: <u>City of Detroit</u>	
TIME ARRIVED: <u>6:30</u> SCHEDULED ARRIVAL TIME: <u>7:00</u> TIME LEFT SITE:	

Pour Description: sidewalk on W. Grand Blvd NW of Linwood St

Mix Design: P1SM Quantity Placed (yd³): 8 Lot Number: Sublot:
Grade of Concrete: P1 Batch Quantity (yd³): 8 Pour Start: 7:10 Pour End: 8:00

FIELD TEST RESULTS

Truck No.	Ticket #	Batch Time	Start	Empty	Slump (in)	Air Temp. (°F)	Conc. Temp. (°F)	Air Content (%)	Unit Wt. (pcf)	Yield	No. of Cylinders
4837	82007966	6:22	7:10	7:40	4	73	84	6.0	143.1	1.00	40.1

REMARKS

Admixtures: Air 200, MR



SRM CONCRETE
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 83276 WESTSIDE CONCRETE CO.	SHIP TO: 6 PW 7018 CITY OF DETROIT MAJOR RD	TICKET CODE: 81713881 DATE: 08/24/21
--	---	---

DRIVER INSTRUCTION: ON W. GRAND BLVD.. @ DEXTER AVE/JUST E OF 94	MAP PAGE: 01A1	TIME: 14:43
---	-------------------	----------------

P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	89	PENN, STANFORD	6634	40.00	40.00	4.00 in	6.50	1
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:
P1-SM		8.00	yd	MDOT P1 S35 MR				
1015		1.00	EA	ENVIRONMENTAL SURCHARGE				
2495		8.00	PY	CHILLED WATER				

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
CEMENT: GGBFS: FLY ASH:	CMT1-LAA CMGS-LA	CEMENT T1 LAFARGE ALPENA LAFARGE NORTH AMERICA GGBF	ALPENA S. CHICAGO	MDOT PLANT NO. M-11	GRADE OF CONG.
COARSE AGG: INTERM AGG: FINE AGG:	L6AA-PIN 2NS-SMR	6AA - PORT INLAND 2NS SPRING MILL RECLAMATION	75-005 47-003	COMPANY REPRESENTATIVE (signature) <i>Kelley J. [Signature]</i> X	
				COLLECTED (circle one) CHECK CASH CREDIT	

DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X CUSTOMER SIGNATURE

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete. **UNLOAD PROMPTLY:** Excess time will be charged to the buyer.

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
6634	8448	user1	81713881	81713881	14:43	8/24/21
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
8.00 CY	P1-SM				W2	343014

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	14240 lb	14240 lb	0.00%			
2NS-SMR	1350 lb	11124 lb	11120 lb	-0.04%	3.00% M	39 gl	
CMT1-LAA	342 lb	2736 lb	2730 lb	-0.22%			
CMGS-LA	184 lb	1472 lb	1480 lb	< -0.82%			
WAT1	28.4 gl	.0 gl	.0 gl				
0AE-BA	5 oz	85 oz	86 oz	0.83%			
OMRI-PR	26 oz	210 oz	208 oz	-1.14%			
HWATER	100 %	126 gl	127 gl	0.50%		127 gl	

Actual	Num Batches: 1							
Load	30628 lb	Design W/C: 0.451	Water/Cement: 0.453 T	Design	227.2 gl	Actual	165.8 gl	To Add: 61.4 gl
Slump:	4.00 in	Water in Truck:	0.0 gl	Adjust Water:	-52.0 gl / Load	Trim Water:	-1.3 gl / CY	
Actual W/C Ratio: 0.330		Actual Water:	166 gl	Batched Cement:	4190 lb	Allowable Water:	504 lb	Wat Cem Contact: 14:42:41



SRM CONCRETE
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 83276 WESTSIDE CONCRETE CO.	SHIP TO: 6 PW 7018 CITY OF DETROIT MAJOR RD	TICKET CODE: 81713854 DATE: 08/24/21
--	---	---

DRIVER INSTRUCTION: ON W. GRAND BLVD... @ DEXTER AVE/JUST E OF 94	MAP PAGE: 01A1	TIME: 12:29
--	-------------------	----------------

P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	89	SHAFFER, DARRI	4407	32.10	32.00	4.00 in	6.50	1

ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:	UNIT PRICE:	EXTENDED:
P1-SM 1015 2495	8.00 1.00 8.00	yd EA PY	MDOT P1 S35 MR ENVIRONMENTAL SURCHARGE CHILLED WATER		

MDOT 1185 STATEMENT: I hereby certify this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
CEMENT: GGGFS: FLY ASH:	CMT1-LAA CMGS-LA	CEMENT T1 LAFARGE ALPENA LAFARGE NORTH AMERICA GGBF	ALPENA S. CHICAGO	MDOT PLANT NO. M-11	GRADE OF CONG.
COARSE AGG: INTERM AGG: FINE AGG:	L6AA-PIN 2NS-SMR	6AA - PORT INLAND 2NS SPRING MILL RECLAMATION	75-005 47-003	COMPANY REPRESENTATIVE (signature) <i>Kelley J. Thompson</i> COLLECTED (circle one) CHECK CASH CREDIT	

DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket X CUSTOMER SIGNATURE
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete. UNLOAD PROMPTLY: Excess time will be charged to the buyer.

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
4407	8563	user1	81713854	81713854	12:29	8/24/21
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
8.00 CY	P1-SM				W2	342987

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	14240 lb	14240 lb	0.00%			
2NS-SMR	1350 lb	11124 lb	11140 lb	0.14%	3.00% M	39 gl	
CMT1-LAA	342 lb	2736 lb	2760 lb	> 0.88%			
CMGS-LA	184 lb	1472 lb	1460 lb	-0.82%			
WAT1	28.4 gl	.0 gl	.0 gl				
QAE-BA	5 oz	85 oz	85 oz	0.24%			
OMRLI-PR	26 oz	210 oz	208 oz	-1.14%			
HWATER	100 %	178 gl	178 gl	-0.21%		178 gl	

Actual Load 31104 lb Design W/C: 0.451 Water/Cement: 0.449 T Design 227.2 gl Actual 216.9 gl To Add: 10.3 gl
Slump: 4.00 in Water in Truck: 0.0 gl Adjust Water: 0.0 gl / Load Trim Water: -1.3 gl / CY
Actual W/C Ratio: 0.429 Actual Water: 217 gl Batched Cement: 4220 lb Allowable Water: 91 lb Wat Cem Contact: 12:28:37



SRM CONCRETE
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 83276 WESTSIDE CONCRETE CO.	SHIP TO: 6 PW 7018 CITY OF DETROIT MAJOR RD	TICKET CODE: 81713824 DATE: 08/24/21
--	---	---

DRIVER INSTRUCTION: ON W. GRAND BLVD.. @ DEXTER AVE/JUST E OF 94	MAP PAGE: 01A1	TIME: 9:41
---	-------------------	---------------

PO. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	89	KALFAYAN, MICHAEL	4415	40.10	24.00	4.00 in	6.50	1

ITEM NAME:	QUANTITY:	UNIT:	DESCRIPTION:	UNIT PRICE:	EXTENDED:
PL-SM 1015	8.00 1.00	yd EA	MDOT P1 S35 MR ENVIRONMENTAL SURCHARGE		

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
CEMENT: GGBFS: FLY ASH:	CMT1-LAA CMGS-LA	CEMENT T1 LAFARGE ALPENA LAFARGE NORTH AMERICA GGBF	ALPENA S. CHICAGO	MDOT PLANT NO. M-11	GRADE OF CONG.
COARSE AGG: INTERM AGG: FINE AGG:	L6AA-PIN 2NS-SMR	6AA - PORT INLAND 2NS SPRING HILL RECLAMATION	75-005 47-003	COMPANY REPRESENTATIVE (signature) <i>Relief D. [Signature]</i> X	
				COLLECTED (circle one) CHECK CASH CREDIT	

DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket X
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	
						CUSTOMER SIGNATURE

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete. UNLOAD PROMPTLY: Excess time will be charged to the buyer.

Truck	Driver	User	Disp	Ticket Num	Ticket ID	Time	Date
4415	8555	user1		81713824	81713824	9:41	8/24/21
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID	
8.00 CY	PL-SM				W2	342957	
Material	Design Qty	Required	Batched	% Var	Moisture	Actual	Wat
L6AA-PIN	1780 lb	14240 lb	14240 lb	>	0.00%		
2NS-SMR	1350 lb	11178 lb	11240 lb	>	0.55%	46 gl	
CMT1-LAA	342 lb	2736 lb	2730 lb	<	-0.22%		
CMGS-LA	184 lb	1472 lb	1430 lb	<	-2.85%		
WAT1	28.4 gl	171.9 gl	172.0 gl		0.08%	172.0 gl	
QAE-BA	5 oz	85 oz	85 oz		0.24%		
OMRLI-PR	26 oz	210 oz	208 oz		-1.14%		
Actual	Num Batches:	1					
Load	31094 lb	Design W/C:	0.451	Water/Cement:	0.456 T	Design	227.2 gl
Slump:	4.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-1.3 gl / CY
Actual W/C Ratio:	0.436	Actual Water:	218 gl	Batched Cement:	4160 lb	Allowable Water:	59 lb
						Wat Cem Contact:	9:41:28



SRM CONCRETE
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 83276 WESTSIDE CONCRETE CO.	SHIP TO: 6 PW 7018 CITY OF DETROIT MAJOR RD	TICKET CODE: 81713800 DATE: 08/24/21
--	---	---

DRIVER INSTRUCTION: ON W. GRAND BLVD.. @ DEXTER AVE/JUST E OF 94	MAP PAGE: 01A1	TIME: 6:32
---	-------------------	---------------

PO. NO.	ORDER NO.	DRIVER NAME	TRUCK NO.	QTY. ORDERED	QTY. DELIVERED	DESIGN SLUMP	DESIGNED AIR	PLANT NO.
	89	JOHNSON, WAYNE	4832	40.10	8.00	5.00 in	6.50	1

ITEM NAME	QUANTITY	UOM	DESCRIPTION	UNIT PRICE	EXTENDED
P1-SM 1015	8.00 1.00	yd EA	MDOT P1 S35 MR ENVIRONMENTAL SURCHARGE		

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
CEMENT: GGBFS: FLY ASH:	CMT1-LAA CMGS-LA	CEMENT TI LAFARGE ALPENA LAFARGE NORTH AMERICA GGBF	ALPENA S. CHICAGO	MDOT PLANT NO. M-11	GRADE OF CONC.
COARSE AGG: INTERM AGG: FINE AGG:	L6AA-PIN 2NS-SMR	6AA - PORT INLAND 2NS SPRING MILL RECLAMATION	75-005 47-003	COMPANY REPRESENTATIVE (signature) <i>Kelley J. Johnson</i> X	
				COLLECTED (circle one) CHECK CASH CREDIT	

DRIVERS COMMENTS:	Customer Requested Ticket Before Discharge Completed ☐
-------------------	--

INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket X
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
4832	8438	user1	81713800	81713800	6:32	8/24/21
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
8.00 CY	P1-SM				W2	342933

Material	Design Qty	Required	Batched	% Var	Moisture	Actual	Wat
L6AA-PIN	1780 lb	14240 lb	14240 lb	0.00%			
2NS-SMR	1350 lb	11124 lb	11080 lb	-0.40%	3.00% M	39 gl	
CMT1-LAA	342 lb	2738 lb	2760 lb	> 0.88%			
CMGS-LA	184 lb	1472 lb	1450 lb	< -1.49%			
WAT1	28.4 gl	184.4 gl	185.0 gl	0.34%		185.0 gl	
OAE-BA	5 oz	81 oz	81 oz	-0.07%			
OMRL-PR	28 oz	210 oz	208 oz	-1.14%			

Actual Load	31092 lb	Design W/C:	0.451	Water/Cement:	0.450 T	Design	227.2 gl	Actual	223.7 gl	To Add:	3.5 gl
Slump:	5.00 in	Water in Truck:	0.0 gl	Adjust Water:		0.0 gl / Load	Trim Water:	-0.5 gl / CY			
Actual W/C Ratio:	0.443	Actual Water:	224 gl	Batched Cement:	4210 lb	Allowable Water:	30 lb	Wat Cem Contact:	6:31:19		



DRIESEN & ASSOCIATES, INC.

Engineering • Surveying • Testing

CONCRETE FIELD TEST REPORT

CLIENT:	Westside Concrete
PROJECT:	Roadway Rehabilitation pw-7018
CONTRACTOR:	Westside Concrete
CONCRETE SUPPLIER & CITY:	SRM Concrete / Detroit
WEATHER:	☒ A.M. Sunny ☐ P.M.
AGGREGATE CORRECTION FACTOR:	0.2 %

D&A PROJECT NO.:	2020525.4A	DATE:	8-24-2021
INSPECTOR:	Baraa Alyagoubi #2098598		
CONTROL SECTION/MDOT JOB NO.:	pw-7018		
PROJECT ENGINEER:	City of Detroit		
TIME ARRIVED:	6:30 Am		
SCHEDULED ARRIVAL TIME:	6:30 Am		
TIME LEFT SITE:	8:30		

Pour Description: pour sidewalk on W Grand Blvd and Dexter Ave
on E of 94

Mix Design: PL-SM Quantity Placed (yd³): 8.8 Lot Number: _____ Sublot: _____

Grade of Concrete: pl Batch Quantity (yd³): 8.8 Pour Start: 7:10 Pour End: _____

FIELD TEST RESULTS

Truck No.	Ticket #	Batch Time	Start	Empty	Slump (in)	Air Temp. (°F)	Conc. Temp. (°F)	Air Content (%)	Unit Wt. (pcf)	Yield	No. of Cylinders
4232	81713800	6:32	7:10	7:45	5"	70	86	6%	144.8	1.006	4 DC1

REMARKS

Admixture pl-sm contact OAE-BA and
OMRLI-PR.

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,		SHIP TO: PW 7018 CITY OF DETROIT MI	TICKET CODE: 82008115 DATE: 08/25/2021
---	--	--	---

DRIVER INSTRUCTION: W. GRAND BLVD & AND DEXTER, JU ST WEST OF 96	MAP PAGE:	TIME: 07:03:02
---	-----------	-------------------

P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	N 42	JRCHAM, STEWAI	2306	40.10	8.00	5.00	6.5	820

ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:	UNIT PRICE:	EXTENDED:
P1-SM 1015	8.00 1.00		MDOT P1 535 MR ENVIRONMENTAL SU	0.00 0	0.00 0

MDOT 1155 STATEMENT: I hereby certify this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
Sand Rock	2NS-SMR L6AA-PIN	SPRING MILL - 2NS PORT INLAND - 6AA	47-003 75-005	MDOT PLANT NO. M-40	GRADE OF CONC.
Cementitious Cementitious	CMGS-LA CMT1-LAA	Lafa-SLAG-GRADE 100 LAFARGE-I-II LA-APLENA	CHICAGO ALPENA	COMPANY REPRESENTATIVE (signature) <i>[Signature]</i> X	
					COLLECTED (circle one) CHECK CASH CREDIT

DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☒
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. <i>[Signature]</i> X Westside CUSTOMER SIGNATURE
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	
	725					

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER
Lafa-SLAG-GRADE 100	184.00 lb	1470.00 lb	1525.00 lb	3.7	0.00	32.38 gal
SPRING MILL - 2NS	1350.00 lb	11060.00 lb	11080.00 lb	0.2	2.50	
LAFARGE-I-II LA-APLENA	342.00 lb	2735.00 lb	2725.00 lb	-0.4	0.00	
PORT INLAND - 6AA	1780.00 lb	14240.00 lb	14220.00 lb	-0.1	0.00	
WAT1	28.40 gal	190.76 gal	192.44 gal	0.9	0.00	
BASF - MICRO AIR 200	1.41 oz	60.00 oz	60.00 oz	0.0	0.00	
PCA-OPTIFLO MR	36.80 oz	296.00 oz	296.00 oz	0.0	0.00	

End of Load Time 7:05 AM

Trim Water:

Water to Add:

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,		SHIP TO: PW 7018 CITY OF DETROIT MI	TICKET CODE: 82008132 DATE: 08/25/2021
--	--	---	---

DRIVER INSTRUCTION: W. GRAND BLVD & AND DEXTER, JU ST WEST OF 96		MAP PAGE:	TIME: 09:16:11
--	--	------------------	--------------------------

P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	N 42	LAMS, CHRISTOPH	4835	40.10	18.00	5.00	6.5	820
ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:	UNIT PRICE:	EXTENDED:			
P1-SM 1015	10.00 1.00		MDOT P1 535-MR ENVIRONMENTAL SU	0.00 0	0.00 0			

MDOT 1180 STATEMENT: I hereby certify this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
Sand Rock	2NS-SMR L6AA-PIN	SPRING MILL - 2NS PORT INLAND - 6AA	47-003 75-005	MDOT PLANT NO. M-40	GRADE OF CONC.
Cementitious Cementitious	CMGS-LA CMT1-LAA	LAFA-SLAG-GRADE 100 LAFARGE-I-II LA-APLENA	CHICAGO ALPENA	COMPANY REPRESENTATIVE (signature) X	
DRIVERS COMMENTS:					COLLECTED (circle one) CHECK CASH CREDIT

DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket X
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH HOUR:	LEAVE JOB:	ARRIVE PLANT:	
CUSTOMER SIGNATURE						X

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER
LAFA-SLAG-GRADE 100	184.00 lb	1840.00 lb	1895.00 lb	3.0	0.00	56.5 gal
SPRING MILL - 2NS	1350.00 lb	13980.00 lb	13940.00 lb	-0.3	3.50	
LAFARGE-I-II LA-APLENA	342.00 lb	3420.00 lb	3415.00 lb	-0.1	0.00	
PORT-INLAND - 6AA	1780.00 lb	17800.00 lb	17740.00 lb	-0.3	0.00	
WAT1	28.40 gal	222.40 gal	223.60 gal	0.5	0.00	
BASF - MICRO AIR 200	1.41 oz	74.00 oz	75.00 oz	1.4	0.00	
PCA-OPTIFLO MR	36.80 oz	368.00 oz	368.00 oz	0.0	0.00	

End of Load Time 9:20 AM

Trim Water:

Water to Add:



Somat Engineering, Inc.

26445 Northline Road, Taylor, MI 48180

Phone: (734) 946-4966; Fax: (734) 946-1147

<http://www.somateng.com/>

Concrete Cylinder Test Report

PROJECT INFO - DRAFT ONLY

ASTM C31, ASTM C39, AASHTO T23, AASHTO T22, ASTM C172, AASHTO R60

Client	WSP	Date Of Placement	08/25/2021
Project Name	PW-7018 HMA Mill & Resurfacing 2020	Specimen Type	Concrete Cylinder
Project Number	2020073E	Contractor	WEST SIDE
Project Location	Detroit, MI	Concrete Supplier	SRM Concrete
MDOT Job Number		Field Tested By	Zach Brindley
MDOT Control Section		Date Issued	08/25/2021

Results Recorded In	English Units
Supplier Mix Description	MDOT P1 S35 MR

DESIGN PARAMETER

Mix Design Number	0770 P1-SM				
Design Compressive Strength (psi)	3500				
Air (% Max)	8.5	Slump (in Max)	6.00	Unit Weight (lbs/ft ³)	
Air (% Min)	5.5	Slump (in Min)	3.00		

TESTING DATA

Placed 18.00 +/- yds³/ft³ of concrete at the following location: Sidewalk patches on Eastbound and median Grand Blvd starting at Lawton

Time Tested	Truck Num	Slump ASTM C143 (in)	Air ASTM C231 or C173 (%)	Unit Weight ASTM C138 (lbs/ft ³)	Air Temp (°F)	Mix Temp ASTM C1064 (°F)	Concrete Cylinder Set	Water Added (gal)	Cumulative Concrete Placed At Test (yds ³ /ft ³)
7:40 AM	2306	5.00	6.00	0.0	75	81	1	0	2

MATERIAL DATA

Concrete Cylinder Set	Concrete Cylinder Num	Diameter (in)	X-Sec Area (in ²)	Weight (lbs)	Fracture Type	Capping Process	Age Of Concrete Cylinder (Days)	Date Tested	Total Load At Failure (lbs)	Cumulative Strength (psi/MPa)
1	85525						28	09/22/2021		
1	85526						28	09/22/2021		

Average 28 Day Compressive Strength (psi): 0

*Cylinders tested with Unbonded Caps followed ASTM C1231, cylinders tested with Bonded Caps followed ASTM C617.

*All Air Content % tests were performed per C231 unless otherwise noted in the remarks.

*Inspector was notified of non-conformance items, if any.

*Average Compressive Strength results did not meet project specifications.

Remarks:	
Results Reported To:	

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,)		SHIP TO: PW 7018 CITY OF DETROIT MI	TICKET CODE: 82008376 DATE: 08/30/2021
--	--	--	---

DRIVER INSTRUCTION: SCOTTEN SOUTH OF VERNOR @ PORTER ST		MAP PAGE:	TIME: 13:00:47
--	--	-----------	-------------------

P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	N 207	JYDRAS, MCARTHI	3724	40.10	17.00	4.00	6.5	820
ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:	UNIT PRICE:	EXTENDED:			
P1-SM	9.00		MDOT P1 S35 MR	0.00	0.00			
1015	1.00		ENVIRONMENTAL SU	0	0			

MDOT 1100 STATEMENT: I hereby certify this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
Sand	2NS-SMR	SPRING MILL - 2NS	47-003	MDOT PLANT NO.	GRADE OF CONG.
Rock	L6AA-PIN	PORT INLAND - 6AA	75-005	M-40	
Cementitious	CMGS-LA	LAFARGE-SLAG-GRADE 100	CHICAGO	COMPANY REPRESENTATIVE (signature)	
Cementitious	CMT1-LAA	LAFARGE-I-II LA-ALENA	ALPENA	X <i>Joseph Yell</i>	
					COLLECTED (circle one) CHECK CASH CREDIT

DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐	
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket	
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X	
						CUSTOMER SIGNATURE	

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER
LAFARGE-SLAG-GRADE 100	184.00	lb 1655.00	lb 1665.00	lb 0.6	0.00	50.9 gal
SPRING MILL - 2NS	1350.00	lb 12580.00	lb 12560.00	lb -0.2	3.50	
LAFARGE-I-II LA-ALENA	342.00	lb 3080.00	lb 3085.00	lb 0.2	0.00	
PORT INLAND - 6AA	1780.00	lb 16020.00	lb 15960.00	lb -0.4	0.00	
WAT1	28.40	gal 182.14	gal 183.09	gal 0.5	0.00	
BASF - MICRO AIR 200	1.51	oz 72.00	oz 71.00	oz -1.4	0.00	
PCA-OPITFLO MR	36.80	oz 328.00	oz 332.00	oz 1.2	0.00	

End of Load Time 1:02 PM

Trim Water:

Water to Add:

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
2 - Yellow (Custom)
3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,		SHIP TO: PW 7018 CITY OF DETROIT MI	TICKET CODE 82008366 DATE 08/30/2021
---	--	--	---

DRIVER INSTRUCTION: SCOTTEN SOUTH OF VERNOR @ PORTER ST		MAP PAGE	TIME 10:42:31
--	--	----------	------------------

P.O. NO.	ORDER NO.	DRIVER NAME	TRUCK NO.	QTY. ORDERED	QTY. DELIVERED	DESIGN SLUMP	DESIGNED AIR	PLANT NO.
	N 207	HYDRAS, MCARTH	4820	40.10	8.00	4.00	6.5	820
ITEM NAME	QUANTITY	UOM	DESCRIPTION	UNIT PRICE	EXTENDED			
P1-SM	8.00		MDOT P1 S35 MR	0.00	0.00			
1015	1.00		ENVIRONMENTAL SU	0	0			

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
Sand	2NS-SMR	SPRING MILL - 2NS	47-003	MDOT PLANT NO.	GRADE OF CONC.
Rock	L6AA-PIN	PORT INLAND - 6AA	75-005	M-40	
Cementitious	CMGS-LA	LAFARGE-SLAG-GRADE 100	CHICAGO	COMPANY REPRESENTATIVE (signature)	
Cementitious	CMT1-LAA	LAFARGE-I-II LA-APLENA	ALPENA	COLLECTED (circle one)	
				CHECK CASH CREDIT	

DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐	
INITIAL SLUMP	WATER ADDED	REQUESTED BY	FINAL SLUMP	TESTED AIR	REVOLUTIONS	I've read and agreed to the terms on the back side of this delivery ticket	
LEAVE PLANT	ARRIVE AT JOB	START POUR	FINISH POUR	LEAVE JOB	ARRIVE PLANT	X	
						CUSTOMER SIGNATURE	

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER
LAFARGE-SLAG-GRADE 100	184.00	lb 1470.00	lb 1490.00	1.4	0.00	51.6 gal
SPRING MILL - 2NS	1350.00	lb 11240.00	lb 11200.00	-0.4	4.00	End of Load Time 10:44 AM
LAFARGE-I-II LA-APLENA	342.00	lb 2735.00	lb 2720.00	-0.5	0.00	Trim Water:
PORT INLAND - 6AA	1780.00	lb 14240.00	lb 14200.00	-0.3	0.00	Water to Add:
WAT1	28.40	gal 163.44	gal 166.08	1.6	0.00	
BASF - MICRO AIR 200	1.51	oz 64.00	oz 63.50	-0.8	0.00	
PCA-OPTIFLO MR	36.80	oz 296.00	oz 296.00	0.0	0.00	



**DRIESENKA &
ASSOCIATES, INC.**

Engineering • Surveying • Testing

CONCRETE FIELD TEST REPORT

CLIENT:	West Side Con.
PROJECT:	PW-7018 City of Detroit
CONTRACTOR:	West Side Con.
CONCRETE SUPPLIER & CITY:	SRM Concrete / Detroit
WEATHER:	(A.M.) Sunny
	P.M.
AGGREGATE CORRECTION FACTOR:	0.2%

D&A PROJECT NO.:	2020596.4A	DATE:	8-30-2021
INSPECTOR:	Baraa Alya 90061 # 2098598		
CONTROL SECTION/MDOT JOB NO.:	PW-7018		
PROJECT ENGINEER:	City of Detroit		
TIME ARRIVED:	10:30 Am		
SCHEDULED ARRIVAL TIME:	10:30 Am		
TIME LEFT SITE:	12:15 PM		

Pour Description: pour sidewalks NW Scotten St. between
Bagley St. and Porter St.

Mix Design: PL-SM Quantity Placed (yd³): 8 of 8 Lot Number: _____ Sublot: _____

Grade of Concrete: PL Batch Quantity (yd³): 8 Pour Start: 11:15 Pour End: 12:00

FIELD TEST RESULTS

Truck No.	Ticket #	Batch Time	Start	Empty	Slump (in)	Air Temp. (°F)	Conc. Temp. (°F)	Air Content (%)	Unit Wt. (pcf)	Yield	No. of Cylinders
4820	8200836	10:42	11:15	12:00	4"	82	86	6%	146.4	1.02	4 DC

REMARKS

Admixture PL-SM Content BASF-MICRO AIR 200
and PCA-OPTIFLO MR.

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,		SHIP TO: PW 7018 CITY OF DETROIT MI	TICKET CODE: 82008407 DATE: 08/31/2021
--	--	---	---

DRIVER INSTRUCTION: SCOTTEN SOUTH OF VERNOR @ PORTER ST NO CITY SLIPS	MAP PAGE:	TIME: 07:17:30
---	------------------	--------------------------

PO. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	N 227	DEFAULT, DEFAULT	4830	40.10	8.00	4.00	6.5	820
ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:	UNIT PRICE:	EXTENDED:			
P1-SM	8.00		MDOT P1 535 MR	0.00	0.00			
1015	1.00		ENVIRONMENTAL SU	0	0			

MDOT 1188 STATEMENT: I hereby certify this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
Sand Rock	2NS-SMR L6AA-PIN	SPRING MILL - 2NS PORT INLAND - 6AA	47-003 75-005	MDOT PLANT NO. M-40	GRADE OF CONC.
Cementitious Cementitious	CMGS-LA CMT1-LAA	LAFA-SLAG-GRADE 100 LAFARGE-I-II LA-APLENA	CHICAGO ALPENA	COMPANY REPRESENTATIVE (signature) 	
					COLLECTED (circle one) ☒ CHECK ☐ CASH ☐ CREDIT

DRIVERS COMMENTS:	Customer Requested Ticket Before Discharge Completed
--------------------------	--

INITIAL SLUMP: 4	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket ☒
LEAVE PLANT: 7:30	ARRIVE AT JOB: 7:45	START POUR: 7:50	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	
CUSTOMER SIGNATURE						

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER
LAFA-SLAG-GRADE 100	184.00 lb	1470.00 lb	1515.00 lb	3.1	0.00	42.0 gal
SPRING MILL - 2NS	1350.00 lb	11160.00 lb	11140.00 lb	-0.2	3.25	
LAFARGE-I-II LA-APLENA	342.00 lb	2735.00 lb	2740.00 lb	0.2	0.00	
PORT INLAND - 6AA	1780.00 lb	14240.00 lb	14220.00 lb	-0.1	0.00	
WAT1	28.40 gal	169.19 gal	170.63 gal	0.8	0.00	
BASF - MICRO AIR 200	1.57 oz	66.00 oz	65.50 oz	-0.8	0.00	
PCA-OPTIFLO MR	36.80 oz	296.00 oz	296.00 oz	0.0	0.00	

End of Load Time 7:20 AM
Trim Water:
Water to Add:

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES




SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,		SHIP TO: PW 7018 CITY OF DETROIT MI		TICKET CODE: 82008458 DATE: 08/31/2021
--	--	---	--	---

DRIVER INSTRUCTION: SCOTTEN SOUTH OF VERNOR @ PORTER ST NO CITY SLIPS			MAP PAGE:	TIME: 14:41:14
---	--	--	------------------	--------------------------

P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	N 227	DERSON, CLEVELA	2441	32.00	32.00	4.00	6.5	820
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:		UNIT PRICE:	EXTENDED:	
P1-SM		8.00		MDOT P1 S35 MR		0.00	0.00	
1015		1.00		ENVIRONMENTAL SU		0	0	

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
Sand Rock	2NS-SMR L6AA-PIN	SPRING MILL - 2NS PORT INLAND - 6AA	47-003 75-005	MDOT PLANT NO. M-40	GRADE OF CONC.
Cementitious Cementitious	CMGS-LA CMT1-LAA	LAFA-SLAG-GRADE 100 LAFARGE-I-II LA-APLENA	CHICAGO ALPENA	COMPANY REPRESENTATIVE (signature) 	
					COLLECTED (circle one) ☒ CHECK ☐ CASH ☐ CREDIT

DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X
						CUSTOMER SIGNATURE

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

UNLOAD PROMPTLY: Excess time will be charged to the buyer.

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER
LAFA-SLAG-GRADE 100	184.00 lb	1470.00 lb	1490.00 lb	1.4	0.00	25.89 gal
SPRING MILL - 2NS	1350.00 lb	11020.00 lb	11020.00 lb	0.0	2.00	
LAFARGE-I-II LA-APLENA	342.00 lb	2735.00 lb	2745.00 lb	0.4	0.00	
PORT INLAND - 6AA	1780.00 lb	14240.00 lb	14260.00 lb	0.1	0.00	
WAT1	28.40 gal	185.25 gal	186.93 gal	0.9	0.00	
BASF - MICRO AIR 200	1.57 oz	66.00 oz	66.00 oz	0.0	0.00	
PCA-OTIFLO MR	36.80 oz	296.00 oz	292.00 oz	-1.4	0.00	

End of Load Time 2:43 PM
Trim Water:
Water to Add:

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-9368,	SHIP TO: PW 7018 CITY OF DETROIT MI	TICKET CODE: 82008442
		DATE: 08/31/2021

DRIVER INSTRUCTION: SCOTTEN SOUTH OF VERNOR @ PORTER ST NO CITY SLIPS	MAP PAGE:	TIME: 12:22:56
---	------------------	--------------------------

PO. NO.	ORDER NO.	DRIVER NAME	TRUCK NO.	QTY. ORDERED	QTY. DELIVERED	DESIGN SLUMP	DESIGNED AIR	PLANT NO.
	N 227	JRCHAM, STEWAI	2306	40.10	24.00	4.00	6.5	820

ITEM NAME	QUANTITY	UOM	DESCRIPTION	UNIT PRICE	EXTENDED
P1-SM	8.00		MDOT P1 S35 MR	0.00	0.00
1015	1.00		ENVIRONMENTAL SU	0	0

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
Sand	2NS-SMR	SPRING MILL - 2NS	47-003	MDOT PLANT NO.	GRADE OF CONC.
Rock	L6AA-PIN	PORT INLAND - 6AA	75-005	M-40	
Cementitious	CMGS-LA	LAFARGE-I-II LA-APLENA	CHICAGO	COMPANY REPRESENTATIVE (signature) 	
Cementitious	CMT1-LAA	LAFARGE-I-II LA-APLENA	ALPENA		
					COLLECTED (circle one) CHECK CASH CREDIT

DRIVERS COMMENTS:	Customer Requested Ticket Before Discharge Completed ☐
--------------------------	---

INITIAL SLUMP	WATER ADDED	REQUESTED BY	FINAL SLUMP	TESTED AIR	REVOLUTIONS	I've read and agreed to the terms on the back side of this delivery ticket X CUSTOMER SIGNATURE
LEAVE PLANT	ARRIVE AT JOB	START POUR	FINISH POUR	LEAVE JOB	ARRIVE PLANT	

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

UNLOAD PROMPTLY: Excess time will be charged to the buyer.

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER
LAFARGE-I-II LA-APLENA	184.00	lb 1470.00	lb 1505.00	lb 2.4	0.00	29.11 gal
SPRING MILL - 2NS	1350.00	lb 11040.00	lb 11040.00	lb 0.0	2.25	
LAFARGE-I-II LA-APLENA	342.00	lb 2735.00	lb 2665.00	lb -2.6	0.00	
PORT INLAND - 6AA	1780.00	lb 14240.00	lb 14180.00	lb -0.4	0.00	
WAT1	28.40	gal 182.14	gal 182.86	gal 0.4	0.00	
BASF - MICRO AIR 200	1.57	oz 66.00	oz 66.00	oz 0.0	0.00	
PCA-OPTIFLO MR	36.80	oz 296.00	oz 296.00	oz 0.0	0.00	

End of Load Time 12:24 PM

Trim Water:

Water to Add:

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,	SHIP TO: PW 7018 CITY OF DETROIT MI	TICKET CODE: 82008425 DATE: 08/31/2021
--	---	---

DRIVER INSTRUCTION: SCOTTEN SOUTH OF VERNOR @ PORTER ST NO CITY SLIPS	MAP PAGE:	TIME: 09:53:36
---	------------------	--------------------------

P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	N 227	YDRAS, MCARTH	3724	40.10	16.00	4.00	6.5	820
ITEM NAME:		QUANTITY:	WOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:
P1-SM		8.00		MDOT P1 S35 MR			0.00	0.00
1015		1.00		ENVIRONMENTAL SU			0	0

MDOT 1188 STATEMENT I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
Sand	2NS-SMR	SPRING MILL - 2NS	47-003	MDOT PLANT NO.	GRADE OF CONC.
Rock	L6AA-PIN	PORT INLAND - 6AA	75-005	M-40	
Cementitious	CMGS-LA	LAFARGE-I-II LA-APLENA	CHICAGO	COMPANY REPRESENTATIVE (signature)	
Cementitious	CMT1-LAA	CEMENT SCALE	ALPENA	<i>Joseph Yell</i>	
	NA		CEMENT	X	
				COLLECTED (circle one) CHECK CASH CREDIT	

DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐	
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket	
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X	
						CUSTOMER SIGNATURE	

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER		
LAFARGE-I-II LA-APLENA	184.00	lb	1470.00	lb	1470.00	lb	0.0	0.00
SPRING MILL - 2NS	1350.00	lb	11060.00	lb	11140.00	lb	0.7	2.50
PORT INLAND - 6AA	342.00	lb	2735.00	lb	2710.00	lb	-0.9	0.00
WAT1	1780.00	lb	14240.00	lb	14200.00	lb	-0.3	0.00
BASF - MICRO AIR 200	28.40	gal	178.78	gal	180.46	gal	0.9	0.00
PCA-OPTIFLO MR	1.57	oz	66.00	oz	66.00	oz	0.0	0.00
CEMENT SCALE	36.80	oz	296.00	oz	292.00	oz	-1.4	0.00
	0.00	lb	0.00	lb	30.00	lb	1.0	0.00

32.56 gal

End of Load Time

9:55 AM

Trim Water:

Water to Add:



DRIESENKA & ASSOCIATES, INC.

Engineering • Surveying • Testing

CONCRETE FIELD TEST REPORT

CLIENT:	Westside Con.
PROJECT:	PW-708 City of Detroit
CONTRACTOR:	Westside Con.
CONCRETE SUPPLIER & CITY:	SRM Concrete
WEATHER:	(A.M.) Sunny
P.M.	
AGGREGATE CORRECTION FACTOR:	0.2%

D&A PROJECT NO.:	2020596.4A	DATE:	8-31-2021
INSPECTOR:	Baraa Alyagoubi #2098598		
CONTROL SECTION/MDOT JOB NO.:	PW-708		
PROJECT ENGINEER:	City of Detroit		
TIME ARRIVED:	7:30 Am		
SCHEDULED ARRIVAL TIME:	7:30 Am		
TIME LEFT SITE:	10:00 Am		

Pour Description: Pour Sidewalk, Curb NW Scotten St.
between Bagley St. and W Lafayette

Mix Design: PL-SM Quantity Placed (yd³): 8 of 40 Lot Number: Sublot:

Grade of Concrete: PL Batch Quantity (yd³): 8 Pour Start: 8:15 Pour End:

FIELD TEST RESULTS

Truck No.	Ticket #	Batch Time	Start	Empty	Slump (in)	Air Temp. (°F)	Conc. Temp. (°F)	Air Content (%)	Unit Wt. (pcf)	Yield	No. of Cylinders
4830	82008407	7:17	8:15	8:40	4"	70	80	6.3%	144.8	1.05	400

REMARKS

Admixture PL-SM contain BASS-Micro AIR 200 and
PCA-SP TIFLO MR.