



**DRIESENKA &  
ASSOCIATES, INC.**

**Engineering • Surveying • Testing**

**CONCRETE FIELD TEST REPORT**

|                                                               |                                                                                                      |                           |
|---------------------------------------------------------------|------------------------------------------------------------------------------------------------------|---------------------------|
| CLIENT:<br><u>West Side Concrete</u>                          | D&A PROJECT NO.:<br><u>2020525.4A</u>                                                                | DATE:<br><u>11-5-2020</u> |
| PROJECT:<br><u>PW-7018</u>                                    | INSPECTOR:<br><u>Jon Morris 01293676</u>                                                             |                           |
| CONTRACTOR:<br><u>West Side Concrete</u>                      | CONTROL SECTION/MDOT JOB NO.:<br><u>PW 7018</u>                                                      |                           |
| CONCRETE SUPPLIER & CITY:<br><u>McCrig Materials - 7 mile</u> | PROJECT ENGINEER:<br><u>city of Detroit</u>                                                          |                           |
| WEATHER:<br>A.M. <u>cloudy</u><br>P.M. <u>-</u>               | TIME ARRIVED: <u>8:30AM</u><br>SCHEDULED ARRIVAL TIME: <u>8:30AM</u><br>TIME LEFT SITE: <u>10:45</u> |                           |
| AGGREGATE CORRECTION FACTOR: <u>2%</u>                        |                                                                                                      |                           |

Pour Description: curb+gutter + ADA Ramps + side walk multiple locations on fireman Ave from Stout to Ashton

Mix Design: pl-sw Quantity Placed (yd<sup>3</sup>): 33 Lot Number: \_\_\_\_\_ Sublot: \_\_\_\_\_  
Grade of Concrete: pl Batch Quantity (yd<sup>3</sup>): 33 Pour Start: 9:20AM Pour End: 10:30

**FIELD TEST RESULTS**

| Truck No.   | Ticket # | Batch Time | Start | Empty | Slump (in) | Air Temp. (°F) | Conc. Temp. (°F) | Air Content (%) | Unit Wt. (pcf) | Yield | No. of Cylinders |
|-------------|----------|------------|-------|-------|------------|----------------|------------------|-----------------|----------------|-------|------------------|
| QA 5.5 2352 | 1240242  | 8:23       | 9:20  | 9:35  | 2in        | 59             | 65               | 5.8             | 140.4          | 1.002 | 4061             |
|             |          |            |       |       |            |                |                  |                 |                |       |                  |
|             |          |            |       |       |            |                |                  |                 |                |       |                  |
|             |          |            |       |       |            |                |                  |                 |                |       |                  |
|             |          |            |       |       |            |                |                  |                 |                |       |                  |
|             |          |            |       |       |            |                |                  |                 |                |       |                  |
|             |          |            |       |       |            |                |                  |                 |                |       |                  |
|             |          |            |       |       |            |                |                  |                 |                |       |                  |
|             |          |            |       |       |            |                |                  |                 |                |       |                  |
|             |          |            |       |       |            |                |                  |                 |                |       |                  |

**REMARKS**

Mix pl-sw contained OAE-BA and OWRA-PR Admixtures