

MCCOIG MATERIALS
23055 Groesbeck Hwy. Warren, MI 48089
PHONE: (586) 775-7200

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 1472 FORT WAYNE CONTRACTING, INC. 300 EAST SEVEN MILE ROAD MI				SHIP TO: V50063 PW-701B PW-701B				TICKET CODE: 14138130 DATE: 07/09/20	
DRIVER INSTRUCTION: CORNER OF NEVEDA (6.5 MILE RD) & SHERWOOD - WEST OF VAN DYKE							MAP PAGE: DT4201E6	TIME: 10:01	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
016-20	1413	MARK COLEMAN	1459	6.01	6.00	5.00 in	5.50	14	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P-NCOM		6.00	yd	MDOT P-NC W/ MR WD/NCA					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA	ALPENA	MDOT PLANT NO.	GRADE OF CONC.				
GGGFS:				M-24					
FLY ASH:				COMPANY REPRESENTATIVE (signature)					
COARSE AGG:	L6AA-PIN	6AAL PORT INLAND	71-003	COLLECTED (circle one) ☒ X <i>Kelany D. Smith</i>					
INTERM AGG:									
FINE AGG:	2NS-SMR	2NS - SPRING MILL RECLAMATIO	47-003	CHECK CASH CREDIT					
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X			
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									
UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time Date
1459	MACOLEMAN	user	14138130	14138130	10:01 7/9/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq Load ID
6.00 yd	P-NCOM				D 137442

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	10680 lb	10620 lb	-0.56%			
2NS-SMR	1180 lb	7328 lb	7340 lb	0.17%	3.50% M	30 gl	
CMT1-LAA	658 lb	3948 lb	3950 lb	0.05%			
WAT1	31.6 gl	159.9 gl	159.0 gl	-0.57%		159.0 gl	
OAE-BA	6.58 oz	65.14 oz	65.50 oz	0.55%			
OMRLI-PR	32.90 oz	197.40 oz	196.00 oz	-0.71%			

Actual	Num Batches: 1							
Load	23253 lb	Design W/C: 0.401	Water/Cement: 0.401	T	Design	189.6 gl	Actual	188.7 gl
Slump:	5.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load		Trim Water:	0.0 gl / yd	To Add:	0.9 gl