

MCCOIG MATERIALS
23055 Groesbeck Hwy. Warren, MI 48089
PHONE: (586) 775-7200

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368 MI				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS				TICKET CODE: 14138169 DATE: 07/10/20	
DRIVER INSTRUCTION: SHERWOOD SOUTH OFF 7 MILE / WEST OF VAN DYKE --- 5 INCH SLUMP ---						MAP PAGE: DT4201E7		TIME: 7:47	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	115	MARK MALIK	4826	33.01	11.00	5.00 in	6.50	14	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SM COOL		11.00 1.00	yd /yd	MDOT P1 S35 MR TEMPERATURE CONTROLLED					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA		ALPENA	MDOT PLANT NO.	GRADE OF CONC.		COLLECTED (circle one) CHECK CASH CREDIT	
GGBFS:	CMGS-LA	LAFARGE NORTH AMERICA GGBF		S. CHICAGO	M-24				
COARSE AGG:	L6AA-PIN	6AAL PORT INLAND		71-003	COMPANY REPRESENTATIVE (signature)				
INTERM AGG:	2NS-SMR	2NS - SPRING MILL RECLAMATIO		47-003	<i>X Kelany J. [Signature]</i>				
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X			
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									
UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp Ticket	Num	Ticket ID	Time	Date
4826	MAMALIK	user	14138169		14138169	7:47	7/10/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID	
11.00 yd	P1-SM				D	137481	

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	19580 lb	19540 lb	-0.20%			
2NS-SMR	1350 lb	15370 lb	15300 lb	-0.45%	3.50% M	62 gl	
CMT1-LAA	342 lb	3762 lb	3750 lb	-0.32%			
CMGS-LA	184 lb	2024 lb	2015 lb	-0.44%			
WAT1	28.4 gl	250.1 gl	250.0 gl	-0.05%		250.0 gl	
0AE-BA	5.26 oz	101.26 oz	100.50 oz	-0.75%			
0MRLI-PR	31.56 oz	347.16 oz	348.00 oz	0.24%			

Actual	Num Batches: 1							
Load	42719 lb	Design W/C: 0.451	Water/Cement: 0.452 T	Design	312.4 gl	Actual	312.0 gl	To Add: 0.4 gl
Slump:	5.00 in	Water in Truck: 0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	0.0 gl /	yd	

MCCOIG MATERIALS
23055 Groesbeck Hwy. Warren, MI 48089
PHONE: (586) 775-7200

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368 MI				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS				TICKET CODE: 14138180 DATE: 07/10/20	
DRIVER INSTRUCTION: SHERWOOD SOUTH OFF 7 MILE / WEST OF VAN DYKE --- 5 INCH SLUMP ---						MAP PAGE: DT4201E6		TIME: 9:22	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	115	MIKE FORTNER	4840	33.01	22.00	5.00 in	6.50	14	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SM COOL		11.00 1.00	yd /yd	MDOT P1 S35 MR TEMPERATURE CONTROLLED					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT: GGBS: FLY ASH:	CMT1-LAA CMGS-LA	CEMENT T1 LAFARGE ALPENA LAFARGE NORTH AMERICA GGBF		ALPENA S. CHICAGO	MDOT PLANT NO.	GRADE OF CONC.			
					M-24				
COARSE AGG: INTERM AGG: FINE AGG:	L6AA-PIN 2NS-SMR	6AAL PORT INLAND 2NS - SPRING MILL RECLAMATIO		71-003 47-003	COMPANY REPRESENTATIVE (signature)		COLLECTED (circle one)		
							CHECK CASH CREDIT		
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:				
						X			
CUSTOMER SIGNATURE									
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
4840	MIFORTNER	user	14138180	14138180	9:22	7/10/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
11.00 yd	P1-SM				D	137492

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	19580 lb	19540 lb	-0.20%	3.50% M	62 gl	250.0 gl
2NS-SMR	1350 lb	15370 lb	15320 lb	-0.32%			
CMT1-LAA	342 lb	3762 lb	3745 lb	-0.45%			
CMGS-LA	184 lb	2024 lb	2020 lb	-0.20%			
WAT1	28.4 gl	250.1 gl	250.0 gl	-0.05%			
OAE-BA	5.26 oz	107.04 oz	107.50 oz	0.43%			
OMRLI-PR	31.56 oz	347.16 oz	348.00 oz	0.24%			

Actual	Num Batches: 1						
Load	42740 lb	Design W/C: 0.451	Water/Cement: 0.452	T	Design	312.4 gl	Actual 312.1 gl To Add: 0.3 gl
Slump:	5.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load		Trim Water:	0.0 gl / yd	

APRIVE - 12:30

MCCOIG MATERIALS
23055 Groesbeck Hwy. Warren, MI 48089

PHONE: (586) 775-7200

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368 MI				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS			TICKET CODE: 14138196 DATE: 07/10/20	
DRIVER INSTRUCTION: SHERWOOD SOUTH OFF 7 MILE / WEST OF VAN DYKE --- 5 INCH SLUMP ---							MAP PAGE: DT4201E6	TIME: 12:00
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	115	JOHN CASTRO	2444	33.01	33.00	5.00 in	6.50	14
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:
P1-SM COOL		11.00 1.00	yd /yd	MDOT P1 S35 MR TEMPERATURE CONTROLLED				
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.								
CEMENT: GGBFS: FLY ASH:	CMT1-LAA CMGS-LA	CEMENT T1 LAFARGE ALPENA LAFARGE NORTH AMERICA GGBF	ALPENA S. CHICAGO	MDOT PLANT NO. M-24	GRADE OF CONC.		COLLECTED (circle one) CHECK CASH CREDIT	
COARSE AGG: INTERM AGG: FINE AGG:	L6AA-PIN 2NS-SMR	6AAL PORT INLAND 2NS - SPRING MILL RECLAMATIO	71-003 47-003	COMPANY REPRESENTATIVE (signature) <i>Kelany D. [Signature]</i>				
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.		
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X		
						CUSTOMER SIGNATURE		
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete. UNLOAD PROMPTLY: Excess time will be charged to the buyer.								

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
2444	JOCASTRO	user	14138196	14138196	12:00	7/10/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
11.00 yd	P1-SM				D	137508

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	19580 lb	19540 lb	-0.20%			
2NS-SMR	1350 lb	15370 lb	15340 lb	-0.19%	3.50% M	62 gl	
CMT1-LAA	342 lb	3762 lb	3745 lb	-0.45%			
CMGS-LA	184 lb	2024 lb	2030 lb	0.30%			
WAT1	28.4 gl	250.1 gl	249.0 gl	-0.45%		249.0 gl	
OAE-BA	5.26 oz	107.04 oz	107.00 oz	-0.04%			
OMRLI-PR	31.56 oz	347.16 oz	348.00 oz	0.24%			

Actual	Num Batches: 1									
Load	42761 lb	Design W/C: 0.451	Water/Cement: 0.451	T	Design	312.4 gl	Actual	311.2 gl	To Add:	1.2 gl
Slump:	5.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl	/ Load	Trim Water:	0.0 gl / yd				