

PHONE: (588) 775-7200
(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

SOLD TO:				SHIP TO:				TICKET CODE:	
2318 WESTSIDE CONCRETE CO. P.O. BOX 183368 MI				V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS				14138408	
DRIVER INSTRUCTION:								DATE:	
CONANT SOUTH OFF DAVISON / WEST ON CARPENTER AT MORAN ST / WEST OF MOUND --- 5 INCH SLUMP ---								07/15/20	
P.O. NO.:		ORDER NO.:		DRIVER NAME:		TRUCK NO.:		QTY. ORDERED:	
1412		JAMES SHAFFER		4410		33.01		11.00	
ITEM NAME:		QUANTITY:		UOM:		DESCRIPTION:		DESIGN SLUMP:	
P1-SM		11.00		yd		MDOT P1 S35 MR		5.00 in	
								DESIGNED AIR:	
								6.50	
								PLANT NO.:	
								14	
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:		CMT1-LAA		CEMENT T1 LAFARGE ALPENA		ALPENA		MDOT PLANT NO.	
GGBFs:		CMGS-LA		LAFARGE NORTH AMERICA GGBF		S. CHICAGO		GRADE OF CONC.	
FLY ASH:								M-24	
COARSE AGG:		L6AA-PIN		6AAL PORT INLAND		71-003		COMPANY REPRESENTATIVE (signature)	
INTERM AGG:								COLLECTED (circle one)	
FINE AGG:		2NS-SMR		2NS - SPRING MILL RECLAMATIO		47-003		CHECK CASH CREDIT	
DRIVERS COMMENTS:								Customer Requested Ticket Before Discharge Completed ☐	
INITIAL SLUMP:		WATER ADDED:		REQUESTED BY:		FINAL SLUMP:		TESTED AIR:	
5"									
LEAVE PLANT:		ARRIVE AT JOB:		START POUR:		FINISH POUR:		LEAVE JOB:	
1:30		10:20							
								X	
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.								CUSTOMER SIGNATURE	
UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp	Ticket	Num	Ticket ID	Time	Date
4410	JASHAFFER	user	14138408			14138408	9:22	7/15/20
Load Size	Mix Code	Returned	Qty	Mix	Age	Seq	Load	ID
11.00 yd	P1-SM					D	137720	

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	19580 lb	19540 lb	-0.20%			
2NS-SMR	1350 lb	15444 lb	15400 lb	-0.28%	4.00% M	71	gl
CMT1-LAA	342 lb	3762 lb	3750 lb	-0.32%			
CMGS-LA	184 lb	2024 lb	2025 lb	0.05%			
WAT1	28.4 gl	241.2 gl	241.0 gl	-0.09%		241.0	gl
OAE-BA	5.26 oz	109.93 oz	110.50 oz	0.51%			
QMRLI-PR	31.56 oz	347.16 oz	344.00 oz	-0.91%			

[illegible]

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

SOLD TO:				SHIP TO:				TICKET CODE:	
2318 WESTSIDE CONCRETE CO. P.O. BOX 183368 MI				V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS				14138426 DATE: 07/15/20	
DRIVER INSTRUCTION:								MAP PAGE:	TIME:
CONANT SOUTH OFF DAVISON / WEST ON CARPENTER AT MORAN ST / WEST OF MOUND --- 5 INCH SLUMP ---								DT4273C2	11:56
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	1412	CHARLES MORRIS	4808	20.01	20.00	5.00 in	6.50	14	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SM COOL		9.00 20.00	yd /yd	MDOT P1 S35 MR TEMPERATURE CONTROLLED					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT: GGGFS: FLY ASH:	CMT1-LAA CMGS-LA	CEMENT T1 LAFARGE ALPENA LAFARGE NORTH AMERICA GGBF	ALPENA S. CHICAGO	MDOT PLANT NO.	GRADE OF CONC.				
				M-24					
COARSE AGG: INTERM AGG: FINE AGG:	L6AA-PIN 2NS-SMR	6AAL PORT INLAND 2NS - SPRING MILL RECLAMATIO	71-003 47-003	COMPANY REPRESENTATIVE (signature)		COLLECTED (circle one)			
				X <i>Kelany J. Smith</i>		CHECK CASH CREDIT			
DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐			
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:				
						X			
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									
UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	16020 lb	16000 lb	-0.12%			
2NS-SMR	1350 lb	12636 lb	12580 lb	-0.44%	4.00% M	58	gl
CMT1-LAA	342 lb	3078 lb	3075 lb	-0.10%			
CMGS-LA	184 lb	1656 lb	1655 lb	-0.06%			
WAT1	28.4 gl	197.4 gl	197.0 gl	-0.18%		197.0	gl
0AE-BA	5.26 oz	89.95 oz	90.00 oz	0.06%			
0MRLI-PR	31.56 oz	284.04 oz	284.00 oz	-0.01%			

[illegible]

MCCOIG MATERIALS
23055 Groesbeck Hwy. Warren, MI 48089
PHONE: (586) 775-7200

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368 MI				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS				TICKET CODE: 14138444 DATE: 07/15/20	
DRIVER INSTRUCTION: CONANT SOUTH OFF DAVISON / WEST ON CARPENTER AT MORAN ST / WEST OF MOUND --- 5 INCH SLUMP ---							MAP PAGE: DT4273C2	TIME: 14:01	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	1412	JAMES SHAFFER	4410	24.50	24.50	5.00 in	6.50	14	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SM COOL		4.50 4.00	yd /yd	MDOT P1 S35 MR TEMPERATURE CONTROLLED					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT: GGBFS: FLY ASH:	CMT1-LAA CMGS-LA	CEMENT T1 LAFARGE ALPENA LAFARGE NORTH AMERICA GGBF		ALPENA S. CHICAGO	MDOT PLANT NO. M-24	GRADE OF CONC.			
COARSE AGG: INTERM AGG: FINE AGG:	L6AA-PIN 2NS-SMR	6AAL PORT INLAND 2NS - SPRING MILL RECLAMATIO		71-003 47-003	COMPANY REPRESENTATIVE (signature) <i>Kelany D. [Signature]</i>		COLLECTED (circle one) CHECK CASH CREDIT		
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X			
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									
UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time Date
4410	JASHAFER	user	14138444	14138444	14:01 7/15/20

Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
4.50 yd	P1-SM				D	137756

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	8010 lb	8000 lb	-0.12%			
2NS-SMR	1350 lb	6318 lb	6300 lb	-0.28%	4.00% M	29 gl	
CMT1-LAA	342 lb	1539 lb	1530 lb	-0.58%			
CMGS-LA	184 lb	828 lb	830 lb	0.24%			
WAT1	28.4 gl	91.9 gl	92.0 gl	0.08%		92.0 gl	
0AE-BA	5.26 oz	44.97 oz	45.50 oz	1.17%			
0MRLL-PR	31.56 oz	142.02 oz	140.00 oz	-1.42%			

Actual	Num Batches: 1							
Load	17439 lb	Design W/C: 0.451	Water/Cement: 0.452 T	Design	127.8 gl	Actual	121.0 gl	To Add: 6.8 gl
Slump:	5.00 in	Water in Truck: 0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-1.5 gl /	yd	