

MCCOIG MATERIALS
1441 Springwells Ct. Detroit, MI 48209

PHONE: (734) 357-2124

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS <i>W. GRAND BLVD EB SIDEWALK #1</i> 				TICKET CODE: 2203932 DATE: 07/20/20	
DRIVER INSTRUCTION: W.GRAND RIVER AND LINWOOD NORTH OF GRAND RIVER EAST OF DEXTER**** NO CITY SLIP!!!!							MAP PAGE: DT4344D2	TIME: 10:28	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	207	WILLIE WEST	2403	33.01	11.00	5.00 in	6.00	2	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-DETM		11.00	yd	CITY OF DETROIT P1 MR					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT: CMT1-CRHM GGBFS: FLY ASH: COARSE AGG: L6AA-PIN INTERM AGG: FINE AGG: 2NS-WLB				CEMENT T1 CRH - MISSISSAUGA 6AA - PORT INLAND 2NS - WATERLAND BURMEISTER B		Detroit 71-003 81-093		MDOT PLANT NO. GRADE OF CONC. COMPANY REPRESENTATIVE (signature) COLLECTED (circle one) CHECK CASH CREDIT	
DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐			
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

Truck 2403	Driver WIWEST	User user	Disp Ticket Num 2203932	Ticket ID 2203932	Time 10:28	Date 7/20/20			
Load Size 11.00 yd	Mix Code P1-DETM	Returned	Qty	Mix Age	Seq 2W	Load ID 225636			
Material Batch:	Design Qty	SSD Start:	Adj.T End:	Required	Batched Time (hh:mm:ss)	% Var : 01 : 49	%Moisture	Actual Wat	Trim
L6AA-PIN	1810 lb	1810		19910 lb	19880 lb	-0.15%			
2NS-WLB	1230 lb	1230		14004 lb	13920 lb	-0.60%	3.50%	56 gl	
CMT1-CRHM	564.0 lb	564.0		6204.0 lb	6180.0 lb	-0.39%			
WAT1	30.5 gl	30.5		256.3 gl	257.2 gl	0.35%		257.2 gl	-2.0 gl
0AE-BA	5.64 oz	5.64		65.14 oz	65.00 oz	-0.22%			105.00 %
0MRLI-PR	39 oz	39		434 oz	436 oz	0.40%			
Actual	Num Batches: 1								
Load	42157 lb	Design W/C: 0.451	Water/Cement:	0.453 A	Design	335.5 gl	Actual	313.6 gl	To Add: 21.9 gl
Slump:	5.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-2.0 gl / yd		

MCCOIG MATERIALS
1441 Springwells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368	SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS <i>#2</i> <i>W. GRAND BLVD</i> <i>E.B. SIDENAU</i> <i>(Signature)</i>	TICKET CODE: 2203949 DATE: 07/20/20
--	--	--

DRIVER INSTRUCTION: W.GRAND RIVER AND LINWOOD NORTH OF GRAND RIVER EAST OF DEXTER**** NO CITY SLIP!!!!	MAP PAGE: DT4344C2	TIME: 12:10
---	---------------------------	--------------------

PO. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	207	KEITH O' NEIL	2441	33.01	22.00	5.00 in	6.00	2

ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:	UNIT PRICE:	EXTENDED:
P1-DETM	11.00	yd	CITY OF DETROIT P1 MR		

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
CEMENT:	CMT1-CRHM	CEMENT T1 CRH - MISSISSAUGA	Detroit	MDOT PLANT NO.	GRADE OF CONC.
GGGFS:					
FLY ASH:					
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	71-003	COMPANY REPRESENTATIVE (signature) <i>X Joseph Yalhi</i> COLLECTED (circle one) CHECK CASH CREDIT	
INTERM AGG:					
FINE AGG:	2NS-WLB	2NS - WATERLAND BURMEISTER B	81-093		

DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. X CUSTOMER SIGNATURE
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

UNLOAD PROMPTLY: Excess time will be charged to the buyer.

Truck 2441	Driver KEONEIL	User user	Disp Ticket Num 2203949	Ticket ID 2203949	Time 12:10	Date 7/20/20			
Load Size 11.00 yd	Mix Code P1-DETM	Returned	Qty	Mix Age	Seq 2W	Load ID 225653			
Material Batch:	Design Qty	SSD Start:	Adj.T End:	Required	Batched Time (hh:mm:ss)	% Var : 00 : 03 : 55	%Moisture	Actual Wat	Trim
L6AA-PIN	1810 lb	1810		19910 lb	19760 lb	-0.75%			
2NS-WLB	1230 lb	1230		14004 lb	13920 lb	-0.60%	3.50%	56 gl	
CMT1-CRHM	564.0 lb	564.0		6204.0 lb	6180.0 lb	-0.39%			
WAT1	30.5 gl	30.5		256.3 gl	254.0 gl	-0.87%		254.0 gl	-2.0 gl
OAE-BA	5.64 oz	5.64		65.14 oz	64.00 oz	-1.75%			105.00 %
OMRLI-PR	39 oz	39		434 oz	432 oz	-0.53%			
Actual	Num Batches: 1								
Load	42011 lb	Design W/C: 0.451	Water/Cement:	0.453 A	Design	335.5 gl	Actual	310.5 gl	To Add: 25.0 gl
Slump:	5.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-2.0 gl / yd		

MCCOIG MATERIALS
1441 Springwells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368	SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS <i>#3</i> <i>W. GRAND BLVD</i> <i>EB SIDEWALK</i> 	TICKET CODE: 2203975 DATE: 07/20/20
---	---	---

DRIVER INSTRUCTION: ON GRAND BLVD BTW W GRAND RIVER AND LINWOOD **** NO CITY SLIP!!!!	MAP PAGE: DT4344C2	TIME: 14:06
---	----------------------------------	---------------------------

P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	207	FRANKLIN SAXTC	3705	33.01	33.00	5.00 in	6.00	2
ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:	UNIT PRICE:	EXTENDED:			
P1-DETM	11.00	yd	CITY OF DETROIT P1 MR					

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.						
CEMENT:	CMT1-CRHM	CEMENT T1 CRH - MISSISSAUGA	Detroit	MDOT PLANT NO.	GRADE OF CONC.	COLLECTED (circle one) CHECK CASH CREDIT
GGBFS:						
FLY ASH:						
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	71-003	COMPANY REPRESENTATIVE (signature) <i>X Joseph Yahi</i>		
INTERM AGG:	2NS-WLB	2NS - WATERLAND	BURMEISTER 8	81-093		

DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. X
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	
						CUSTOMER SIGNATURE

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

UNLOAD PROMPTLY: Excess time will be charged to the buyer.

Truck 3705	Driver FRSAXTON	User user	Disp Ticket Num 2203975	Ticket ID 2203975	Time 14:06	Date 7/20/20			
Load Size 11.00 yd	Mix Code P1-DETM	Returned	Qty	Mix Age	Seq 2W	Load ID 225679			
Material Batch:	Design Qty	SSD Start:	Adj.T End:	Required	Batched Time (hh:mm:ss):	% Var : 04 : 13	%Moisture	Actual Wat	Trim
L6AA-PIN	1810 lb	1810		19910 lb	19880 lb	-0.15%			
2NS-WLB	1230 lb	1230		14037 lb	14000 lb	-0.27%	3.75%	61 gl	
CMT1-CRHM	564.0 lb	564.0		6204.0 lb	6180.0 lb	-0.39%			
WAT1	30.5 gl	30.5		255.0 gl	254.3 gl	-0.27%		254.3 gl	-1.8 gl
OAE-BA	5.64 oz	5.64		65.14 oz	65.00 oz	-0.22%			105.00 %
OMRLI-PR	39 oz	39		434 oz	432 oz	-0.53%			
Actual	Num Batches: 1								
Load	42213 lb	Design W/C: 0.451	Water/Cement: 0.453	A	Design	335.5 gl	Actual	314.9 gl	To Add: 20.6 gl
Slump:	5.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl	/ Load	Trim Water:	-1.8 gl / yd			