

- 1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

MCCOIG MATERIALS
23055 Groesbeck Hwy. Warren, MI 48089
PHONE: (586) 775-7200

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368 MI				SHIP TO: #1 V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS				TICKET CODE: 14138816 DATE: 07/23/20	
DRIVER INSTRUCTION: ON SHERWOOD AT THE CORNER OF NEVADA WEST OF VAN DYKE							MAP PAGE: DT4201E7	TIME: 13:25	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	1416	CHARLES MORRIS	4808	15.50	8.00	5.00 in	6.00	14	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-DETM		8.00	yd	CITY OF DETROIT P1 MR					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA		ALPENA	MDOT PLANT NO.	GRADE OF CONC.			
GGGFS:					M-24				
FLY ASH:									
COARSE AGG	L6AA-PIN	6AAL PORT INLAND		71-003	COMPANY REPRESENTATIVE (signature)		COLLECTED (circle one)		
INTERM AGG					X <i>Kelany J. Jankowski</i>		CHECK CASH CREDIT		
FINE AGG:	2NS-SMR	2NS - SPRING MILL RECLAMATIO		47-003					
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X			
					CUSTOMER SIGNATURE				
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									
UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time Date
4808	CHMORRISON	user	14138816	14138816	13:25 7/23/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq Load ID
8.00 yd	P1-DETM				D 138133

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1810 lb	14480 lb	14460 lb	-0.14%			
2NS-SMR	1230 lb	10234 lb	10280 lb	0.45%	4.00% M	47 gl	
CMT1-LAA	564 lb	4512 lb	4520 lb	0.18%			
WAT1	30.5 gl	188.8 gl	189.0 gl	0.09%		189.0 gl	
OAE-BA	5.64 oz	69.94 oz	69.50 oz	-0.62%			
OMRLI-PR	39.48 oz	315.84 oz	316.00 oz	0.05%			

Actual	Num Batches: 1							
Load	30861 lb	Design W/C: 0.451	Water/Cement: 0.451	T	Design	244.0 gl	Actual	236.4 gl To Add: 7.6 gl
Slump:	5.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load		Trim Water:	-1.0 gl / yd		

MCCOIG MATERIALS
23055 Groesbeck Hwy. Warren, MI 48089
PHONE: (586) 775-7200

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368 MI				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS #2 (1455)				TICKET CODE: 14138823 DATE: 07/23/20	
DRIVER INSTRUCTION: ON SHERWOOD AT THE CORNER OF NEVADA WEST OF VAN DYKE						MAP PAGE: DT4201E6		TIME: 14:27	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	1416	MARK MALIK	4826	16.00	16.00	5.00 in	6.00	14	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-DETM		8.00	yd	CITY OF DETROIT P1 MR					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA	ALPENA	MDOT PLANT NO.	GRADE OF CONC.				
GGBFS:				M-24					
FLY ASH:				COMPANY REPRESENTATIVE (signature)					
COARSE AGG:	L6AA-PIN	6AAL PORT INLAND	71-003	<i>Kelany J. Tomaszewski</i> X					
INTERM AGG:									
FINE AGG:	2NS-SMR	2NS - SPRING MILL RECLAMATIO	47-003						
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. X			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:				
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
4826	MAMALIK	user	14138823	14138823	14:27	7/23/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
8.00 yd	P1-DETM				D	138140

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1810 lb	14480 lb	14460 lb	-0.14%			
2NS-SMR	1230 lb	10234 lb	10240 lb	0.06%	4.00% M	47 gl	
CMT1-LAA	564 lb	4512 lb	4495 lb	-0.38%			
WAT1	30.5 gl	188.8 gl	188.0 gl	-0.44%		188.0 gl	
OAE-BA	5.64 oz	69.94 oz	70.50 oz	0.81%			
OMRLI-PR	39.48 oz	315.84 oz	316.00 oz	0.05%			

Actual	Num Batches: 1						
Load	30788 lb	Design W/C: 0.451	Water/Cement: 0.453	T	Design	244.0 gl	Actual 235.2 gl To Add: 8.8 gl
Slump:	5.00 in	Water in Truck: 0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-1.0 gl / yd	