

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS				TICKET CODE: 1231889 DATE: 08/03/20	
DRIVER INSTRUCTION: GALLAGHER & CARPENTER // WEST OF CONANT // SOUTH OF DAVISION !!!! 1 INCH !!!!							MAP PAGE: DT4273C2	TIME: 8:40	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	107	MIKE CAPLING	4831	30.01	10.00	1.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SSFW		10.00	yd	MDOT P1 S35 SLIP FORM WRA					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA		ALPENA	MDOT PLANT NO.	GRADE OF CONC.			
GGBFS:	CMGS-CRHS	SLAG CEMENT ST MARYS CEMENT		DETROIT	M-11				
FLY ASH:					COMPANY REPRESENTATIVE (signature)				
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND		71-003	COLLECTED (circle one)				
INTERM AGG:									
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION		47-003	CHECK CASH CREDIT				
DRIVERS COMMENTS:					Customer Requested Ticket ☐ Before Discharge Completed				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

Truck	Driver	User	Disp	Ticket Num	Ticket ID	Time	Date
4831	MICAPLING	user1		1231889	1231889	8:40	8/3/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID	
10.00 yd	P1-SSFW				W2	319786	

Material	Design Qty	Required	Batched	% Var	Moisture	Actual	Wat
L6AA-PIN	1680 lb	16800 lb	16800 lb	0.00%			
2NS-SMR	1490 lb	15645 lb	15620 lb	-0.16%	5.00% M	89 gl	
CMT1-LAA	342 lb	3420 lb	3420 lb	0.00%			
CMGS-CRHS	184 lb	1840 lb	1840 lb	0.00%			
WAT1	26.5 gl	150.7 gl	151.0 gl	0.18%		151.0 gl	
0AE-BA	5 oz	316 oz	316 oz	0.13%			
0WRA-PR	16 oz	158 oz	158 oz	0.13%			
HWATER	% #	gl	gl				

Actual	Num Batches: 1						
Load	38970 lb	Design W/C: 0.420	Water/Cement: 0.420	T	Design	265.0 gl	Actual 240.1 gl To Add: 24.9 gl
Slump:	1.00 in	#	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load	Trim Water:	-2.5 gl / yd	

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

SOLD TO:	SHIP TO:	TICKET CODE:
2318 WESTSIDE CONCRETE CO. P.O. BOX 183368	V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS	1231918
		DATE:
		08/03/20

P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	107	MIKE CAPLING	4831	30.01	20.00	1.00 in	6.50	1

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
CEMENT: GGBFS: FLY ASH:	CMT1-LAA CMGS-CRHS	CEMENT T1 LAFARGE ALPENA SLAG CEMENT ST MARYS CEMENT	ALPENA DETROIT	MDOT PLANT NO. M-11	GRADE OF CONC.
COARSE AGG: INTERM AGG: FINE AGG:	L6AA-PIN 2NS-SMR	6AA - PORT INLAND 2NS SPRING MILL RECLAMATION	71-003 47-003	COMPANY REPRESENTATIVE (signature) 	
				COLLECTED (circle one) _____ CHECK CASH CREDIT	

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

Material	Design Qty	Required	Batched	% Var%	Moisture	Actual	Water
L6AA-PIN	1680 lb	16800 lb	16800 lb	0.00%			
2NS-SMR	1490 lb	15496 lb	15500 lb	0.03%	4.00% M		71 gl
CMT1-LAA	342 lb	3420 lb	3430 lb	* 0.29%			
CMGS-CRHS	184 lb	1840 lb	1850 lb	> 0.54%			
WAT1	26.5 gl	178.6 gl	179.0 gl	0.24%			179.0 gl
0AE-BA	5 oz	316 oz	315 oz	-0.19%			
0WRA-PR	16 oz	158 oz	157 oz	-0.51%			
HWATER	% #	al	al				

Actual	Num Batches: 1											
Load	39103 lb	Design W/C:	0.420	Water/Cement:	0.419	T	Design	265.0 gl	Actual	250.4 gl	To Add:	14.6 gl
Slump:	1.00 in	#	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-1.5 gl / yd				

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

SOLD TO:	SHIP TO:	TICKET CODE:
2318	V49792	1231940
WESTSIDE CONCRETE CO.	PW-7018 MAJOR ROADS	DATE:
P.O. BOX 183368	VARIOUS LOCATIONS	08/03/20

DRIVER INSTRUCTION:	MAP PAGE:	TIME:
CARPENTER // WEST OF CONANT // SOUTH OF DAVISION !!!! 1 INCH !!!!	DT4273C2	13:29

P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	107	WAYNE JOHNSON	4832	30.01	30.00	1.00 in	6.50	1

ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:	UNIT PRICE:	EXTENDED:
P1-SSFW	10.00	yd	MDOT P1 S35 SLIP FORM WRA		

CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA	ALPENA	MDOT PLANT NO.	GRADE OF CONC.
GGGFS:	CMGS-CRHS	SLAG CEMENT ST MARYS CEMENT	DETROIT		
FLY ASH:				M-11	
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	71-003	COMPANY REPRESENTATIVE (signature)	
INTERM AGG:					
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003	COLLECTED (circle one)	
				☒ CHECK ☐ CASH ☐ CREDIT	

DRIVERS COMMENTS:		Customer Requested Ticket Before Discharge Completed ☐
-------------------	--	---

INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X CUSTOMER SIGNATURE

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

Material	Design Qty	Required	Batched	% Var%	Moisture	Actual	Wat
L6AA-PIN	1680 lb	16800 lb	16820 lb	0.12%			
2NS-SMR	1490 lb	15496 lb	15440 lb	-0.36%	4.00% M		71 gl
CMT1-LAA	342 lb	3420 lb	3430 lb	0.29%			
CMGS-CRHS	184 lb	1840 lb	1840 lb	0.00%			
WAT1	26.5 gl	178.6 gl	179.0 gl	0.24%			179.0 gl
0AE-BA	5 oz	316 oz	316 oz	-0.03%			
0WRA-PR	16 oz	158 oz	158 oz	0.13%			
HWATER	% #	al	al				

Actual	Num Batches: 1											
Load	39053 lb	Design W/C:	0.420	Water/Cement:	0.420	T	Design	265.0 gl	Actual	250.2 gl	To Add:	14.8 gl
Slump:	1.00 in	#	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-1.5 gl / yd				