

MCCOIG MATERIALS
1441 Springwells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368	SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS <i>#1 @ 1153 FOREST CURBS & SIDEWALKS</i>	TICKET CODE: 2205454 DATE: 08/12/20
---	--	--

DRIVER INSTRUCTION: FORREST AND CASS CASS SOUTH OFF WARREN WEST OF WOODWARD ----- CITY SLIP -----	MAP PAGE: DT4345B3	TIME: 11:23
---	----------------------------------	---------------------------

PO. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	117	ERNEST CHAMBER	4830	33.01	11.00	3.00 in	6.50	2

ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:	UNIT PRICE:	EXTENDED:
P1-SW-B2	11.00	yd	MDOT P1 S35 WRA		

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
CEMENT:	CMT1-CRHM	CEMENT T1 CRH - MISSISSAUGA	Detroit	MDOT PLANT NO.	GRADE OF CONC.
GGBFS:	CMGS-LA	LAFARGE NORTH AMERICA GGBF	S. Chicago		
FLY ASH:					
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	71-003	COMPANY REPRESENTATIVE (signature)	
INTERM AGG:				<i>Joseph Yabhi</i>	
FINE AGG:	2NS-WLB	2NS - WATERLAND BURMEISTER 8	81-093		

DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☒
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. X CUSTOMER SIGNATURE
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

UNLOAD PROMPTLY: Excess time will be charged to the buyer.

Truck 4830	Driver ERCHAMBERS	User user	Disp Ticket Num 2205454	Ticket ID 2205454	Time 11:23	Date 8/12/20			
Load Size 11.00 yd	Mix Code P1-SW-B2	Returned	Qty	Mix Age	Seq 2W	Load ID 227160			
Material	Design Qty	SSD	Adj.T	Required	Batched	% Var	%Moisture	Actual Wat	Trim
Batch: 1	-----	Start: 11:23:55	End: 11:26:56	-----	Time (hh:mm:ss): 00 : 03 : 01	-----			
L6AA-PIN	1780 lb	1780		19580 lb	19480 lb	-0.51%			
2NS-WLB	1350 lb	1350		15370 lb	15320 lb	-0.32%	3.50%	62 gl	
CMT1-CRHM	342.0 lb	342.0		3762.0 lb	3750.0 lb	-0.32%			
CMGS-LA	184.0 lb	184.0		2024.0 lb	2020.0 lb	-0.20%			
WAT1	28.5 gl	28.5		226.0 gl	227.0 gl	0.42%		227.0 gl	-2.3 gl
OAE-BA	5.26 oz	5.26		83.90 oz	83.00 oz	-1.07%			145.00 %
OWRA-PR	15.78 oz	15.78		173.58 oz	168.00 oz	-3.21%			
Actual	Num Batches: 1								
Load	42480 lb	Design W/C: 0.452	Water/Cement: 0.453	A	Design	313.5 gl	Actual	289.0 gl	To Add: 24.5 gl
Slump:	3.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0	gl / Load	Trim Water:	-2.3 gl / yd	Note: Manual feed occurred		

MCCOIG MATERIALS
1441 Springwells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368	SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS <i>#2 @ 1445 MCCOIG FOREST SIDEWALKS</i>	TICKET CODE: 2205477
		DATE: 08/12/20

DRIVER INSTRUCTION: FORREST AND CASS CASS SOUTH OFF WARREN WEST OF WOODWARD ----- CITY SLIP -----	MAP PAGE: DT4345B3	TIME: 13:58
---	----------------------------------	---------------------------

P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	117	ROD HAZELY	3711	33.01	22.00	3.00 in	6.50	2

ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:	UNIT PRICE:	EXTENDED:
P1-SW-B2	11.00	yd	MDOT P1 S35 WRA		

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.

CEMENT: GGBFS: FLY ASH:	CMT1-CRHM CMGS-LA	CEMENT T1 CRH - MISSISSAUGA LAFARGE NORTH AMERICA GGBF	Detroit S. Chicago	MDOT PLANT NO.	GRADE OF CONC.
COARSE AGG: L6AA-PIN INTERM AGG: FINE AGG: 2NS-WLB				COMPANY REPRESENTATIVE (signature) <i>X Joseph Yabhi</i>	
6AA - PORT INLAND 2NS - WATERLAND BURMEISTER B				71-003 81-093	

DRIVERS COMMENTS:						COLLECTED (circle one) CHECK CASH CREDIT
Customer Requested Ticket Before Discharge Completed ☐						
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. X CUSTOMER SIGNATURE
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

UNLOAD PROMPTLY: Excess time will be charged to the buyer.

Truck 3711	Driver ROHAZELY	User user	Disp Ticket Num 2205477	Ticket ID 2205477	Time 13:58	Date 8/12/20			
Load Size 11.00 yd	Mix Code P1-SW-B2	Returned	Qty	Mix Age	Seq 2W	Load ID 227183			
Material	Design Qty	SSD	Adj.T	Required	Batched	% Var	%Moisture	Actual Wat	Trim
Batch: 1	-----	Start: 13:58:06	End: 14:01:03	-----	Time (hh:mm:ss): 00 : 02 : 57	-----			
L6AA-PIN	1780 lb	1780		19580 lb	19520 lb	-0.31%			
2NS-WLB	1350 lb	1350		15370 lb	15360 lb	-0.06%	3.50%	62 gl	
CMT1-CRHM	342.0 lb	342.0		3762.0 lb	3750.0 lb	-0.32%			
CMGS-LA	184.0 lb	184.0		2024.0 lb	2020.0 lb	-0.20%			
WAT1	28.5 gl	28.5		226.0 gl	226.2 gl	0.10%		226.2 gl	-2.3 gl
OAE-BA	5.26 oz	5.26		83.90 oz	84.00 oz	0.12%			145.00 %
OWRA-PR	15.78 oz	15.78		173.58 oz	176.00 oz	1.39%			
Actual	Num Batches: 1								
Load	42554 lb	Design W/C: 0.452	Water/Cement: 0.453	A	Design	313.5 gl	Actual	288.5 gl	To Add: 25.0 gl
Slump:	3.00 in	Water in Truck: 0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-2.3 gl / yd	Note: Manual feed occurred		

MCCOIG MATERIALS
1441 Springwells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS <i>#3 @ 1622 FOREST SIDEWALKS</i>				TICKET CODE: 2205496 DATE: 08/12/20	
DRIVER INSTRUCTION: FORREST AND CASS CASS SOUTH OFF WARREN WEST OF WOODWARD ----- CITY SLIP -----						MAP PAGE: DT4345B3		TIME: 15:47	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	117	TIM NESS	4838	30.00	30.00	3.00 in	6.50	2	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SW-B2		8.00	yd	MDOT P1 S35 WRA					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:		CMT1-CRHM	CEMENT T1 CRH - MISSISSAUGA		Detroit		MDOT PLANT NO.		GRADE OF CONC.
GGBFS:		CMGS-LA	LAFARGE NORTH AMERICA GGBF		S. Chicago				
FLY ASH:							COMPANY REPRESENTATIVE (signature)		
COARSE AGG:		L6AA-PIN	6AA - PORT INLAND		71-003		X <i>Joseph Yalhi</i>		COLLECTED (circle one)
INTERM AGG:		2NS-WLB	2NS - WATERLAND BURMEISTER B		81-093				CHECK CASH CREDIT
FINE AGG: 2NS-WLB DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐			
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. X CUSTOMER SIGNATURE			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:				
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									
UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck 4838	Driver TINESS	User user	Disp Ticket Num 2205496	Ticket ID 2205496	Time 15:47	Date 8/12/20
Load Size 8.00 yd	Mix Code P1-SW-B2	Returned	Qty	Mix Age	Seq 2W	Load ID 227202

Material Batch:	Design Qty	SSD	Adj.T	Required	Batched	% Var	%Moisture	Actual Wat	Trim
	1 ----	Start:	End:	15:49:55	Time (hh:mm:ss):	00 : 02	: 51 ----		
L6AA-PIN	1780 lb	1780		14240 lb	14120 lb	-0.84%			
2NS-WLB	1350 lb	1350		11124 lb	11040 lb	-0.76%	3.00%	39 gl	
CMT1-CRHM	342.0 lb	342.0		2736.0 lb	2730.0 lb	-0.22%			
CMGS-LA	184.0 lb	184.0		1472.0 lb	1470.0 lb *	-0.14%			
WAT1	28.5 gl	28.5		170.8 gl	171.6 gl	0.44%		171.6 gl	-2.3 gl
OAE-BA	5.26 oz	5.26		61.02 oz	61.00 oz	-0.03%			145.00 %
OWRA-PR	15.78 oz	15.78		126.24 oz	128.00 oz	1.39%			

Actual Load	30804 lb	Design W/C:	0.452	Water/Cement:	0.453 A	Design	228.0 gl	Actual	210.1 gl	To Add:	17.9 gl
Slump:	3.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-2.3 gl / yd				