

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 1472 FORT WAYNE CONTRACTING, INC. 300 EAST SEVEN MILE ROAD				SHIP TO: V50063 PW-7018 PW-7018				TICKET CODE: 1232947 DATE: 08/13/20				
DRIVER INSTRUCTION: NORTHBOUND WYOMING SOUTH OF 8 MILE RD						MAP PAGE: DT4199B5		TIME: 15:28				
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:				
016-20	110	MARK GROVE	2435	19.00	19.00	5.00 in	5.50	1				
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:				
P-NCOM		7.00	yd	MDOT P-NC W/ MR WD/NCA								
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.												
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA	ALPENA	MDOT PLANT NO.	GRADE OF CONG.							
GGBFS:				M-11								
FLY ASH:				COMPANY REPRESENTATIVE (signature) <i>Kelsey J. [Signature]</i>								
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	71-003						COLLECTED (circle one) ☒ CHECK ☐ CASH ☐ CREDIT			
INTERM AGG:												
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003	X								
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐								
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.						
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X						
						CUSTOMER SIGNATURE						
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.												

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
2435	MAGROVE	user1	1232947	1232947	15:28	8/13/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
7.00 yd	P-NCOM				W2	320844

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	12460 lb	12460 lb	0.00%			
CMT1-LAA	658 lb	4606 lb	4600 lb	-0.13%			
2NS-SMR	1180 lb	8508 lb	8500 lb	-0.09%	3.00% M	30 gl	
WAT1	31.6 gl	155.0 gl	155.0 gl	0.00%		155.0 gl	
0AE-BA	7 oz	83 oz	83 oz	-0.49%			
OMRLI-PR	33 oz	230 oz	228 oz	-1.00%			
HWATER	% #	gl	gl				

Actual	Num Batches: 1						
Load	26873 lb	Design W/C: 0.401	Water/Cement: 0.401 T	Design	221.2 gl	Actual	184.7 gl To Add: 36.5 gl
Slump:	5.00 in	Water in Truck: 0.0 gl	Adjust Water: -40.0 gl / Load	Trim Water:	0.5 gl / yd		

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 1472 FORT WAYNE CONTRACTING, INC. 300 EAST SEVEN MILE ROAD				SHIP TO: V50063 PW-7018 PW-7018				TICKET CODE: 1232919 DATE: 08/13/20	
DRIVER INSTRUCTION: NB WYOMING JUST OF SANTA CLARA // NORTH OF MCNICHOLS						MAP PAGE: DT4199B7		TIME: 12:14	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
016-20	110	LARRY MOUNT	4815	24.01	12.00	5.00 in	5.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P-NCOM		6.00	yd	MDOT P-NC W/ MR WD/NCA					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA	ALPENA	MDOT PLANT NO.	GRADE OF CONC.				
GGGFS:				M-11					
FLY ASH:									
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	71-003	COMPANY REPRESENTATIVE (signature) <i>Kelsey J. [Signature]</i>					
INTERM AGG:									
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003						
				X	COLLECTED (circle one) CHECK CASH CREDIT				
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
5			5						
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X CUSTOMER SIGNATURE			
1227	1243	1250							
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

Truck	Driver	User	Disp Ticket	Num	Ticket ID	Time	Date
4815	LAMOUNT	user1	1232919		1232919	12:14	8/13/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID	
6.00 yd	P-NCOM				W2	320816	

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	10680 lb	10680 lb	0.00%			
CMT1-LAA	658 lb	3948 lb	3930 lb	-0.46%			
2NS-SMR	1180 lb	7292 lb	7280 lb	-0.17%	3.00% M	25 gl	
WAT1	31.6 gl	167.1 gl	167.0 gl	-0.09%		167.0 gl	
0AE-BA	7 oz	71 oz	72 oz	0.61%			
0MRLI-PR	33 oz	197 oz	200 oz	1.32%			
HWATER	% #	gl	gl				

Actual	Num Batches:							
Load	23301 lb	Design W/C:	0.401	Water/Cement:	0.409	A	Design	189.6 gl
Slump:	5.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0	gl / Load	Trim Water:	0.5 gl / yd
							Actual	192.4 gl To Add: 0.0 gl

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 1472 FORT WAYNE CONTRACTING, INC. 300 EAST SEVEN MILE ROAD	SHIP TO: V50063 PW-7018 PW-7018	TICKET CODE:
		1232905
		DATE:
		08/13/20

DRIVER INSTRUCTION:	MAP PAGE:	TIME:
NB WYOMING JUST OF SANTA CLARA // NORTH OF MCNICHOLS	DT4271B1	10:37

P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
016-20	110	KEN LUCAS	4814	24.01	6.00	5.00 in	5.50	1

ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:	UNIT PRICE:	EXTENDED:
P-NCOM	6.00	yd	MDOT P-NC W/ MR WD/NCA		

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.

CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA	ALPENA	MDOT PLANT NO.	GRADE OF CONC.
GGGFS:				M-11	
FLY ASH:					
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	71-003	COMPANY REPRESENTATIVE (signature)	
INTERM AGG:				COLLECTED (circle one)	
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003	CHECK CASH CREDIT	

DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	
						X
						CUSTOMER SIGNATURE

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

UNLOAD PROMPTLY: Excess time will be charged to the buyer.

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time Date
4814	KELUCAS	user1	1232905	1232905	10:37 8/13/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq Load ID
6.00 yd	P-NCOM				W2 320802

Material	Design Qty	Required	Batched	% Var	Moisture	Actual	Wat
L6AA-PIN	1780 lb	10680 lb	10680 lb	0.00%			
CMT1-LAA	658 lb	3948 lb	3950 lb	0.05%			
2NS-SMR	1180 lb	7292 lb	7260 lb	-0.44%	3.00% M	25 gl	
WAT1	31.6 gl	164.1 gl	164.0 gl	-0.09%		164.0 gl	
OAE-BA	7 oz	71 oz	71 oz	-0.09%			
OMRLI-PR	33 oz	197 oz	196 oz	-0.71%			
HWATER	% #	gl	gl				

Actual	Num Batches:	1
Load	23275 lb	Design W/C: 0.401
Slump:	5.00 in	Water in Truck: 0.0 gl
		Water/Cement: 0.401 T
		Adjust Water: 0.0 gl / Load
		Design 189.6 gl
		Actual 189.3 gl
		To Add: 0.3 gl
		Trim Water: 0.0 gl / yd