

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS #1 @ 1110 hrs SOUTHFIELD CURBS				TICKET CODE: 1232902 DATE: 08/13/20	
DRIVER INSTRUCTION: PLYMOUTH AND SOUTHFIELD ----- CITY SLIP -----						MAP PAGE: DT4270B7		TIME: 10:19	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	113	MIKE JOHNSON	2402	33.01	11.00	3.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SW		11.00	yd	MDOT P1 S35 WRA					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA		ALPENA	MDOT PLANT NO.	GRADE OF CONC.			
GGGFS:	CMGS-CRHS	SLAG CEMENT ST MARYS CEMENT		DETROIT	M-11				
FLY ASH:									
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND		71-003	COMPANY REPRESENTATIVE (signature) <i>Kelany J. [Signature]</i>		COLLECTED (circle one) ☐ CHECK ☐ CASH ☐ CREDIT		
INTERM AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION		47-003					
FINE AGG:					X				
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. X CUSTOMER SIGNATURE			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:				

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

UNLOAD PROMPTLY: Excess time will be charged to the buyer.

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
2402	MIJOHNSON	user1	1232902	1232902	10:19	8/13/20

Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
11.00 yd	P1-SW				W2	320799

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	19580 lb	19600 lb	0.10%			
2NS-SMR	1350 lb	15296 lb	15300 lb	0.03%	3.00% M	53 gl	
CMT1-LAA	342 lb	3762 lb	3740 lb	< -0.58%			
CMGS-CRHS	184 lb	2024 lb	2020 lb	-0.20%			
WAT1	28.4 gl	237.0 gl	237.0 gl	-0.01%		237.0 gl	
OAE-BA	5 oz	133 oz	133 oz	-0.06%			
OWRA-PR	16 oz	174 oz	174 oz	0.24%			
HWATER	% #	gl	gl				

Actual		Num Batches: 1					
Load	42657 lb	Design W/C:	0.451	Water/Cement:	0.453 T	Design	312.4 gl
Slump:	3.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Actual	290.4 gl
						To Add:	22.0 gl

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368	SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS <i>#2 @ 1300 SOUTHFIELD SIDEWALKS - ADD 1 1/2 GAL / YARD (15)</i>	TICKET CODE: 1232915 DATE: 08/13/20
---	---	--

DRIVER INSTRUCTION: PLYMOUTH AND SOUTHFIELD ----- CITY SLIP -----	MAP PAGE: DT4270B7	TIME: 11:50
--	----------------------------------	---------------------------

P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	113	DANIEL MCCARTHY	2436	33.01	22.00	3.00 in	6.50	1

ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:	UNIT PRICE:	EXTENDED:
P1-SW	11.00	yd	MDOT P1 S35 WRA		

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.

CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA	ALPENA	MDOT PLANT NO.	GRADE OF CONC.
GGBFS:	CMGS-CRHS	SLAG CEMENT ST MARYS CEMENT	DETROIT	M-11	
FLY ASH:					
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	71-003	COMPANY REPRESENTATIVE (signature) <i>Kelany Tomaszewski</i>	
INTERM AGG:					
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003	COLLECTED (circle one) ☒ CHECK ☐ CASH ☐ CREDIT	

DRIVERS COMMENTS:

	Customer Requested Ticket Before Discharge Completed ☐												
<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <th>INITIAL SLUMP:</th> <th>WATER ADDED:</th> <th>REQUESTED BY:</th> <th>FINAL SLUMP:</th> <th>TESTED AIR:</th> <th>REVOLUTIONS:</th> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </table>	INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:							I've read and agreed to the terms on the back side of this delivery ticket.
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:								
<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <th>LEAVE PLANT:</th> <th>ARRIVE AT JOB:</th> <th>START POUR:</th> <th>FINISH POUR:</th> <th>LEAVE JOB:</th> <th>ARRIVE PLANT:</th> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </table>	LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:							
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:								
X CUSTOMER SIGNATURE													

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

UNLOAD PROMPTLY: Excess time will be charged to the buyer.

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
2436	DAMCCARTHY	user1	1232915	1232915	11:50	8/13/20

Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
11.00 yd	P1-SW				W2	320812

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	19580 lb	19580 lb	0.00%			
2NS-SMR	1350 lb	15296 lb	15260 lb	-0.23%	3.00% M	53 gl	
CMT1-LAA	342 lb	3762 lb	3750 lb	-0.32%			
CMGS-CRHS	184 lb	2024 lb	2020 lb	-0.20%			
WAT1	28.4 gl	231.5 gl	232.0 gl	0.21%		232.0 gl	
OAE-BA	5 oz	133 oz	133 oz	-0.43%			
OWRA-PR	16 oz	174 oz	173 oz	-0.33%			
HWATER	% #	gl	gl				

Actual	Num Batches: 1						
Load	42565 lb	Design W/C: 0.451	Water/Cement: 0.452	T	Design	312.4 gl	Actual 285.3 gl To Add: 27.1 gl
Slump:	3.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load		Trim Water:	-2.5 gl / yd	

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS				TICKET CODE: 1232935 DATE: 08/13/20	
DRIVER INSTRUCTION: PLYMOUTH AND SOUTHFIELD				20738 20746				#3 SOUTHFIELD SIDEWALK (3900) BALANCE SENT TO TIREMAN 1535 HRS REJECTED 20740 SIDE / OPROW MAP PAGE: DT4270B5 TIME: 13:53	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	113	TYRANE WHITE	4807	32.01	32.00	3.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SW		10.00	yd	MDOT P1 S35 WRA					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA	ALPENA	MDOT PLANT NO.	GRADE OF CONC.				
GGGFS:	CMGS-CRHS	SLAG CEMENT ST MARYS CEMENT	DETROIT	M-11					
FLY ASH:									
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	71-003	COMPANY REPRESENTATIVE (signature) <i>Kelley J. [Signature]</i>					
INTERM AGG:									
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003	COLLECTED (circle one) ☒ X					
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. X			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									
UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time Date
4807	TYWHITE	user1	1232935	1232935	13:53 8/13/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq Load ID
10.00 yd	P1-SW				W2 320832

Material	Design Qty	Required	Batched	% Var	Moisture	Actual	Wat
L6AA-PIN	1780 lb	17800 lb	17820 lb	0.11%			
2NS-SMR	1350 lb	13905 lb	13840 lb	-0.47%	3.00% M	48 gl	
CMT1-LAA	342 lb	3420 lb	3410 lb	-0.29%			
CMGS-CRHS	184 lb	1840 lb	1840 lb	0.00%			
WAT1	28.4 gl	215.5 gl	215.0 gl	-0.22%		215.0 gl	
OAE-BA	5 oz	121 oz	121 oz	0.02%			
OWRA-PR	16 oz	158 oz	158 oz	0.13%			
HWATER	% #	gl	gl				

Actual	Num Batches: 1						
Load	38722 lb	Design W/C: 0.451	Water/Cement: 0.451	T	Design	284.0 gl	Actual 263.3 gl To Add: 20.7 gl
Slump:	3.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load	Trim Water: -2.0 gl / yd			