

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368	SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS <i>#1 @ 0905</i> <i>TIRE M/DN</i> <i>SIDEWALKS</i>	TICKET CODE: 1233005 DATE: 08/14/20
--	--	--

DRIVER INSTRUCTION:	MAP PAGE:	TIME:
ON TIREMEN AT WEST OF EVERGREEN WEST OF SOUTHFIELD RD ----- CITY SLIP -----	DT4342A3	8:21

P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	110	WAYNE WALTON	4856	33.01	11.00	5.00 in	6.00	1

ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:	UNIT PRICE:	EXTENDED:
P1-DETM	11.00	yd	CITY OF DETROIT P1 MR		

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.

CEMENT:	CMT1-CRHS	CRH CEMENT		MDOT PLANT NO.	GRADE OF CONC.	
GGBS:				M-11		
FLY ASH:						
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	71-003	COMPANY REPRESENTATIVE (signature)		
INTERM AGG:				<i>Kelany T. ...</i>		COLLECTED (circle one)
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003			CHECK CASH CREDIT
				X		

DRIVERS COMMENTS:

Customer Requested Ticket Before Discharge Completed ☐

INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	
						X
						CUSTOMER SIGNATURE

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

Material	Design Qty	Required	Batched	% Var%	Moisture	Actual	Water
L6AA-PIN	1810 lb	19910 lb	19900 lb	-0.05%			
2NS-SMR	1230 lb	13868 lb	13800 lb	-0.49%	2.50% M		40 gl
CMT1-CRHS	564 lb	6204 lb	6160 lb	-0.71%			
WAT1	30.5 gl	289.5 gl	289.0 gl	-0.16%			289.0 gl
0MRLI-PR	39 oz	434 oz	428 oz	-1.45%			
0AE-BA	6 oz	102 oz	102 oz	-0.36%			
HWATER	%	gl	gl				

Actual	Num Batches: 1											
Load	42305 lb	Design W/C:	0.451	Water/Cement:	0.455	T	Design	335.5 gl	Actual	329.3 gl	To Add:	6.2 gl
Slump:	5.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0	gl / Load	Trim Water:	-0.5	gl / yd			

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS #2 @ 1054 LRS TIREMAN SIDEWALKS				TICKET CODE: 1233020 DATE: 08/14/20	
DRIVER INSTRUCTION: ON TIREMEN AT WEST OF EVERGREEN WEST OF SOUTHFIELD RD ----- CITY SLIP -----						MAP PAGE: DT4342A3 TIME: 10:14			
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	110	ANTHONY TAYLOR	2353	33.01	22.00	5.00 in	6.00	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-DETM		11.00	yd	CITY OF DETROIT P1 MR					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-CRHS	CRH CEMENT		MDOT PLANT NO.		GRADE OF CONC.			
GGBFS:				M-11					
FLY ASH:									
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND		71-003		COMPANY REPRESENTATIVE (signature) Kelsey Tomaszewski COLLECTED (circle one) ☒ CHECK ☐ CASH ☐ CREDIT			
INTERM AGG:				47-003					
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION							
DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐			
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									
UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
2353	ANTAYLOR	user1	1233020	1233020	10:14	8/14/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
11.00 yd	P1-DETM				W2	320917

Material	Design Qty	Required	Batched	% Var	Moisture	Actual	Wat
L6AA-PIN	1810 lb	19910 lb	19900 lb	-0.05%			
2NS-SMR	1230 lb	13868 lb	13840 lb	-0.20%	2.50% M	40 gl	
CMT1-CRHS	564 lb	6204 lb	6200 lb	-0.06%			
WAT1	30.5 gl	289.5 gl	289.0 gl	-0.16%		289.0 gl	
OMRLI-PR	39 oz	434 oz	432 oz	-0.53%			
0AE-BA	6 oz	102 oz	103 oz	0.62%			
HWATER	% #	gl	gl				

Actual	Num Batches: 1							
Load	42385 lb	Design W/C: 0.451	Water/Cement: 0.452	T	Design	335.5 gl	Actual	329.5 gl
Slump:	5.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-0.5 gl / yd	To Add: 6.0 gl