

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 1472 FORT WAYNE CONTRACTING, INC. 300 EAST SEVEN MILE ROAD	SHIP TO: V50063 PW-701B PW-701B #1 @ 0905 WYOMING STREET ADJ	TICKET CODE: 1233092 DATE: 08/15/20
---	--	--

DRIVER INSTRUCTION: INTERSECTION OF WYOMING & MCNICHOL	MAP PAGE: DT4199B4	TIME: 8:39
--	------------------------------	----------------------

P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
016-20	103	BILL HALL	1462	6.00	6.00	5.00 in	5.50	1

ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:	UNIT PRICE:	EXTENDED:
P-NCOM SAT	6.00 6.00	yd ea	MDOT P-NC W/ MR WO/NCA SATURDAY CHARGES		

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.

CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA	ALPENA	MDOT PLANT NO.	GRADE OF CONC.	
GGBFS:				M-11		
FLY ASH:						
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	71-003	COMPANY REPRESENTATIVE (signature)		COLLECTED (circle one) ☒ CHECK ☐ CASH ☐ CREDIT
INTERM AGG:				Kelany Jankowski		
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003	X		

DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☒
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. X
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

UNLOAD PROMPTLY: Excess time will be charged to the buyer.

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
1462	BIHALL	user1	1233092	1233092	8:39	8/15/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
6.00 yd	P-NCOM				W2	320991

Material	Design Qty	Required	Batched	% Var%	Moisture	Actual	Wat
L6AA-PIN	1780 lb	10680 lb	10680 lb	0.00%			
CMT1-LAA	658 lb	3948 lb	3930 lb	-0.46%			
2NS-SMR	1180 lb	7257 lb	7260 lb	0.04%	2.50% M	21 gl	
WAT1	31.6 gl	168.4 gl	168.0 gl	-0.23%		168.0 gl	
OAE-BA	7 oz	71 oz	71 oz	-0.79%			
OMRLI-PR	33 oz	197 oz	196 oz	-0.71%			
HWATER	% #	gl	gl				

Actual	Num Batches: 1							
Load	23289 lb	Design W/C: 0.401	Water/Cement: 0.403	T	Design	189.6 gl	Actual	189.2 gl To Add: 0.4 gl
Slump:	5.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load		Trim Water:	0.0 gl / yd		