

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS <i>#2 @ 1230 TIREMAN CURBS</i>				TICKET CODE: 1233159 DATE: 08/17/20	
DRIVER INSTRUCTION: ON TIREMEN WEST OF EVERGREEN // WEST OF SOUTHFIELD RD							MAP PAGE: DT4341D3	TIME: 11:50	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	131	DANIEL MCCARTHY	2436	8.50	8.50	3.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SW		8.50	yd	MDOT P1 S35 WRA					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA		ALPENA	MDOT PLANT NO.	GRADE OF CONC.			
GGBFS:	CMGS-CRHS	SLAG CEMENT ST MARYS CEMENT		DETROIT	M-11				
FLY ASH:									
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND		71-003	COMPANY REPRESENTATIVE (signature) <i>Kelany D. [Signature]</i>				
INTERM AGG:									
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION		47-003	COLLECTED (circle one) CHECK CASH CREDIT				
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. X			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:				
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

Truck	Driver	User	Disp	Ticket	Num	Ticket ID	Time	Date
2436	DAMCCARTHY	user1	1233159	1233159		1233159	11:50	8/17/20
Load	Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID	
8.50	yd	P1-SW				W2	321059	

Material	Design Qty	Required	Batched	% Var%	Moisture	Actual	Wat
L6AA-PIN	1780 lb	15130 lb	15120 lb	-0.07%			
2NS-SMR	1350 lb	11762 lb	11720 lb	-0.36%	2.50% M	34 gl	
CMT1-LAA	342 lb	2907 lb	2930 lb	> 0.79%			
CMGS-CRHS	184 lb	1564 lb	1590 lb	> 1.66%			
WAT1	28.4 gl	190.0 gl	190.0 gl	-0.01%		190.0 gl	
0AE-BA	5 oz	103 oz	103 oz	0.16%			
0WRA-PR	16 oz	134 oz	134 oz	-0.10%			
HWATER	% #	gl	gl				

Actual	Num Batches: 1							
Load	32960 lb	Design W/C: 0.451	Water/Cement: 0.446	T	Design	241.4 gl	Actual	224.3 gl To Add: 17.1 gl
Slump:	3.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load		Trim Water:	-2.0 gl / yd		