

MCCOIG MATERIALS
1441 Springwells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS #3 @ 1356 WYOMING CURBS & SIDEWALKS + 12 GAL #20				TICKET CODE: 2205963 DATE: 08/19/20	
DRIVER INSTRUCTION: ON WYOMING BETWEEN 7MILE AND 8 MILE(CLOSER TO 8MILE), DETROIT WEST OF LIVERNOIS NO CITY SLIP							MAP PAGE: DT4199B5	TIME: 15:13	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	114	JAMES BASKIN J	4823	36.00	36.00	5.00 in	6.50	2	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SM		11.00	yd	MDOT P1 S35 MR					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:		CMT1-CRHM	CEMENT T1 CRH - MISSISSAUGA		Detroit		MDOT PLANT NO.	GRADE OF CONC.	
GGGFS:		CMGS-LA	LAFARGE NORTH AMERICA GGBF		S. Chicago				
FLY ASH:									
COARSE AGG:		L6AA-PIN	6AA - PORT INLAND		71-003		COMPANY REPRESENTATIVE (signature)		
INTERM AGG:							COLLECTED (circle one) CHECK CASH CREDIT		
FINE AGG:		2NS-WLB	2NS - WATERLAND BURMEISTER B		81-093				
DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐			
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. X CUSTOMER SIGNATURE			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:				
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

Truck 4823	Driver JABASKIN	User user	Disp Ticket Num 2205963	Ticket ID 2205963	Time 15:13	Date 8/19/20			
Load Size 11.00 yd	Mix Code P1-SM	Returned	Qty	Mix Age	Seq 2W	Load ID 227673			
Material Batch:	Design Qty 1 ----	SSD Start: 15:13:10	Adj.T End: 15:16:53	Required -----	Batched Time (hh:mm:ss): 00 : 03 : 43 ----	% Var 00 : 03 : 43 ----	%Moisture : 43 ----	Actual Wat	Trim
L6AA-PIN	1780 lb	1780		19580 lb	19520 lb	-0.31%			
2NS-WLB	1350 lb	1350		15258 lb	15240 lb	-0.12%	2.75%	49 gl	
CMT1-CRHM	342.0 lb	342.0		3762.0 lb	3750.0 lb	-0.32%			
CMGS-LA	184.0 lb	184.0		2024.0 lb	2140.0 lb	> 5.73%			
WAT1	28.4 gl	28.4		257.5 gl	257.4 gl	-0.04%		257.4 gl	-.5 gl
OAE-BA	5.26 oz	5.26		60.75 oz	61.00 oz	0.41%			105.00 %
OMRLI-PR	26 oz	26		289 oz	288 oz	-0.45%			
Actual	Num Batches: 1								
Load	42820 lb	Design W/C: 0.451	Water/Cement: 0.443	A	Design	312.4 gl	Actual	306.3 gl	To Add: 6.1 gl
Slump:	5.00 in	Water in Truck: 0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-0.5 gl / yd			

MCCOIG MATERIALS
1441 Springwells Ct. Detroit, MI 48209

PHONE: (734) 357-2124

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS <i>#2 @ 1338</i> <i>WYOMING</i> <i>CURBS & SIDEWALKS</i>				TICKET CODE: 2205931 DATE: 08/19/20	
DRIVER INSTRUCTION: ON WYOMING BETWEEN 7MILE AND 8 MILE, DETROIT WEST OF LIVERNOIS NO CITY SLIP							MAP PAGE: DT4345B3	TIME: 12:50	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	114	ANTHONY TAYLOR	2352	33.01	25.00	5.00 in	6.50	2	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SM		11.00	yd	MDOT P1 S35 MR					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT: CMT1-CRHM GGBFS: CMGS-LA FLY ASH:				CEMENT T1 CRH - MISSISSAUGA LAFARGE NORTH AMERICA GGBF		Detroit S. Chicago		MDOT PLANT NO. GRADE OF CONC.	
COARSE AGG: L6AA-PIN INTERM AGG:				6AA - PORT INLAND		71-003		COMPANY REPRESENTATIVE (signature) <i>Joseph Yahi</i> COLLECTED (circle one) CHECK CASH CREDIT	
FINE AGG: 2NS-WLB				2NS - WATERLAND BURMEISTER B		81-093			
DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐			
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X			
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									
UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck 2352	Driver ANTAYLOR	User user	Disp Ticket Num 2205931	Ticket ID 2205931	Time 12:50	Date 8/19/20					
Load Size 11.00 yd	Mix Code P1-SM	Returned	Qty	Mix Age	Seq 2W	Load ID 227641					
Material Batch:	Design Qty	SSD	Adj.T	Required	Batched	% Var	%Moisture	Actual Wat	Trim		
1 ----	Start: 12:50:35	End: 12:54:06	-----	Time (hh:mm:ss):	00 : 03 : 31 ----						
L6AA-PIN	1780 lb	1780		19580 lb	19560 lb	-0.10%					
2NS-WLB	1350 lb	1350		15295 lb	15240 lb	-0.36%	3.00%	53 gl			
CMT1-CRHM	342.0 lb	342.0		3762.0 lb	3750.0 lb	-0.32%					
CMGS-LA	184.0 lb	184.0		2024.0 lb	2020.0 lb	-0.20%					
WAT1	28.4 gl	28.4		253.1 gl	251.6 gl	-0.56%		251.6 gl	-5 gl		
OAE-BA	5.26 oz	5.26		60.75 oz	61.00 oz	0.41%			105.00 %		
OMRLI-PR	26 oz	26		289 oz	292 oz	0.93%					
Actual	Num Batches: 1										
Load	42692 lb	Design W/C: 0.451	Water/Cement:	0.452	A	Design	312.4 gl	Actual	304.8 gl	To Add:	7.6 gl
Slump:	5.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0	gl / Load	Trim Water:	-0.5	gl /	yd	

MCCOIG MATERIALS
1441 Springwells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS #1 @ 1008 WYOMING CURBS & SIDEWALKS +2				TICKET CODE: 2205891 DATE: 08/19/20	
DRIVER INSTRUCTION: AT 7MILE AND WYOMING, DETROIT SOUTH OF OUTER DRIVE, WEST OF LIVERNOIS NO CITY SLIP							MAP PAGE: DT4345B3	TIME: 9:18	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	114	KYLE CHEESMAN	4822	33.01	14.00	5.00 in	6.50	2	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SM		11.00	yd	MDOT P1 S35 MR					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:		CMT1-CRHM	CEMENT T1 CRH - MISSISSAUGA		Detroit		MDOT PLANT NO.		
GGGFS:		CMGS-LA	LAFARGE NORTH AMERICA GGBF		S. Chicago		GRADE OF CONC.		
FLY ASH:							COMPANY REPRESENTATIVE (signature)		
COARSE AGG:		L6AA-PIN	6AA - PORT INLAND		71-003		COLLECTED (circle one) CHECK CASH CREDIT		
FINE AGG:		2NS-WLB	2NS - WATERLAND BURMEISTER B		81-093				
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X			
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

Truck 4822	Driver KYCHEESMAN	User user	Disp Ticket Num 2205891	Ticket ID 2205891	Time 9:18	Date 8/19/20
Load Size 11.00 yd	Mix Code P1-SM	Returned	Qty	Mix Age	Seq 2W	Load ID 227601

Material	Design Qty	SSD	Adj.T	Required	Batched	% Var	%Moisture	Actual Wat	Trim
Batch:	1 ----	Start:	End:	9:24:42	Time (hh:mm:ss):	00 : 05	: 42 ----		
L6AA-PIN	1780 lb	1780		19580 lb	19400 lb	-0.92%			
2NS-WLB	1350 lb	1350		15295 lb	15200 lb	-0.62%	3.00%	53 gl	
CMT1-CRHM	342.0 lb	342.0		3762.0 lb	3760.0 lb	-0.05%			
CMGS-LA	184.0 lb	184.0		2024.0 lb	2020.0 lb	-0.20%			
WAT1	28.4 gl	28.4		253.1 gl	252.1 gl	-0.37%		252.1 gl	-5 gl
0AE-BA	5.26 oz	5.26		60.75 oz	61.00 oz	0.41%			105.00 %
0MRLL-PR	26 oz	26		289 oz	288 oz	-0.45%			

Actual	Num Batches: 1						
Load	42506 lb	Design W/C: 0.451	Water/Cement: 0.451	A	Design	312.4 gl	Actual 305.2 gl To Add: 7.2 gl
Slump:	5.00 in	Water in Truck: 0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-0.5 gl / yd	