

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS				TICKET CODE: 1233265 DATE: 08/20/20	
DRIVER INSTRUCTION: WYOMING SOUTH OF 8 MILE						MAP PAGE: DT4341D3		TIME: 9:46	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	113	CHRISTOPHER ML	2446	33.01	11.00	5.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SM		11.00	yd	MDOT P1 S35 MR					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA	ALPENA	MDOT PLANT NO.	GRADE OF CONC.				
GGBFS:	CMGS-CRHS	SLAG CEMENT ST MARYS CEMENT	DETROIT	M-11					
FLY ASH:									
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	71-003	COMPANY REPRESENTATIVE (signature) <i>Kelley Swankowski</i>					
INTERM AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003						
FINE AGG:				X	COLLECTED (circle one) CHECK CASH CREDIT				
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

Truck	Driver	User	Disp	Ticket Num	Ticket ID	Time	Date
2446	CHMURFF	user1		1233265	1233265	9:46	8/20/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID	
11.00 yd	P1-SM				W2	321166	

Material	Design Qty	Required	Batched	% Var%	Moisture	Actual	Wat
L6AA-PIN	1780 lb	19580 lb	19580 lb	0.00%			
2NS-SMR	1350 lb	15221 lb	15160 lb	-0.40%	2.50% M	44 gl	
CMT1-LAA	342 lb	3762 lb	3780 lb	0.48%			
CMGS-CRHS	184 lb	2024 lb	2020 lb	-0.20%			
WAT1	28.4 gl	267.9 gl	268.0 gl	0.03%		268.0 gl	
0AE-BA	5 oz	124 oz	125 oz	0.48%			
0MRLI-PR	26 oz	289 oz	288 oz	-0.45%			
HWATER	% #	gl	gl				

Actual	Num Batches: 1						
Load	42802 lb	Design W/C: 0.451	Water/Cement: 0.450	T	Design	312.4 gl	Actual 312.3 gl To Add: 0.1 gl
Slump:	5.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load	Trim Water:	0.0 gl / yd		

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS				TICKET CODE: 1233316 DATE: 08/20/20	
DRIVER INSTRUCTION: WYOMING SOUTH OF 7 MILE RD						MAP PAGE: DT4199B6		TIME: 14:31	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	113	CARLOS BELL	4807	33.00	33.00	5.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SM		11.00	yd	MDOT P1 S35 MR					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA		ALPENA	MDOT PLANT NO.	GRADE OF CONC.			
GG&FS:	CMGS-CRHS	SLAG CEMENT ST MARYS CEMENT		DETROIT	M-11				
FLY ASH:									
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND		71-003	COMPANY REPRESENTATIVE (signature) <i>Kelany J. Thompson</i>				
INTERM AGG:									
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION		47-003					
					X	COLLECTED (circle one) CHECK CASH CREDIT			
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									
UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time Date
4807	CABELL	user1	1233316	1233316	14:31 8/20/20

Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
11.00 yd	P1-SM				W2	321212

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	19580 lb	19600 lb	0.10%	2.50% M	45 gl	
2NS-SMR	1350 lb	15221 lb	15260 lb	0.25%			
CMT1-LAA	342 lb	3762 lb	3780 lb	0.48%			
CMGS-CRHS	184 lb	2024 lb	2020 lb	-0.20%			
WAT1	28.4 gl	273.4 gl	273.0 gl	-0.15%		273.0 gl	
OAE-BA	5 oz	124 oz	125 oz	0.08%			
OMRLI-PR	26 oz	289 oz	288 oz	-0.45%			
HWATER	% #	gl	gl				

Actual	Num Batches: 1							
Load	42964 lb	Design W/C: 0.451	Water/Cement: 0.457	A	Design	312.4 gl	Actual	317.6 gl To Add: 0.0 gl
Slump:	5.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load		Trim Water:	0.5 gl / yd		