

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS <i>#1 CARPENTER</i> <i>ΔPA</i> <i>0853 HRS</i>				TICKET CODE: 1238518 DATE: 10/16/20	
DRIVER INSTRUCTION: ON CARPENTER BETWEEN NB I-75 SERVICE DRIVE & CONANT							MAP PAGE: .	TIME: 8:25	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	107	JAMAIN KIDD	2438	33.01	11.00	3.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SW		11.00	yd	MDOT P1 S35 WRA					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-AGM	CRH CEMENT MISSISSAUGA	MISSISSAUGA	MDOT PLANT NO.	GRADE OF CONC.				
GGBFS:	CMGS-AGD	SLAG CEMENT ST MARYS CEMENT	DETROIT	M-11					
FLY ASH:									
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	75-005	COMPANY REPRESENTATIVE (signature) <i>Kelany J. [Signature]</i>					
INTERM AGG:									
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003	X	COLLECTED (circle one) CHECK CASH CREDIT				
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. X CUSTOMER SIGNATURE			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:				
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									
UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
2438	JAKIDD	user1	1238518	1238518	8:25	10/16/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
11.00 yd	P1-SW				W2	326436

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	19580 lb	19580 lb	0.00%			
2NS-SMR	1350 lb	15221 lb	15180 lb	-0.27%	2.50% M	44 gl	
CMT1-AGM	342 lb	3762 lb	3780 lb	0.48%			
CMGS-AGD	184 lb	2024 lb	2020 lb	-0.20%			
OWRA-PR	16 oz	174 oz	173 oz	-0.33%			
WAT1	28.4 gl	251.4 gl	251.0 gl	-0.16%		251.0 gl	
OAE-BA	5 oz	122 oz	122 oz	0.00%			
HWATER	% #	gl	gl				

Actual	Num Batches: 1						
Load	42673 lb	Design W/C: 0.451	Water/Cement: 0.450 T	Design	312.4 gl	Actual	295.4 gl To Add: 17.0 gl
Slump:	3.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load	Trim Water:	-1.5 gl / yd		

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368	SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS <i>#2 CARPENTER</i> <i>ADD</i> <i>1215 hrs</i>	TICKET CODE: 1238546 DATE: 10/16/20
---	---	--

DRIVER INSTRUCTION: ON CARPENTER BETWEEN NB I-75 SERVICE DRIVE & CONANT	MAP PAGE: DT4273B3	TIME: 11:50
---	----------------------------------	---------------------------

P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	107	JOE CHAPP	2442	33.01	22.00	3.00 in	6.50	1

ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:	UNIT PRICE:	EXTENDED:
P1-SW	11.00	yd	MDOT P1 S35 WRA		

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.

CEMENT:	CMT1-AGM	CRH CEMENT MISSISSAUGA	MISSISSAUGA	MDOT PLANT NO.	GRADE OF CONC.
GGBFS:	CMGS-AGD	SLAG CEMENT ST MARYS CEMENT	DETROIT	M-11	
FLY ASH:					
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	75-005	COMPANY REPRESENTATIVE (signature) <i>Kelley J. [Signature]</i>	
INTERM AGG:					
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003	COLLECTED (circle one) ☒ CHECK ☐ CASH ☐ CREDIT	

DRIVERS COMMENTS:

	Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. <i>WESTSIDE</i> <i>CONCRETE</i>
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	
						CUSTOMER SIGNATURE

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

UNLOAD PROMPTLY: Excess time will be charged to the buyer.

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time Date
2442	JOCHAPP	user1	1238546	1238546	11:50 10/16/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq Load ID
11.00 yd	P1-SW			W2	326464

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	19580 lb	19580 lb	0.00%			
2NS-SMR	1350 lb	15221 lb	15180 lb	-0.27%	2.50% M	44 gl	
CMT1-AGM	342 lb	3762 lb	3750 lb	-0.32%			
CMGS-AGD	184 lb	2024 lb	2020 lb	-0.20%			
OWRA-PR	16 oz	174 oz	174 oz	0.24%			
WAT1	28.4 gl	204.2 gl	204.0 gl	-0.08%		204.0 gl	
OAE-BA	5 oz	122 oz	121 oz	-0.42%			
HWATER	% #	gl	gl				

Actual	Num Batches: 1						
Load	42251 lb	Design W/C: 0.451	Water/Cement: 0.452 T	Design	312.4 gl	Actual	248.4 gl To Add: 64.0 gl
Slump:	3.00 in	Water in Truck: 0.0 gl	Adjust Water: -50.0 gl / Load	Trim Water:	-1.3 gl / yd		

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS <i>#3 CARPENTER</i> <i>ADA's</i> <i>1500 WYS</i>				TICKET CODE: 1238573 DATE: 10/16/20	
DRIVER INSTRUCTION: ON CARPENTER BETWEEN NB I-75 SERVICE DRIVE & CONANT							MAP PAGE: DT4273B3	TIME: 14:37	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	107	MIKE JOHNSON	1462	33.00	33.00	3.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SW		11.00	yd	MDOT P1 S35 WRA					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-AGM	CRH CEMENT MISSISSAUGA	MISSISSAUGA	MDOT PLANT NO.	GRADE OF CONC.				
GGBFS:	CMGS-AGD	SLAG CEMENT ST MARYS CEMENT	DETROIT	M-11					
FLY ASH:									
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	75-005	COMPANY REPRESENTATIVE (signature) <i>Kelley Thompson</i>		COLLECTED (circle one) CHECK CASH CREDIT			
INTERM AGG:									
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003	X					
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. X CUSTOMER SIGNATURE			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:				
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

Truck	Driver	User	Disp	Ticket Num	Ticket ID	Time	Date
1462	MIJOHNSON	user1		1238573	1238573	14:37	10/16/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID	
11.00 yd	P1-SW				W2	326491	

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	19580 lb	19580 lb	0.00%			
2NS-SMR	1350 lb	15221 lb	15160 lb	-0.40%	2.50% M	44 gl	
CMT1-AGM	342 lb	3762 lb	3750 lb	-0.32%			
CMGS-AGD	184 lb	2024 lb	2010 lb	< -0.69%			
OWRA-PR	16 oz	174 oz	172 oz	-0.91%			
WAT1	28.4 gl	254.2 gl	254.0 gl	-0.06%		254.0 gl	
OAE-BA	5 oz	122 oz	122 oz	0.00%			
HWATER	% #	gl	gl				

Actual	Num Batches: 1							
Load	42638 lb	Design W/C: 0.451	Water/Cement: 0.453	T	Design	312.4 gl	Actual	298.3 gl To Add: 14.1 gl
Slump:	3.00 in	Water in Truck: 0.0 gl	Adjust Water:		0.0 gl / Load	Trim Water:	-1.3 gl / yd	