

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS				TICKET CODE: 1238689 DATE: 10/20/20	
DRIVER INSTRUCTION: CARPENTER & JOSEPH CAMPAU // NORTH OF CANIFF // EAST OF I-75						MAP PAGE: TIME: 8:42			
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	116	WILLIE WEST	2403	33.01	10.00	3.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SW		10.00	yd	MDOT P1 S35 WRA					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-AGM	CRH CEMENT MISSISSAUGA	MISSISSAUGA	MDOT PLANT NO.	GRADE OF CONC.				
GGBFS:	CMGS-AGD	SLAG CEMENT ST MARYS CEMENT	DETROIT	M-11					
FLY ASH:									
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	75-005	COMPANY REPRESENTATIVE (signature) <i>Kelsey Thompson</i> COLLECTED (circle one) ☒ CHECK ☐ CASH ☐ CREDIT					
INTERM AGG:									
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003						
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. X CUSTOMER SIGNATURE			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:				
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.						UNLOAD PROMPTLY: Excess time will be charged to the buyer.			

Truck	Driver	User	Disp	Ticket Num	Ticket ID	Time	Date
2403	WIWEST	user1		1238689	1238689	8:42	10/20/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID	
10.00 yd	P1-SW				W2	326607	

Material	Design Qty	Required	Batched	% Var	Moisture	Actual	Wat
L6AA-PIN	1780 lb	17800 lb	17800 lb	0.00%			
2NS-SMR	1350 lb	13905 lb	13860 lb	-0.32%	3.00% M	48 gl	
CMT1-AGM	342 lb	3420 lb	3410 lb	-0.29%			
CMGS-AGD	184 lb	1840 lb	1830 lb	-0.54%			
OWRA-PR	16 oz	158 oz	158 oz	0.13%			
WAT1	28.4 gl	215.5 gl	216.0 gl	0.25%		216.0 gl	
OAE-BA	5 oz	110 oz	111 oz	0.04%			
HWATER	% #	gl	gl				

Actual	Num Batches: 1						
Load	38719 lb	Design W/C: 0.451	Water/Cement: 0.452	T	Design	284.0 gl	Actual 264.4 gl To Add: 19.6 gl
Slump:	3.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load	Trim Water:	-2.0 gl / yd		

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS				TICKET CODE: 1238722 DATE: 10/20/20	
DRIVER INSTRUCTION: CARPENTER & JOSEPH CAMPAU // NORTH OF CANIFF // EAST OF I-75							MAP PAGE: DT4273C2	TIME: 10:52	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	116	STANFORD PENN	6634	33.01	20.00	3.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SW		10.00	yd	MDOT P1 S35 WRA					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-AGM	CRH CEMENT MISSISSAUGA	MISSISSAUGA	MDOT PLANT NO.	GRADE OF CONC.				
GGBFS:	CMGS-AGD	SLAG CEMENT ST MARYS CEMENT	DETROIT	M-11					
FLY ASH:									
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	75-005	COMPANY REPRESENTATIVE (signature) <i>Kelany J. [Signature]</i>					
INTERM AGG:									
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003						
				X	COLLECTED (circle one) CHECK CASH CREDIT				
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. X CUSTOMER SIGNATURE			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:				
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

Truck	Driver	User	Disp	Ticket Num	Ticket ID	Time	Date
6634	STPENN	user1		1238722	1238722	10:52	10/20/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID	
10.00 yd	P1-SW				W2	326641	

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	17800 lb	17820 lb	0.11%			
2NS-SMR	1350 lb	14040 lb	14040 lb	0.00%	4.00% M	65 gl	
CMT1-AGM	342 lb	3420 lb	3430 lb	0.29%			
CMGS-AGD	184 lb	1840 lb	1820 lb	-1.09%			
OWRA-PR	16 oz	158 oz	158 oz	0.13%			
WAT1	28.4 gl	199.3 gl	199.0 gl	-0.15%		199.0 gl	
OAE-BA	5 oz	110 oz	110 oz	-0.42%			
HWATER	% #	gl	gl				

Actual		Num Batches: 1					
Load	38787 lb	Design W/C:	0.451	Water/Cement:	0.451 T	Design	284.0 gl
Slump:	3.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Actual	263.7 gl
						To Add:	20.3 gl
						Trim Water:	-2.0 gl / yd