

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS #1 TIREMAN 0043 KS/8				TICKET CODE: 1239696 DATE: 10/30/20	
DRIVER INSTRUCTION: ON TIREMEN WEST OF SOUTHFIELD						MAP PAGE: DT4342A3		TIME: 8:24	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	106	TAMIKO LEE	2350	33.01	8.00	5.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SM		8.00	yd	MDOT P1 S35 MR					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA		ALPENA	MDOT PLANT NO.	GRADE OF CONC.			
GGBFS:	CMGS-LA	LAFARGE NORTH AMERICA GGBF		S. CHICAGO	M-11				
FLY ASH:									
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND		75-005	COMPANY REPRESENTATIVE (signature) <i>Reliefy Smith</i>		COLLECTED (circle one) ☐		
INTERM AGG:									
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION		47-003					
					X	CHECK CASH CREDIT			
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									
UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
2350	TALEE	user1	1239696	1239696	8:24	10/30/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
8.00 yd	P1-SM				W2	327621

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	14240 lb	14240 lb	0.00%			
2NS-SMR	1350 lb	11286 lb	11260 lb	-0.23%	4.50% M	58 gl	
CMT1-LAA	342 lb	2736 lb	2730 lb	-0.22%			
CMGS-LA	184 lb	1472 lb	1470 lb	-0.14%			
WAT1	28.4 gl	165.0 gl	165.0 gl	0.02%		165.0 gl	
OAE-BA	5 oz	76 oz	76 oz	-0.32%			
OMRLI-PR	26 oz	210 oz	208 oz	-1.14%			
HWATER	% #	gl	gl				

Actual	Num Batches: 1						
Load	31095 lb	Design W/C: 0.451	Water/Cement: 0.451	T	Design	227.2 gl	Actual 223.1 gl To Add: 4.1 gl
Slump:	5.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-0.5 gl / yd

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS <i>#2 TIREMAN ADD'S</i> <i>1228 HLC</i> 				TICKET CODE: 1239735 DATE: 10/30/20	
DRIVER INSTRUCTION: ON TIREMEN WEST OF SOUTHFIELD						MAP PAGE: DT4342A3		TIME: 11:54	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	106		2900	33.01	16.00	5.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SM		8.00	yd	MDOT P1 S35 MR					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA		ALPENA	MDOT PLANT NO.	GRADE OF CONC.			
GGBS:	CMGS-LA	LAFARGE NORTH AMERICA GGBF		S. CHICAGO	M-11				
FLY ASH:									
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND		75-005	COMPANY REPRESENTATIVE (signature) 		COLLECTED (circle one) ☐		
INTERM AGG:									
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION		47-003			CHECK CASH CREDIT ☒		
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									
UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
2900		user1	1239735	1239735	11:54	10/30/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
8.00 yd	P1-SM				W2	327661

Material	Design Qty	Required	Batched	% Var%	Moisture	Actual	Wat
L6AA-PIN	1780 lb	14240 lb	14260 lb	0.14%			
2NS-SMR	1350 lb	11340 lb	11320 lb	-0.18%	5.00% M	65 gl	
CMT1-LAA	342 lb	2736 lb	2740 lb	0.15%			
CMGS-LA	184 lb	1472 lb	1470 lb	-0.14%			
WAT1	28.4 gl	158.5 gl	158.0 gl	-0.31%		158.0 gl	
0AE-BA	5 oz	76 oz	76 oz	-0.32%			
0MRLI-PR	26 oz	210 oz	216 oz	2.66%			
HWATER	% #	gl	gl				

Actual	Num Batches: 1						
Load	31127 lb	Design W/C: 0.451	Water/Cement: 0.450	T	Design	227.2 gl	Actual 222.6 gl To Add: 4.6 gl
Slump:	5.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load	Trim Water: -0.5 gl / yd			

MCCOIG MATERIALS
1441 Springwells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS <i>#3 TIREMAN SSD</i> <i>1611 HRS</i> 				TICKET CODE: 2210216 DATE: 10/30/20	
DRIVER INSTRUCTION: ON TIREMEN WEST OF SOUTHFIELD							MAP PAGE: DT4341E3	TIME: 15:30	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	106	JIM TARHANICH	3712	24.00	24.00	5.00 in	6.50	2	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SM		8.00	yd	MDOT P1 S35 MR					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT: CMT1-LHSG GGBFS: CMGS-LA FLY ASH: COARSE AGG: L6AA-PIN INTERM AGG: FINE AGG: 2NS-WLB				CEMENT T1 LAFARGE ST GENEVI LAFARGE NORTH AMERICA GGBF 6AA - PORT INLAND 2NS - WATERLAND BURMEISTER B		Alpena S. Chicago 71-003 81-093		MDOT PLANT NO. GRADE OF CONC. COMPANY REPRESENTATIVE (signature) 	
						COLLECTED (circle one) CHECK CASH CREDIT			
DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☒			
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. X CUSTOMER SIGNATURE			
5									
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:				
3:39	4:17	4:22							
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

Truck 3712	Driver JITARHANICH	User user	Disp Ticket Num 2210216	Ticket ID 2210216	Time 15:30	Date 10/30/20
Load Size 8.00 yd	Mix Code P1-SM	Returned	Qty	Mix Age	Seq 2W	Load ID 231938

Material Batch:	Design Qty	SSD	Adj.T	Required	Batched	% Var	%Moisture	Actual Wat	Trim
L6AA-PIN	1780 lb	1780		14240 lb	14160 lb	-0.56%			
2NS-WLB	1350 lb	1350		11340 lb	11240 lb	-0.88%	5.00%	64 gl	
CMT1-LHSG	342.0 lb	342.0		2736.0 lb	2750.0 lb	0.51%			
CMGS-LA	184.0 lb	184.0		1472.0 lb	1470.0 lb	-0.14%			
WAT1	28.4 gl	28.4	-25.0	129.2 gl	128.7 gl	-0.36%		128.7 gl	-1.0 gl
OAE-BA	5.26 oz	5.26		44.18 oz	44.00 oz	-0.42%			105.00 %
OMRLI-PR	26 oz	26		210 oz	208 oz	-1.14%			

Actual Load	30710 lb	Design W/C:	0.451	Water/Cement:	0.449	A	Design	227.2 gl	Actual	192.8 gl	To Add:	34.4 gl
Slump:	5.00 in	Water in Truck:	0.0 gl	Adjust Water:	-25.0	gl / Load	Trim Water:	-1.0	gl / yd	Note:	Manual feed occurred	