

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS				TICKET CODE: 1240043 DATE: 11/03/20	
DRIVER INSTRUCTION: ON TIREMAN WEST OF EVERGREEN AT BURT						MAP PAGE: DT4341D3		TIME: 8:31	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	109	STANFORD PENN	6634	33.01	10.00	3.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SW		10.00	yd	MDOT P1 S35 WRA					
WS		10.00	yd	WINTER SERVICE CHARGES					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA	ALPENA	MDOT PLANT NO.	GRADE OF CONC.	COLLECTED (circle one) ☒ CHECK ☐ CASH ☐ CREDIT			
GGBFS:	CMGS-LA	LAFARGE NORTH AMERICA GGBF	S. CHICAGO	M-11					
FLY ASH:									
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	75-005	COMPANY REPRESENTATIVE (signature)					
INTERM AGG:				<i>Kelsey J. Smith</i>					
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003						
DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐			
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. X			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:				
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
6634	STPENN	user1	1240043	1240043	8:31	11/3/20

Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
10.00 yd	P1-SW				W2	327972

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	17800 lb	17800 lb	0.00%			
2NS-SMR	1350 lb	14040 lb	14000 lb	-0.28%	4.00% M	65 gl	
CMT1-LAA	342 lb	3420 lb	3420 lb	0.00%			
CMGS-LA	184 lb	1840 lb	1830 lb	-0.54%			
OWRA-PR	16 oz	158 oz	158 oz	0.13%			
WAT1	28.4 gl	51.7 gl	51.0 gl	-1.35%		51.0 gl	
0AE-BA	5 oz	103 oz	103 oz	0.42%			
HWATER	75 % #	155 gl	155 gl	-0.06%		155 gl	

Actual	Num Batches: 1						
Load	38785 lb	Design W/C: 0.451	Water/Cement: 0.451	T	Design	284.0 gl	Actual 270.5 gl To Add: 13.5 gl
Slump:	3.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl	/ Load	Trim Water:	-1.3 gl / yd	

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS				TICKET CODE: 1240060 DATE: 11/03/20	
DRIVER INSTRUCTION: ON TIREMAN WEST OF EVERGREEN AT BURT							MAP PAGE: DT4341D3	TIME: 10:20	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	109	LARRY MOUNT	4815	33.01	18.00	3.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SW WS		8.00	yd	MDOT P1 S35 WRA WINTER SERVICE CHARGES					
		8.00	yd						
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA		ALPENA	MDOT PLANT NO.	GRADE OF CONC.			
GGBFS:	CMGS-LA	LAFARGE NORTH AMERICA GGBF		S. CHICAGO	M-11				
FLY ASH:									
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND		75-005	COMPANY REPRESENTATIVE (signature) <i>Kelley J. Smith</i>				
INTERM AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION		47-003	COLLECTED (circle one) ☒				
FINE AGG:					CHECK CASH CREDIT ☐				
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☒				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
3									
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	CUSTOMER SIGNATURE X			
1048	11/09								
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									
UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
4815	LAMOUNT	user1	1240060	1240060	10:20	11/3/20

Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
8.00 yd	P1-SW				W2	327989

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	14240 lb	14300 lb	0.42%			
2NS-SMR	1350 lb	11232 lb	11240 lb	0.07%	4.00% M	52 gl	
CMT1-LAA	342 lb	2736 lb	2730 lb	-0.22%			
CMGS-LA	184 lb	1472 lb	1470 lb	-0.14%			
OWRA-PR	16 oz	126 oz	126 oz	-0.19%			
WAT1	28.4 gl	40.4 gl	40.0 gl	-0.89%		40.0 gl	
0AE-BA	5 oz	90 oz	91 oz	0.03%			
HWATER	75 % #	121 gl	121 gl	-0.06%		121 gl	

Actual	Num Batches: 1						
Load	31097 lb	Design W/C: 0.451	Water/Cement: 0.451	T	Design	227.2 gl	Actual 212.8 gl To Add: 14.4 gl
Slump:	3.00 in	Water in Truck: 0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-1.8 gl / yd	

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS				TICKET CODE: 1240085 DATE: 11/03/20	
DRIVER INSTRUCTION: ON TIREMAN WEST OF EVERGREEN AT BURT							MAP PAGE: DT4341D3	TIME: 13:14	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	109	MARK GROVE	4824	33.01	28.00	3.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SW WS		10.00	yd	MDOT P1 S35 WRA WINTER SERVICE CHARGES					
		10.00	yd						
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA		ALPENA	MDOT PLANT NO.	GRADE OF CONC.			
GGBFS:	CMGS-LA	LAFARGE NORTH AMERICA GGBF		S. CHICAGO	M-11				
FLY ASH:									
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND		75-005	COMPANY REPRESENTATIVE (signature) <i>Kelley J. [Signature]</i>				
INTERM AGG:									
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION		47-003					
					X	COLLECTED (circle one) CHECK CASH CREDIT			
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
4824	MAGROVE	user1	1240085	1240085	13:14	11/3/20

Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
10.00 yd	P1-SW				W2	328015

Material	Design Qty	Required	Batched	% Var	Moisture	Actual	Wat
L6AA-PIN	1780 lb	17800 lb	17800 lb	0.00%			
2NS-SMR	1350 lb	14040 lb	13980 lb	-0.43%	4.00% M	64 gl	
CMT1-LAA	342 lb	3420 lb	3410 lb	-0.29%			
CMGS-LA	184 lb	1840 lb	1830 lb	-0.54%			
OWRA-PR	16 oz	158 oz	158 oz	0.13%			
WAT1	28.4 gl	51.7 gl	52.0 gl	0.58%		52.0 gl	
OAE-BA	5 oz	113 oz	113 oz	-0.08%			
HWATER	75 % #	155 gl	155 gl	-0.06%		155 gl	

Actual	Num Batches: 1							
Load	38764 lb	Design W/C: 0.451	Water/Cement: 0.452	T	Design	284.0 gl	Actual	271.4 gl To Add: 12.6 gl
Slump:	3.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load		Trim Water:	-1.3 gl / yd		