

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

3 - Pink (Misc.)

SOLD TO:				SHIP TO:				TICKET CODE:	
2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS				1240242	
								DATE:	
								11/05/20	
DRIVER INSTRUCTION:								MAP PAGE:	TIME:
TIERMAN & EVERGEEEN								DT4342B3	8:23
P.O. NO.:		ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
		104	ANTHONY WALKER	2352	33.01	10.00	2.50 in	6.50	1
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:				UNIT PRICE:	EXTENDED:
P1-SW		10.00	yd	MDOT P1 S35 WRA					
WS		10.00	yd	WINTER SERVICE CHARGES					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA	ALPENA	MDOT PLANT NO.	GRADE OF CONC.				
GGGBFS:	CMGS-LA	LAFARGE NORTH AMERICA GGBF	S. CHICAGO	M-11					
FLY ASH:									
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	75-005	COMPANY REPRESENTATIVE (signature)					
INTERM AGG:				COLLECTED (circle one)					
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003	CHECK CASH CREDIT					
DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐			
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:				
						X			
CUSTOMER SIGNATURE									
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									
UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp	Ticket Num	Ticket ID	Time	Date
2352	ANWALKER	user1	1240242		1240242	8:23	11/5/20
Load Size	Mix Code	Returned	Qty	Mix	Age	Seq	Load ID
10.00 vd	P1-SW					W2	328174

Material	Design Qty	Required	Batched	% Var%	Moisture	Actual	Wat
L6AA-PIN	1780 lb	17800 lb	17800 lb	0.00%			
2NS-SMR	1350 lb	13973 lb	13940 lb	-0.23%	3.50% M		56 gl
CMT1-LAA	342 lb	3420 lb	3410 lb	-0.29%			
CMGS-LA	184 lb	1840 lb	1840 lb	0.00%			
0WRA-PR	16 oz	158 oz	159 oz	0.76%			
WAT1	28.4 gl	54.3 gl	54.0 gl	-0.63%			54.0 gl
0AE-BA	5 oz	139 oz	140 oz	0.44%			
HWATER	75 #	163 gl	163 gl	-0.02%			163 gl

Actual	Num Batches: 1											
Load	38820 lb	Design W/C:	0.451	Water/Cement:	0.451	T	Design	284.0 gl	Actual	273.5 gl	To Add:	10.5 gl
Slump:	2.50 in	#	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-1.0 gl / yd				

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS				TICKET CODE: 1240280 DATE: 11/05/20	
DRIVER INSTRUCTION: TIERMAN & EVERGEEEN						MAP PAGE: DT4341E3		TIME: 11:51	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	104	DARYLL MACDONA	2434	33.01	20.00	2.50 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SW WS		10.00 10.00	yd yd	MDOT P1 S35 WRA WINTER SERVICE CHARGES					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA	ALPENA	MDOT PLANT NO.	GRADE OF CONC.				
GGBFS:	CMGS-LA	LAFARGE NORTH AMERICA GGBF	S. CHICAGO	M-11					
FLY ASH:									
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	75-005	COMPANY REPRESENTATIVE (signature) <i>Kelley J. MacDonald</i>					
INTERM AGG:									
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003	COLLECTED (circle one) ☒ CHECK ☐ CASH ☐ CREDIT					
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. X			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:				
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									
UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp	Ticket Num	Ticket ID	Time	Date
2434	DAMACDONAI	user1	1240280	1240280	1240280	11:51	11/5/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID	
10.00 yd	P1-SW				W2	328213	

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	17800 lb	17800 lb	0.00%			
2NS-SMR	1350 lb	13973 lb	13960 lb	-0.09%	3.50% M	57 gl	
CMT1-LAA	342 lb	3420 lb	3410 lb	-0.29%			
CMGS-LA	184 lb	1840 lb	1830 lb	-0.54%			
OWRA-PR	16 oz	158 oz	159 oz	0.76%			
WAT1	28.4 gl	53.1 gl	53.0 gl	-0.18%		53.0 gl	
OAE-BA	5 oz	139 oz	139 oz	-0.28%			
HWATER	75 % #	159 gl	159 gl	-0.18%		159 gl	

Actual	Num Batches: 1						
Load	38788 lb	Design W/C: 0.451	Water/Cement: 0.452	T	Design	284.0 gl	Actual 268.6 gl To Add: 15.4 gl
Slump:	2.50 in	# Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load	Trim Water: -1.5 gl / yd			

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS				TICKET CODE: 1240304 DATE: 11/05/20	
DRIVER INSTRUCTION: TIERMAN & EVERGEEEN							MAP PAGE: DT4341D3	TIME: 14:02	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	104	TAMIKO LEE	2350	33.01	30.00	2.50 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SW WS		10.00 10.00	yd yd	MDOT P1 S35 WRA WINTER SERVICE CHARGES					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT: GGGFS: FLY ASH:	CMT1-LAA CMGS-LA	CEMENT T1 LAFARGE ALPENA LAFARGE NORTH AMERICA GGBF		ALPENA S. CHICAGO	MDOT PLANT NO. M-11	GRADE OF CONC.			
COARSE AGG: INTERM AGG: FINE AGG:	L6AA-PIN 2NS-SMR	6AA - PORT INLAND 2NS SPRING MILL RECLAMATION		75-005 47-003	COMPANY REPRESENTATIVE (signature) <i>Robert J. Sankowski</i>				
					X	COLLECTED (circle one) CHECK CASH CREDIT			
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X			
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									
UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
2350	TALEE	user1	1240304	1240304	14:02	11/5/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
10.00 yd	P1-SW				W2	328237

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	17800 lb	17800 lb	0.00%			
2NS-SMR	1350 lb	13973 lb	13920 lb	-0.38%	3.50% M	56 gl	
CMT1-LAA	342 lb	3420 lb	3420 lb	0.00%			
CMGS-LA	184 lb	1840 lb	1830 lb	-0.54%			
0WRA-PR	16 oz	158 oz	158 oz	0.13%			
WAT1	28.4 gl	52.5 gl	52.0 gl	-0.90%		52.0 gl	
0AE-BA	5 oz	139 oz	140 oz	0.08%			
HWATER	75 % #	157 gl	157 gl	-0.26%		157 gl	

Actual	Num Batches: 1							
Load	38733 lb	Design W/C: 0.451	Water/Cement: 0.451	T	Design	284.0 gl	Actual	265.4 gl To Add: 18.6 gl
Slump:	2.50 in	#	Water in Truck: 0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-1.8 gl / yd	