

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS <i>#1 TIREDMAN AOA</i> <i>0910 HRS</i> 				TICKET CODE: 1240350 DATE: 11/06/20	
DRIVER INSTRUCTION: TIERMAN & EVERGEEEN						MAP PAGE: DT4341E3		TIME: 8:29	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	125	ANTHONY TAYLOR	2352	33.01	10.00	3.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SW WS		10.00 10.00	yd yd	MDOT P1 S35 WRA WINTER SERVICE CHARGES					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA		ALPENA	MDOT PLANT NO.	GRADE OF CONC.			
GGBFS:	CMGS-LA	LAFARGE NORTH AMERICA GGBF		S. CHICAGO	M-11				
FLY ASH:									
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND		75-005	COMPANY REPRESENTATIVE (signature) 		COLLECTED (circle one) ☒ CHECK ☐ CASH ☐ CREDIT		
INTERM AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION		47-003					
FINE AGG:					X				
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. X CUSTOMER SIGNATURE			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:				

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

UNLOAD PROMPTLY: Excess time will be charged to the buyer.

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
2352	ANTAYLOR	user1	1240350	1240350	8:29	11/6/20

Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
10.00 yd	P1-SW				W2	328283

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	17800 lb	17800 lb	0.00%			
2NS-SMR	1350 lb	13973 lb	13940 lb	-0.23%	3.50% M	56 gl	
CMT1-LAA	342 lb	3420 lb	3410 lb	-0.29%			
CMGS-LA	184 lb	1840 lb	1820 lb	< -1.09%			
OWRA-PR	16 oz	158 oz	158 oz	0.13%			
WAT1	28.4 gl	55.6 gl	56.0 gl	0.73%		56.0 gl	
OAE-BA	5 oz	139 oz	140 oz	0.08%			
HWATER	75 % #	167 gl	166 gl	-0.47%		166 gl	

Actual		Num Batches: 1					
Load	38841 lb	Design W/C:	0.451	Water/Cement:	0.453 T	Design	284.0 gl
Slump:	3.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-0.5 gl / yd
						Actual	278.5 gl To Add: 5.5 gl

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS <i>#2 TIERMAN ADA</i> <i>1200 YDS + 10 GAL</i> 				TICKET CODE: 1240386 DATE: 11/06/20									
DRIVER INSTRUCTION: TIERMAN & EVERGREEN						MAP PAGE: DT4341D3		TIME: 11:20									
P.O. NO.:		ORDER NO.:		DRIVER NAME:		TRUCK NO.:		QTY. ORDERED:		QTY. DELIVERED:		DESIGN SLUMP:		DESIGNED AIR:		PLANT NO.:	
		125		LORENZO HARRIS		2339		32.00		21.00		3.00 in		6.50		1	
ITEM NAME:			QUANTITY:		UOM:		DESCRIPTION:					UNIT PRICE:		EXTENDED:			
P1-SW WS			11.00		yd		MDOT P1 S35 WRA WINTER SERVICE CHARGES										
			11.00		yd												
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.																	
CEMENT:		CMT1-LAA		CEMENT T1 LAFARGE ALPENA				ALPENA		MDOT PLANT NO.		GRADE OF CONC.		COLLECTED (circle one) CHECK CASH CREDIT			
GGBFS:		CMGS-LA		LAFARGE NORTH AMERICA GGBF				S. CHICAGO		M-11							
FLY ASH:																	
COARSE AGG:		L6AA-PIN		6AA - PORT INLAND				75-005		COMPANY REPRESENTATIVE (signature) 							
INTERM AGG:		2NS-SMR		2NS SPRING MILL RECLAMATION				47-003									
FINE AGG:																	
DRIVERS COMMENTS:																	
										Customer Requested Ticket Before Discharge Completed ☐							
INITIAL SLUMP:		WATER ADDED:		REQUESTED BY:		FINAL SLUMP:		TESTED AIR:		REVOLUTIONS:		I've read and agreed to the terms on the back side of this delivery ticket. X CUSTOMER SIGNATURE					
LEAVE PLANT:		ARRIVE AT JOB:		START POUR:		FINISH POUR:		LEAVE JOB:		ARRIVE PLANT:							
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.																	
UNLOAD PROMPTLY: Excess time will be charged to the buyer.																	

Truck	Driver	User	Disp	Ticket Num	Ticket ID	Time	Date
2339	LOHARRIS	user1		1240386	1240386	11:20	11/6/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID	
11.00 yd	P1-SW				W2	328319	

Material	Design Qty	Required	Batched	% Var	Moisture	Actual	Wat
L6AA-PIN	1780 lb	19580 lb	19580 lb	0.00%			
2NS-SMR	1350 lb	15370 lb	15300 lb	-0.45%	3.50% M	62 gl	
CMT1-LAA	342 lb	3762 lb	3760 lb	-0.05%			
CMGS-LA	184 lb	2024 lb	2000 lb	-1.19%			
OWRA-PR	16 oz	174 oz	173 oz	-0.33%			
WAT1	28.4 gl	61.2 gl	61.0 gl	-0.25%		61.0 gl	
OAE-BA	5 oz	153 oz	154 oz	0.11%			
HWATER	75 % #	183 gl	183 gl	-0.25%		183 gl	

Actual		Num Batches: 1							
Load	42697 lb	Design W/C:	0.451	Water/Cement:	0.453	T	Design	312.4 gl	Actual 306.0 gl To Add: 6.4 gl
Slump:	3.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-0.5 gl / yd		

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS #3 TIERMAN ADJ'S 1400 hrs 				TICKET CODE: 1240411 DATE: 11/06/20	
DRIVER INSTRUCTION: TIERMAN & EVERGEEEN						MAP PAGE: DT4272B4		TIME: 13:26	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	125	JONATHAN STURD	4817	32.00	32.00	3.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SW WS		11.00 11.00	yd yd	MDOT P1 S35 WRA WINTER SERVICE CHARGES					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA		ALPENA	MDOT PLANT NO.	GRADE OF CONC.			
GGBFS:	CMGS-LA	LAFARGE NORTH AMERICA GGBF		S. CHICAGO	M-11				
FLY ASH:									
COARSE AGG	L6AA-PIN	6AA - PORT INLAND		75-005	COMPANY REPRESENTATIVE (signature) COLLECTED (circle one)				
INTERM AGG	2NS-SMR	2NS SPRING MILL RECLAMATION		47-003					
FINE AGG:					X	CHECK CASH CREDIT			
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. X			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:				
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									
UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp	Ticket Num	Ticket ID	Time	Date
4817	JOSTURDIVA	user1	1240411	1240411	1240411	13:26	11/6/20

Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
11.00 yd	P1-SW				W2	328344

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	19580 lb	19580 lb	0.00%			
2NS-SMR	1350 lb	15370 lb	15300 lb	-0.45%	3.50% M	62 gl	
CMT1-LAA	342 lb	3762 lb	3750 lb	-0.32%			
CMGS-LA	184 lb	2024 lb	2000 lb	-1.19%			
OWRA-PR	16 oz	174 oz	174 oz	0.24%			
WAT1	28.4 gl	61.2 gl	61.0 gl	-0.25%		61.0 gl	
OAE-BA	5 oz	153 oz	154 oz	0.44%			
HWATER	75 % #	183 gl	184 gl	0.29%		184 gl	

Actual	Num Batches: 1						
Load	42695 lb	Design W/C: 0.451	Water/Cement: 0.453	T	Design	312.4 gl	Actual 307.0 gl To Add: 5.4 gl
Slump:	3.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-0.5 gl / yd