



SRM CONCRETE
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133
(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO.				SHIP TO: 2 TIREMAN WEST OF SOUTHFIELD #1 TIREMAN 4PDS 0905 hrs 				TICKET CODE: 817103 DATE: 11/09/20	
DRIVER INSTRUCTION: TIREMAN WEST OF SOUTHFIELD							MAP PAGE: 01A1	TIME: 8:19	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	169	DEFAULT, DEFAL	2435	33.01	10.00	3.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SW 1015 1030		10.00 1.00 10.00	yd EA PY	MDOT P1 S35 WRA ENVIRONMENTAL SURCHARGE WINTER CHARGE					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT: GGFBS: FLY ASH:	CMT1-LAA CMGS-LA	CEMENT T1 LAFARGE ALPENA LAFARGE NORTH AMERICA GGBF		ALPENA S. CHICAGO	MDOT PLANT NO. M-11	GRADE OF CONC.			
COARSE AGG: INTERM AGG: FINE AGG:	L6AA-PIN 2NS-SMR	6AA - PORT INLAND 2NS SPRING MILL RECLAMATION		75-005 47-003	COMPANY REPRESENTATIVE (signature) COLLECTED (circle one) CHECK CASH CREDIT				
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.						UNLOAD PROMPTLY: Excess time will be charged to the buyer.			

Truck	Driver	User	Disp	Ticket	Num	Ticket	ID	Time	Date
2435	0	user1	817103	817103		8:19	11/9/20		
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID			
10.00 CY	P1-SW				W2	328483			

Material	Design Qty	Required	Batched	% Var	Moisture	Actual	Wat
L6AA-PIN	1780 lb	17800 lb	17860 lb	0.34%			
2NS-SMR	1350 lb	13973 lb	13920 lb	-0.38%	3.50% M	56 gl	
CMT1-LAA	342 lb	3420 lb	3420 lb	* 0.00%			
CMGS-LA	184 lb	1840 lb	1820 lb	< -1.09%			
WAT1	28.4 gl	227.4 gl	227.0 gl	-0.17%		227.0 gl	
0AE-BA	5 oz	133 oz	133 oz	0.38%			
0WRA-PR	16 oz	158 oz	158 oz	0.00%			

Actual	Num Batches: 1								
Load	38933 lb	Design W/C: 0.451	Water/Cement: 0.452	T	Design	284.0 gl	Actual	283.4 gl	To Add: 0.6 gl
Slump:	3.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load		Trim Water:	0.0 gl / CY			



SRM CONCRETE
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 83276 WESTSIDE CONCRETE CO.				SHIP TO: 2 TIREMAN WEST OF SOUTHFIELD <i>#2 TIREMAN ADD'S</i> <i>1305 PLS</i> <i>(Signature)</i>				TICKET CODE: 817153 DATE: 11/09/20	
DRIVER INSTRUCTION: TIREMAN WEST OF SOUTHFIELD							MAP PAGE: 01A1	TIME: 12:32	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	169	DEFAULT, DEFAL	4816	33.01	20.00	3.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SW 1015 1030		10.00 1.00 10.00	yd EA PY	MDOT P1 S35 WRA ENVIRONMENTAL SURCHARGE WINTER CHARGE					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT: GGBFs: FLY ASH:	CMT1-LAA CMGS-LA	CEMENT T1 LAFARGE ALPENA LAFARGE NORTH AMERICA GGBF		ALPENA S. CHICAGO	MDOT PLANT NO. M-11	GRADE OF CONC.			
COARSE AGG: INTERM AGG: FINE AGG:	L6AA-PIN 2NS-SMR	6AA - PORT INLAND 2NS SPRING MILL RECLAMATION		75-005 47-003	COMPANY REPRESENTATIVE (signature) <i>Kelley J. ...</i>		COLLECTED (circle one) CHECK CASH CREDIT		
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X			
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

Truck	Driver	User	Disp	Ticket	Num	Ticket	ID	Time	Date
4816	0	user1	817153	817153				12:32	11/9/20

Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
10.00 CY	P1-SW				W2	328533

Material	Design Qty	Required	Batched	% Var	Moisture	Actual	Wat
L6AA-PIN	1780 lb	17800 lb	17800 lb	0.00%			
2NS-SMR	1350 lb	13973 lb	13920 lb	-0.38%	3.50% M	56 gl	
CMT1-LAA	342 lb	3420 lb	3430 lb	0.29%			
CMGS-LA	184 lb	1840 lb	1830 lb	-0.54%			
WAT1	28.4 gl	232.4 gl	232.0 gl	-0.16%		232.0 gl	
OAE-BA	5 oz	133 oz	133 oz	0.00%			
OWRA-PR	16 oz	158 oz	158 oz	0.00%			

Actual	Num Batches: 1											
Load	38934 lb	Design W/C:	0.451	Water/Cement:	0.458	A	Design	284.0 gl	Actual	288.4 gl	To Add:	0.0 gl
Slump:	3.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	0.5 gl / CY					