



SRM CONCRETE
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 83276 WESTSIDE CONCRETE CO.				SHIP TO: 2 TIREMAN WEST OF SOUTHFIELD				TICKET CODE: 817233 DATE: 11/10/20	
DRIVER INSTRUCTION: TIREMAN WEST OF SOUTHFIELD							MAP PAGE: 01A1	TIME: 8:21	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	169	OGLESBY, ANTHONY	4800	33.01	8.00	3.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SW 1015 1030		8.00 1.00 8.00	yd EA PY	MDOT P1 S35 WRA ENVIRONMENTAL SURCHARGE WINTER CHARGE					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA	ALPENA	MDOT PLANT NO.	GRADE OF CONC.				
GGGFS:	CMGS-LA	LAFARGE NORTH AMERICA GGBF	S. CHICAGO	M-11					
FLY ASH:				COMPANY REPRESENTATIVE (signature)					
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	75-005	COLLECTED (circle one)					
INTERM AGG:				CHECK CASH CREDIT					
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003						
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X			
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete. UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp	Ticket Num	Ticket ID	Time	Date
4800	8447	user1	817233	817233	8:21	11/10/20	
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID	
8.00 CY	P1-SW			W2		328613	

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	14240 lb	14300 lb	0.42%			
2NS-SMR	1350 lb	11178 lb	11140 lb	-0.34%	3.50% M	45 gl	
CMT1-LAA	342 lb	2736 lb	2730 lb	-0.22%			
CMGS-LA	184 lb	1472 lb	1470 lb	-0.14%			
WAT1	28.4 gl	185.9 gl	186.0 gl	0.05%		186.0 gl	
OAE-BA	5 oz	112 oz	112 oz	-0.32%			
OWRA-PR	16 oz	126 oz	127 oz	0.47%			

Actual	Num Batches: 1										
Load	31207 lb	Design W/C:	0.451	Water/Cement:	0.459 A	Design	227.2 gl	Actual	231.1 gl	To Add:	0.0 gl
Slump:	3.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	0.5 gl / CY				



SRM CONCRETE
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 83276 WESTSIDE CONCRETE CO.				SHIP TO: 2 TIREMAN WEST OF SOUTHFIELD				TICKET CODE: 817264 DATE: 11/10/20	
DRIVER INSTRUCTION: TIREMAN WEST OF SOUTHFIELD							MAP PAGE: 01A1	TIME: 11:07	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	169	DEFAULT, DEFAL	6634	11.00	11.00	3.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SW		3.00	yd	MDOT P1 S35 WRA					
1015		1.00	EA	ENVIRONMENTAL SURCHARGE					
SHRT		1.00	EA	SHORT LOAD					
1030		3.00	PY	WINTER CHARGE					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA		ALPENA	MDOT PLANT NO.	GRADE OF CONC.			
GGBFS:	CMGS-LA	LAFARGE NORTH AMERICA GGBF		S. CHICAGO	M-11				
FLY ASH:									
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND		75-005	COMPANY REPRESENTATIVE (signature)				
INTERM AGG:					COLLECTED (circle one)				
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION		47-003	CHECK CASH CREDIT				
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X			
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									
UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
6634	0	user1	817264	817264	11:07	11/10/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
3.00 CY	P1-SW				W2	328644

Material	Design Qty	Required	Batched	% Var%	Moisture	Actual	Wat
L6AA-PIN	1780 lb	5340 lb	5340 lb	0.00%			
2NS-SMR	1350 lb	4192 lb	4200 lb	0.20%	3.50% M	17 gl	
CMT1-LAA	342 lb	1026 lb	1030 lb	0.39%			
CMGS-LA	184 lb	552 lb	530 lb	< -3.99%			
WAT1	28.4 gl	23.2 gl	23.0 gl	-0.92%		23.0 gl	
OAE-BA	5 oz	42 oz	42 oz	-1.51%			
OWRA-PR	16 oz	47 oz	47 oz	-0.84%			

Actual	Num Batches:	1							
Load	11297 lb	Design W/C:	0.451	Water/Cement:	0.456 T	Design	85.2 gl	Actual	40.0 gl To Add: 45.2 gl
Slump:	3.00 in	Water in Truck:	0.0 gl	Adjust Water:	-45.0 gl / Load	Trim Water:	0.0 gl / CY		