



SRM CONCRETE

500 E. Seven Mile Rd. Detroit, MI 48203

PHONE: (313) 368-1133

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

- 1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

SOLD TO: 83140 FORT WAYNE CONTRACTING, INC.				SHIP TO: 16 WEST GRAND AND LINWOOD				TICKET CODE: 817481 DATE: 11/12/20	
DRIVER INSTRUCTION: WESTBOUND W. GR. BLVD WEST FORMLINWOOD							MAP PAGE: 01A1	TIME: 10:18	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	47	DARYLL MACDONA	2434	7.01	7.00	5.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P-NCOM		7.00	yd	MDOT P-NC W/ MR WD/NCA					
1015		1.00	EA	ENVIRONMENTAL SURCHARGE					
1030		7.00	PY	WINTER CHARGE					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA	ALPENA	MDOT PLANT NO.	GRADE OF CONC.				
GGGFS:				M-11					
FLY ASH:				COMPANY REPRESENTATIVE (signature)					
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	75-005	COLLECTED (circle one)					
INTERM AGG:				CHECK CASH CREDIT					
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003						
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X			
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									
UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp	Ticket Num	Ticket ID	Time	Date
2434	DAMACDONAI	user1	817481	817481	817481	10:18	11/12/20

Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
7.00 CY	P-NCOM				W2	328861

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	12460 lb	12460 lb	0.00%			
2NS-SMR	1180 lb	8590 lb	8560 lb	-0.35%	4.00% M	39 gl	
CMT1-LAA	658 lb	4606 lb	4600 lb	-0.13%			
WAT1	31.6 gl	94.3 gl	94.0 gl	-0.32%		94.0 gl	
OAE-BA	7 oz	85 oz	86 oz	0.04%			
OMRLI-PR	33 oz	230 oz	228 oz	-1.00%			
HWATER	50 % #	94 gl	94 gl	-0.32%		94 gl	

Actual	Num Batches: 1							
Load	27208 lb	Design W/C: 0.401	Water/Cement: 0.413	A	Design	221.2 gl	Actual	227.5 gl To Add: 0.0 gl
Slump:	5.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load		Trim Water:	1.0 gl / CY		



SRM CONCRETE

500 E. Seven Mile Rd. Detroit, MI 48203

PHONE: (313) 368-1133

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

1 - White (Office)

2 - Yellow (Customer)

3 - Pink (Misc.)

SOLD TO: 83140 FORT WAYNE CONTRACTING, INC.				SHIP TO: 16 WEST GRAND AND LINWOOD				TICKET CODE: 817498 DATE: 11/12/20	
DRIVER INSTRUCTION: WESTBOUND W. GR. BLVD WEST FORMLINWOOD							MAP PAGE: 01A1	TIME: 12:11	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	47	DEFAULT, DEFAL	4815	12.00	12.00	5.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P-NCOM		5.00	yd	MDOT P-NC W/ MR WD/NCA					
1015		1.00	EA	ENVIRONMENTAL SURCHARGE					
SHRT		1.00	EA	SHORT LOAD					
1030		5.00	PY	WINTER CHARGE					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA	ALPENA	MDOT PLANT NO.	GRADE OF CONC.				
GGBFS:				M-11					
FLY ASH:				COMPANY REPRESENTATIVE (signature)		COLLECTED (circle one)			
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	75-005	X		CHECK CASH CREDIT			
INTERM AGG:									
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003						
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X			
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									
UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
4815	0	user1	817498	817498	12:11	11/12/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
5.00 CY	P-NCOM				W2	328878

Material	Design Qty	Required	Batched	% Var%	Moisture	Actual	Wat
L6AA-PIN	1780 lb	8900 lb	8900 lb	0.00%			
2NS-SMR	1180 lb	6136 lb	6120 lb	-0.26%	4.00% M	28 gl	
CMT1-LAA	658 lb	3290 lb	3270 lb	-0.61%			
WAT1	31.6 gl	67.4 gl	67.0 gl	-0.53%		67.0 gl	
OAE-BA	7 oz	61 oz	61 oz	-0.08%			
OMRLI-PR	33 oz	165 oz	164 oz	-0.30%			
HWATER	50 % #	67 gl	68 gl	0.95%		68 gl	

Actual	Num Batches:	1										
Load	19431 lb	Design W/C:	0.401	Water/Cement:	0.417	A	Design	158.0 gl	Actual	163.2 gl	To Add:	0.0 gl
Slump:	5.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load		Trim Water:	1.0 gl / CY				