



SRM CONCRETE
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 83140 FORT WAYNE CONTRACTING, INC.				SHIP TO: 16 W GRAND BLVD & LINWOOD			TICKET CODE: 817621 DATE: 11/16/20	
DRIVER INSTRUCTION: W GRAND BLVD AT LINWOOD HEADINGWB TOWARD GRAND RIVER							MAP PAGE: 01A1	TIME: 10:32
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	4	KROESCH, GREGG	4834	6.10	6.00	5.00 in	6.50	1
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:
P-NCOM 1015 1030		6.00 1.00 6.00	yd EA PY	MDOT P-NC W/ MR WD/NCA ENVIRONMENTAL SURCHARGE WINTER CHARGE				
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.								
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA		ALPENA	MDOT PLANT NO.	GRADE OF CONC.		
GGBFS:					M-11			
FLY ASH:					COMPANY REPRESENTATIVE (signature)			
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND		75-005	COLLECTED (circle one) CHECK CASH CREDIT			
INTERM AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION		47-003				
FINE AGG:								
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐			
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.		
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X		
						CUSTOMER SIGNATURE		
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.								
UNLOAD PROMPTLY: Excess time will be charged to the buyer.								

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time Date
4834	8440	user1	817621	817621	10:32 11/16/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq Load ID
6.00 CY	P-NCOM			W2	328999

Material	Design Qty	Required	Batched	% Var	Moisture	Actual	Wat
L6AA-PIN	1780 lb	10680 lb	10680 lb	0.00%			
2NS-SMR	1180 lb	7363 lb	7360 lb	-0.04%	4.00% M	34 gl	
CMT1-LAA	658 lb	3948 lb	3930 lb	-0.46%			
WAT1	31.6 gl	79.3 gl	79.0 gl	-0.42%		79.0 gl	
OAE-BA	7 oz	73 oz	74 oz	0.33%			
OMRLI-PR	33 oz	197 oz	196 oz	-0.71%			
HWATER	50 % #	79 gl	79 gl	-0.42%		79 gl	

Actual	Num Batches: 1						
Load	23305 lb	Design W/C: 0.401	Water/Cement: 0.408	A	Design	189.6 gl	Actual 191.9 gl To Add: 0.0 gl
Slump:	5.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load		Trim Water:	0.5 gl / CY	



SRM CONCRETE

500 E. Seven Mile Rd. Detroit, MI 48203

PHONE: (313) 368-1133

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

- 1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

SOLD TO: 83140 FORT WAYNE CONTRACTING, INC.				SHIP TO: 16 W GRAND BLVD & GRAND RIVER				TICKET CODE: 817632 DATE: 11/16/20	
DRIVER INSTRUCTION: W. GRAND BLVD & GRAND RIVER							MAP PAGE: 01A1	TIME: 12:01	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	4	MURFF, CHRIS	2446	11.50	11.50	5.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P-NCOM		5.50	yd	MDOT P-NC W/ MR WD/NCA					
1015		1.00	EA	ENVIRONMENTAL SURCHARGE					
SHRT		1.00	EA	SHORT LOAD					
1030		5.50	PY	WINTER CHARGE					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA	ALPENA	MDOT PLANT NO.	GRADE OF CONC.				
GGGFS:				M-11					
FLY ASH:				COMPANY REPRESENTATIVE (signature)					
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	75-005	COLLECTED (circle one)					
INTERM AGG:				CHECK CASH CREDIT					
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003						
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X			
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
2446	8446	user1	817632	817632	12:01	11/16/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
5.50 CY	P-NCOM				W2	329010

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	9790 lb	9780 lb	-0.10%			
2NS-SMR	1180 lb	6750 lb	6740 lb	-0.14%	4.00% M	31 gl	
CMT1-LAA	658 lb	3619 lb	3630 lb	0.30%			
WAT1	31.6 gl	72.7 gl	73.0 gl	0.38%		73.0 gl	
OAE-BA	7 oz	67 oz	67 oz	-0.23%			
OMRLI-PR	33 oz	181 oz	176 oz	-2.74%			
HWATER	50 % #	73 gl	73 gl	0.38%		73 gl	

Actual	Num Batches: 1									
Load	21384 lb	Design W/C: 0.401	Water/Cement: 0.407	A	Design	173.8 gl	Actual	177.1 gl	To Add:	0.0 gl
Slump:	5.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	0.5 gl / CY			