



SRM CONCRETE

500 E. Seven Mile Rd. Detroit, MI 48203

PHONE: (313) 368-1133

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

- 1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO.				SHIP TO: 2 FORREST AND TRUMBULL <i>#1 FIREMAN FOREST ADD'S 1305 hrs</i>				TICKET CODE: 817833 DATE: 11/18/20	
DRIVER INSTRUCTION: ON FOREST EAST OF TRUMBULL ----- NO CITY SLIP NEEDED -----							MAP PAGE: 01A1	TIME: 12:33	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	176	MURFF, CHRISTO	2446	11.10	11.00	5.00 in	6.00	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-DETM 1015 1030		11.00 1.00 11.00	yd EA PY	CITY OF DETROIT P1 MR ENVIRONMENTAL SURCHARGE WINTER CHARGE					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT: GGGFS: FLY ASH:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA	ALPENA	MDOT PLANT NO.	GRADE OF CONC.				
				M-11					
COARSE AGG: INTERM AGG: FINE AGG:	L6AA-PIN 2NS-SMR	6AA - PORT INLAND 2NS SPRING MILL RECLAMATION	75-005 47-003	COMPANY REPRESENTATIVE (signature) <i>Kelany D. [Signature]</i>		COLLECTED (circle one) CHECK CASH CREDIT			
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X			
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete. UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
2446	8446	user1	817833	817833	12:33	11/18/20

Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
11.00 CY	P1-DETM				W2	329213

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1810 lb	19910 lb	19900 lb	-0.05%			
2NS-SMR	1230 lb	14071 lb	14020 lb	-0.36%	4.00% M	65 gl	
CMT1-LAA	564 lb	6204 lb	6180 lb	-0.39%			
WAT1	30.5 gl	.0 gl	.0 gl				
OMRLI-PR	40 oz	435 oz	436 oz	0.35%			
OAE-PR	5.60 oz	123.20 oz	122.00 oz	-0.97%			
HWATER	100 % #	257 gl	257 gl	0.04%		257 gl	

Actual	Num Batches: 1									
Load	42280 lb	Design W/C: 0.451	Water/Cement: 0.453	T	Design	335.5 gl	Actual	321.6 gl	To Add:	13.9 gl
Slump:	5.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-1.3 gl / CY			