



SRM CONCRETE

500 E. Seven Mile Rd. Detroit, MI 48203

PHONE: (313) 368-1133

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

1 - White (Office)

2 - Yellow (Customer)

3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO.				SHIP TO: 2 FORREST AND TRUMBULL <i>#1 FOREST ADD'S</i> <i>0948</i> <i>[Signature]</i>				TICKET CODE: 817908 DATE: 11/19/20	
DRIVER INSTRUCTION: ON FORREST EAST OF TRUMBULL-----							MAP PAGE: 01A1	TIME: 9:23	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	176	WEST JR, WILLI	2403	33.01	10.00	5.00 in	6.00	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-DETM 1015 1030		10.00 1.00 10.00	yd EA PY	CITY OF DETROIT P1 MR ENVIRONMENTAL SURCHARGE WINTER CHARGE					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA	ALPENA	MDOT PLANT NO.	GRADE OF CONC.				
GGBFs:				M-11					
FLY ASH:				COMPANY REPRESENTATIVE (signature) <i>[Signature]</i>					
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	75-005	COLLECTED (circle one)					
INTERM AGG:				CHECK CASH CREDIT					
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003	X					
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X			
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									
UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
2403	8455	user1	817908	817908	9:23	11/19/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
10.00 CY	P1-DETM				W2	329287

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1810 lb	18100 lb	18100 lb	0.00%			
2NS-SMR	1230 lb	12792 lb	12760 lb	-0.25%	4.00% M	59 gl	
CMT1-LAA	564 lb	5640 lb	5620 lb	-0.35%			
WAT1	30.5 gl	45.2 gl	45.0 gl	-0.46%		45.0 gl	
OMRLI-PR	40 oz	395 oz	396 oz	0.25%			
OAE-PR	5.60 oz	112.00 oz	112.00 oz	0.00%			
HWATER	80 % #	181 gl	181 gl	0.09%		181 gl	

Actual	Num Batches: 1									
Load	38398 lb	Design W/C: 0.451	Water/Cement: 0.453	T	Design	305.0 gl	Actual	284.8 gl	To Add: 20.2 gl	
Slump:	5.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load		Trim Water:	-2.0 gl / CY				



SRM CONCRETE
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO:	SHIP TO:	TICKET CODE:
83276 WESTSIDE CONCRETE CO.	2 WYOMING #2 WYOMING DRIVE FOREST ADA'S 1320 HRS ②	817943 DATE: 11/19/20

DRIVER INSTRUCTION:	MAP PAGE:	TIME:
ON WYOMING SOUTH OF 8 MILE RD---- CITY SLIP -----	01A1	12:55

P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	176	PENN, STANFORD	6634	33.01	19.00	5.00 in	6.00	1

ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:	UNIT PRICE:	EXTENDED:
P1-DETM 1015 1030	9.00 1.00 9.00	yd EA PY	CITY OF DETROIT P1 MR ENVIRONMENTAL SURCHARGE WINTER CHARGE		

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.

CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA	ALPENA	MDOT PLANT NO.	GRADE OF CONC.
GGBFS:				M-11	
FLY ASH:					
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	75-005	COMPANY REPRESENTATIVE (signature)	
INTERM AGG:				X <i>Kelany D. [Signature]</i>	
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003	COLLECTED (circle one) CHECK CASH CREDIT	

DRIVERS COMMENTS:

Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:
					I've read and agreed to the terms on the back side of this delivery ticket.
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:
					X
CUSTOMER SIGNATURE					

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

UNLOAD PROMPTLY: Excess time will be charged to the buyer.

Truck	Driver	User	Disp	Ticket Num	Ticket ID	Time	Date
6634	8448	user1		817943	817943	12:55	11/19/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID	
9.00 CY	P1-DETM				W2	329322	

Material	Design Qty	Required	Batched	% Var	Moisture	Actual	Wat
L6AA-PIN	1810 lb	16290 lb	16280 lb	-0.06%			
2NS-SMR	1230 lb	11513 lb	11460 lb	-0.46%	4.00% M	53 gl	
CMT1-LAA	564 lb	5076 lb	5070 lb	-0.12%			
WAT1	30.5 gl	42.5 gl	43.0 gl	1.21%		43.0 gl	
OMRLI-PR	40 oz	356 oz	352 oz	-0.98%			
OAE-PR	5.60 oz	100.80 oz	100.00 oz	-0.79%			
HWATER	80 % #	170 gl	170 gl	0.03%		170 gl	

Actual	Num Batches: 1						
Load	34616 lb	Design W/C:	0.451	Water/Cement:	0.452 T	Design	274.5 gl
Slump:	5.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Actual	265.8 gl
						To Add:	8.7 gl
						Trim Water:	-1.0 gl / CY