

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,				SHIP TO: PW 7018 CITY OF DETROIT MI DETROIT,				TICKET CODE: 82011557 DATE: 11/15/2021	
DRIVER INSTRUCTION: SCOTTEN NORTH OF 75 @ CLARK COUR T NO CITY SLIPS							MAP PAGE: TIME: 13:40:26		
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	N 144	YDRAS, MCARTH	H3713MCC	50.10	10.00	5.00	6.5	820	
ITEM NAME:	QUANTITY:	UOM:	MDOT P1 535 MR	DESCRIPTION:	UNIT PRICE:	EXTENDED:			
P1-5M	10.00				0.00	0.00			
1015	1.00			ENVIRONMENTAL SU	0	0			
2445	10.00			1% NON CHLORIDE	0	0			
1030	10.00			WINTER CHARGE	0	0			
MDOT 110% STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
Sand	2NS-SMR	SPRING MILL - 2NS	47-003	MDOT PLANT NO.	GRADE OF CONC.				
Rock	L6AA-PIN	PORT INLAND - 6AA	75-005	M-40					
Cementitious	CMT1-LAA	LAFARGE-I-II LA-APLENA	ALPENA	COMPANY REPRESENTATIVE (signature) 		COLLECTED (circle one) CHECK CASH CREDIT			
Cementitious	CMGS-LA	LAFAG-SLAG-GRADE 100	CHICAGO						
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	CUSTOMER SIGNATURE X			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER	
PCA NITCAST K	12.51	oz 656.00	oz 660.00	oz 0.6	0.00	72.4 gal	End of Load Time 1:44 PM
SPRING MILL - 2NS	1350.00	lb 14100.00	lb 14040.00	lb -0.4	4.50		
LAFARGE-I-II LA-APLENA	342.00	lb 3420.00	lb 3455.00	lb 1.0	0.00		Trim Water:
LAFAG-SLAG-GRADE 100	184.00	lb 1840.00	lb 1855.00	lb 0.8	0.00		Water to Add:
WAT1	28.40	gal 201.31	gal 200.83	gal -0.2	0.00		
MB AE 200	1.46	oz 77.00	oz 77.00	oz 0.0	0.00		
PCA OPTIFLO MR	36.80	oz 368.00	oz 364.00	oz -1.1	0.00		
PORT INLAND - 6AA	1780.00	lb 17800.00	lb 17760.00	lb -0.2	0.00		

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,	SHIP TO: PW 7018 CITY OF DETROIT MA DETROIT,	TICKET CODE: 82011562
		DATE: 11/15/2021

DRIVER INSTRUCTION: SCOTTEN NORTH OF 75 @ CLARK COUR T NO CITY SLIPS	MAP PAGE:	TIME: 14:12:58
--	------------------	--------------------------

PO. NO.	ORDER NO.	DRIVER NAME	TRUCK NO.	QTY. ORDERED	QTY. DELIVERED	DESIGN SLUMP	DESIGNED AIR	PLANT NO.
	N 144	STONE, JUSTIN	6616MCC	50.10	20.00	5.00	6.5	820

ITEM NAME	QUANTITY	UOM	DESCRIPTION	UNIT PRICE	EXTENDED
P1-SM	10.00		MDOT P1 S35 MR	0.00	0.00
1015	1.00		ENVIRONMENTAL SU	0	0
2445	10.00		1% NON CHLORIDE	0	0
1030	10.00		WINTER CHARGE	0	0

MDOT 1155 STATEMENT: I hereby certified the concrete tests MDOT specifications, materials are approved sources, tested, certified to MDOT.					
Sand Rock	2NS-5MR L6AA-PIN	SPRING MILL - 2NS PORT INLAND - 6AA	47-003 75-005	MDOT PLANT NO. M-40	GRADE OF CONC. COMPANY REPRESENTATIVE (signature)
Cementitious Cementitious	CMT1-LAA CMGS-LA	LAFARGE-I-II LA-APLENA LAFA-SLAG-GRADE 100	ALPENA CHICAGO	COLLECTED (circle one) CHECK CASH CREDIT	

DRIVERS COMMENTS:	Customer Requested Ticket Before Discharge Completed ☐
--------------------------	---

INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.

LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	CUSTOMER SIGNATURE

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

UNLOAD PROMPTLY: Excess time will be charged to the buyer.

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER	
PCA NITCAST K	12.51	oz 656.00	oz 656.00	oz 0.0	0.00	72.9 gal	End of Load Time 2:15 PM
SPRING MILL - 2NS	1350.00	lb 14100.00	lb 14120.00	lb 0.1	4.50		
LAFARGE-I-II LA-APLENA	342.00	lb 3420.00	lb 3430.00	lb 0.3	0.00		Trim Water:
LAFA-SLAG-GRADE 100	184.00	lb 1840.00	lb 1850.00	lb 0.5	0.00		Water to Add:
WAT1	28.40	gal 201.31	gal 202.03	gal 0.4	0.00		
MB AE 200	1.46	oz 77.00	oz 77.00	oz 0.0	0.00		
PCA OPTIFLO MR	36.80	oz 368.00	oz 368.00	oz 0.0	0.00		
PORT INLAND - 6AA	1780.00	lb 17800.00	lb 17800.00	lb 0.0	0.00		

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,		SHIP TO: PW 7018 CITY OF DETROIT MA DETROIT,	TICKET CODE: 82011569 DATE: 11/15/2021
---	--	--	---

DRIVER INSTRUCTION: SCOTTEN NORTH OF 75 @ CLARK COUR T NO CITY SLIPS	MAP PAGE	TIME: 15:06:42
---	----------	-------------------

P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	N 144	DEFAULT, DEFAULT	14820MCC	50.10	31.00	5.00	6.5	820
ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:	UNIT PRICE:	EXTENDED:			
P1-SM	11.00		MDOT P1 535-MR	0.00	0.00			
1015	1.00		ENVIRONMENTAL SU	0	0			
2445	11.00		1% NON CHLORIDE	0	0			
1030	11.00		WINTER CHARGE	0	0			

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
Sand	2NS-SMR	SPRING MILL - 2NS	47-003	MDOT PLANT NO.	GRADE OF CONC.
Rock	L6AA-PIN	PORT INLAND - 6AA	75-005	M-40	
Cementitious	CMT1-LAA	LAFARGE-I-II LA-APLENA	ALPENA	COMPANY REPRESENTATIVE (signature)	
Cementitious	CMGS-LA	LAFAG-SLAG-GRADE 100	CHICAGO	X	
					COLLECTED (circle one) CHECK CASH CREDIT

DRIVERS COMMENTS:	Customer Requested Ticket Before Discharge Completed ☐
-------------------	---

INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. X CUSTOMER SIGNATURE
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

MATERIAL	DESIGN	TARGET	BATCHED	%VAR	MOISTURE	FREE WATER	UNLOAD PROMPTLY: Excess time will be charged to the buyer.
PCA NITCAST K	12.51	oz 720.00	oz 724.00	oz 0.6	0.00	79.9	gal End of Load Time 3:08 PM
SPRING MILL - 2NS	1350.00	lb 15520.00	lb 15480.00	lb -0.3	4.50		
LAFARGE-I-II LA-APLENA	342.00	lb 3760.00	lb 3775.00	lb 0.4	0.00		Trim Water:
LAFAG-SLAG-GRADE 100	184.00	lb 2025.00	lb 2035.00	lb 0.5	0.00		Water to Add:
WAT1	28.40	gal 221.44	gal 220.24	gal -0.5	0.00		
MB AE 200	1.46	oz 85.00	oz 85.00	oz 0.0	0.00		
PCA OPTIFLO MR	36.80	oz 408.00	oz 404.00	oz -1.0	0.00		
PORT INLAND - 6AA	1780.00	lb 19580.00	lb 19560.00	lb -0.1	0.00		

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,				SHIP TO: PW 7018 CITY OF DETROIT MA DETROIT,				TICKET CODE: 82011571 DATE: 11/15/2021	
DRIVER INSTRUCTION: SCOTTEN NORTH OF 75 @ CLARK COUR T NO CITY SLIPS							MAP PAGE: TIME: 15:48:03		
PO. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	N 144	ARHANICH, JAME	2305MCC	48.00	39.00	5.00	6.5	820	
ITEM NAME:	QUANTITY:	UOM:	MDOT P1-595 MR	DESCRIPTION:	UNIT PRICE:	EXTENDED:			
P1-5M	8.00				0.00	0.00			
1015	1.00			ENVIRONMENTAL SU	0	0			
2445	8.00			1% NON CHLORIDE	0	0			
1030	8.00			WINTER CHARGE	0	0			
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
Sand	2NS-SMR	SPRING MILL - 2NS	47-003	MDOT PLANT NO.	GRADE OF CONC.				
Rock	L6AA-PIN	PORT INLAND - 6AA	75-005	M-40					
Cementitious	CMT1-LAA	LAFARGE-I-I LA-APLENA	ALPENA	COMPANY REPRESENTATIVE (signature) 		COLLECTED (circle one) CHECK CASH CREDIT			
Cementitious	CMG5-LA	LAFARGE-I-I LA-APLENA	CHICAGO						
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
5									
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	CUSTOMER SIGNATURE 			
3:59	4:11								
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER	
SPRING MILL - 2NS	1350.00	lb 11280.00	lb 11240.00	lb -0.4	4.50	58.0 gal	End of Load Time 3:49 PM
LAFARGE-I-I LA-APLENA	342.00	lb 2735.00	lb 2740.00	lb 0.2	0.00		
LAFARGE-SLAG-GRADE 100	184.00	lb 1470.00	lb 1475.00	lb 0.3	0.00		
WAT1	28.40	gal 161.05	gal 161.05	gal 0.0	0.00		Trim Water:
MB AE 200	1.46	oz 62.00	oz 61.50	oz -0.8	0.00		Water to Add:
PCA OPTIFLO MR	36.80	oz 296.00	oz 296.00	oz 0.0	0.00		
PORT INLAND - 6AA	1780.00	lb 14240.00	lb 14180.00	lb -0.4	0.00		
PCA NITCAST K	12.51	oz 528.00	oz 524.00	oz -0.8	0.00		

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,				SHIP TO: PW 7018 CITY OF DETROIT MA DETROIT,				TICKET CODE: 82011572 DATE: 11/15/2021	
DRIVER INSTRUCTION: SCOTTEN NORTH OF 75 @ CLARK COUR T NO CITY SLIPS							MAP PAGE: TIME: 15:57:54		
PO. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	CITY ORDERED:	QTY DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	N 144	HYDRAS, MCART	HI4819MCC	48.00	48.00	5.00	6.5	820	
ITEM NAME	QUANTITY	UOM	MDOT P1 535 MR	DESCRIPTION:	UNIT PRICE	EXTENDED:			
P1-5M	9.00				0.00	0.00			
1015	1.00			ENVIRONMENTAL SU	0	0			
2445	9.00			1% NON CHLORIDE	0	0			
1030	9.00			WINTER CHARGE	0	0			
MDOT 1100 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
Sand	2NS-SMR	SPRING MILL - 2NS	47-003	MDOT PLANT NO.	GRADE OF CONC.	COLLECTED (circle one) CHECK CASH CREDIT			
Rock	L6AA-PIN	PORT INLAND - 6AA	75-005	M-40					
Cementitious	CMT1-LAA	LAFARGE-I-II LA-ALENA	ALPENA	COMPANY REPRESENTATIVE (signature) 					
Cementitious	CMGS-LA	LAFAG-SLAG-GRADE 100	CHICAGO						
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	CUSTOMER SIGNATURE X			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER	
PCA HITCAST K	12.51	oz 592.00	oz 592.00	oz 0.0	0.00	65.3 gal	End of Load Time 3:59 PM
SPRING MILL - 2NS	1350.00	lb 12700.00	lb 12660.00	lb -0.3	4.50		
LAFARGE-I-II LA-ALENA	342.00	lb 3080.00	lb 3085.00	lb 0.2	0.00		Trim Water:
LAFAG-SLAG-GRADE 100	184.00	lb 1655.00	lb 1660.00	lb 0.3	0.00		Water to Add:
WAT1	28.40	gal 181.18	gal 180.94	gal -0.1	0.00		
MB AE 200	1.46	oz 69.00	oz 69.50	oz 0.7	0.00		
PCA OPTIFLO MR	36.80	oz 328.00	oz 328.00	oz 0.0	0.00		
PORT INLAND - 6AA	1780.00	lb 16020.00	lb 15960.00	lb -0.4	0.00		

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,	SHIP TO: PW 7018 CITY OF DETROIT MI DETROIT,	TICKET CODE: 82011614 DATE: 11/16/2021
--	---	---

DRIVER INSTRUCTION: SCOTTEN NORTH OF 75 @ CLARK COUR T	MAP PAGE:	TIME: 11:52:04
--	------------------	--------------------------

P.O. NO.	ORDER NO.	DRIVER NAME	TRUCK NO.	QTY. ORDERED	QTY. DELIVERED	DESIGN SLUMP	DESIGNED AIR	PLANT NO.
	N 116	DEFAULT, DEF	L4820MCC	88.10	11.00	5.00	6.5	820

ITEM NAME	QUANTITY	UOM	DESCRIPTION	UNIT PRICE	EXTENDED
P1-SM	11.00		MDOT P1 535 MR	0.00	0.00
1015	1.00		ENVIRONMENTAL SU	0	0
2445	11.00		1% NON CHLORIDE	0	0
1030	11.00		WINTER CHARGE	0	0

MDOT 1185 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
Sand	2NS-SMR	SPRING MILL - 2NS	47-003	MDOT PLANT NO.	GRADE OF CONC.
Rock	L6AA-PIN	PORT INLAND - 6AA	75-005	M-40	
Cementitious	CMT1-LAA	LAFARGE-I-II LA-APLNA	ALPENA	COMPANY REPRESENTATIVE (signature) 	
Cementitious	CMGS-LA	LAFAG-SLAG-GRADE 100	CHICAGO		
					COLLECTED (circle one) ☐ CHECK ☐ CASH ☐ CREDIT

DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X CUSTOMER SIGNATURE

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER	
PCA NITCAST K	12.51	oz 720.00	oz 724.00	oz 0.6	0.00	80.5 gal	End of Load Time 11:54 AM
SPRING MILL - 2NS	1350.00	lb 15520.00	lb 15600.00	lb 0.5	4.50		
LAFARGE-I-II LA-APLNA	342.00	lb 3760.00	lb 3715.00	lb -1.2	0.00		Trim Water:
LAFAG-SLAG-GRADE 100	184.00	lb 2025.00	lb 2135.00	lb 5.4	0.00		Water to Add:
WAT1	28.40	gal 226.71	gal 226.47	gal -0.1	0.00		
MB AE 200	1.41	oz 82.00	oz 82.50	oz 0.6	0.00		
PCA OPTIFLO MR	36.80	oz 408.00	oz 404.00	oz -1.0	0.00		
PORT INLAND - 6AA	1780.00	lb 19580.00	lb 19520.00	lb -0.3	0.00		

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,				SHIP TO: PW 7018 CITY OF DETROIT MI DETROIT,				TICKET CODE: 82011625 DATE: 11/16/2021	
DRIVER INSTRUCTION: SCOTTEN NORTH OF 75 @ CLARK COURT							MAP PAGE: TIME: 12:54:33		
PO. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	N 116	DEFAULT, DEFAULT	L14830MCC	88.10	33.00	5.00	6.5	820	
ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:	UNIT PRICE:	EXTENDED:				
P1-SM	11.00		MDOT P1 S35 MR	0.00	0.00				
1015	1.00		ENVIRONMENTAL SU	0	0				
2445	11.00		1% NON CHLORIDE	0	0				
1030	11.00		WINTER CHARGE	0	0				
MDOT 1188 STATEMENT: I hereby certify this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
Sand	2NS-SMR	SPRING MILL - 2NS	47-003	MDOT PLANT NO.	GRADE OF CONC.	COLLECTED (circle one) CHECK CASH CREDIT			
Rock	L6AA-PIN	PORT INLAND - 6AA	75-005	M-40					
Cementitious	CMT1-LAA	LAFARGE-I-II LA-APLENA	ALPENA	COMPANY REPRESENTATIVE (signature)					
Cementitious	CMGS-LA	LAFA-SLAG-GRADE 100	CHICAGO						
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. X CUSTOMER SIGNATURE			
4.5									
LEAVE PLANT:	ARRIVE AT JOB:	% START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:				
107	127	134							

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER
PCA NITCAST K	12.51 oz	720.00 oz	728.00 oz	1.1	0.00	80.0 gal
SPRING MILL - 2NS	1350.00 lb	15520.00 lb	15500.00 lb	-0.1	4.50	
LAFARGE-I-II LA-APLENA	342.00 lb	3760.00 lb	3785.00 lb	0.7	0.00	
LAFA-SLAG-GRADE 100	184.00 lb	2025.00 lb	2085.00 lb	3.0	0.00	
WAT1	28.40 gal	224.08 gal	222.88 gal	-0.5	0.00	
MB AE 200	1.41 oz	82.00 oz	82.50 oz	0.6	0.00	
PCA OPTIFLO MR	36.80 oz	408.00 oz	404.00 oz	-1.0	0.00	
PORT INLAND - 6AA	1780.00 lb	19580.00 lb	19560.00 lb	-0.1	0.00	

End of Load Time 12:56 PM

Trim Water:

Water to Add:

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,				SHIP TO: PW 7018 CITY OF DETROIT MI DETROIT,				TICKET CODE: 82011633 DATE: 11/16/2021	
DRIVER INSTRUCTION: SCOTTEN NORTH OF 75 @ CLARK COUR T							MAP PAGE: TIME: 13:53:45		
PO. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	CITY OF ORDER:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	N 116	DEFAULT, DEFAULT	4820MCC	88.10	66.00	5.00	6.5	820	
ITEM NAME	QUANTITY	UOM	DESCRIPTION				UNIT PRICE	EXTENDED	
P1-SM	11.00		MDOT P1 S35 MR				0.00	0.00	
1015	1.00		ENVIRONMENTAL SU				0	0	
2445	11.00		1% NON CHLORIDE				0	0	
1030	11.00		WINTER CHARGE				0	0	
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
Sand	2NS-SMR	SPRING MILL - 2NS	47-003	MDOT PLANT NO.	GRADE OF CONC.				
Rock	LGAA-PJN	PORT INLAND - 6AA	75-005	M-40					
Cementitious	CMT1-LAA	LAFARGE-I-II LA-APLENA	ALPENA	COMPANY REPRESENTATIVE (signature) 		COLLECTED (circle one) CHECK CASH CREDIT			
Cementitious	CMGS-LA	LAFARGE-I-II LA-APLENA	CHICAGO						
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	CUSTOMER SIGNATURE X			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER	
PCA NITCAST K	12.51	oz 720.00	oz 724.00	0.6	0.00	79.8 gal	End of Load Time 1:55 PM
SPRING MILL - 2NS	1350.00	lb 15520.00	lb 15460.00	-0.4	4.50		
LAFARGE-I-II LA-APLENA	342.00	lb 3760.00	lb 3770.00	0.3	0.00		Trim Water:
LAFARGE-I-II LA-APLENA	184.00	lb 2025.00	lb 2025.00	0.0	0.00		Water to Add:
WAT1	28.40	gal 224.08	gal 225.75	0.7	0.00		
MB AE 200	1.41	oz 82.00	oz 82.00	0.0	0.00		
PCA OPTIFLO MR	36.80	oz 408.00	oz 404.00	-1.0	0.00		
PORT INLAND - 6AA	1780.00	lb 19580.00	lb 19500.00	-0.4	0.00		

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,				SHIP TO: PW 7018 CITY OF DETROIT MA DETROIT,				TICKET CODE: 82011636 DATE: 11/16/2021	
DRIVER INSTRUCTION: SCOTTEN NORTH OF 75 @ CLARK COUR T							MAP PAGE:	TIME: 14:11:18	
PO. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	N 116	EGISTER, RANDEL	2316	88.10	77.00	5.00	6.5	820	
ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:				UNIT PRICE:	EXTENDED:	
P1-SM	11.00		MDOT P1 535 MR				0.00	0.00	
1015	1.00		ENVIRONMENTAL SU				0	0	
2445	11.00		1% NON CHLORIDE				0	0	
1030	11.00		WINTER CHARGE				0	0	
MDOT 1185 STATEMENT: I hereby certify this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
Rock	L6AA-PIN	PORT INLAND - 6AA		75-005	MDOT PLANT NO.	GRADE OF CONC.			
Sand	2NS-SMR	SPRING MILL - 2NS		47-003	M-40				
Cementitious	CMT1-LAA	LAFARGE-I-II LA-APLENA		ALPENA	COMPANY REPRESENTATIVE (signature)				
Cementitious	CMGS-LA	LAFA-SLAG-GRADE 100		CHICAGO	COLLECTED (circle one) CHECK CASH CREDIT				
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER
PORT INLAND - 6AA	1780.00 lb	19580.00 lb	19540.00 lb	-0.2	0.00	79.9 gal
PCA NITCAST K	12.51 oz	720.00 oz	724.00 oz	0.6	0.00	
SPRING MILL - 2NS	1350.00 lb	15520.00 lb	15480.00 lb	-0.3	4.50	
LAFARGE-I-II LA-APLENA	342.00 lb	3760.00 lb	3725.00 lb	-0.9	0.00	
LAFA-SLAG-GRADE 100	184.00 lb	2025.00 lb	2040.00 lb	0.7	0.00	
WAT1	28.40 gal	224.08 gal	225.75 gal	0.7	0.00	
MB AE 200	1.41 oz	82.00 oz	81.50 oz	-0.6	0.00	
PCA OPTIFLO MR	36.80 oz	408.00 oz	404.00 oz	-1.0	0.00	

End of Load Time 2:13 PM

Trim Water:

Water to Add:

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,		SHIP TO: PW 7018 CITY OF DETROIT MI DETROIT,	TICKET CODE: 82011728 DATE: 11/18/2021
---	--	--	---

DRIVER INSTRUCTION: SCOTTEN NORTH OF 75 @ CLARK COUR T	MAP PAGE:	TIME: 10:17:24
---	-----------	-------------------

P.O. NO.	ORDER NO.	DRIVER NAME	TRUCK NO.	QTY. ORDERED	QTY. DELIVERED	DESIGN SLUMP	DESIGNED AIR	PLANT NO.
	N 154	JRCHAM, STEWAI	2306	44.10	11.00	5.00	6.5	820
ITEM NAME		QUANTITY	UOM	DESCRIPTION			UNIT PRICE	EXTENDED
P1-SM		11.00		MDOT P1 535 MR			0.00	0.00
1015		1.00		ENVIRONMENTAL SU			0	0
2445		11.00		1% NON CHLORIDE			0	0
1030		11.00		WINTER CHARGE			0	0

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
Sand	2NS-SMR	SPRING MILL - 2NS	47-003	MDOT PLANT NO.	GRADE OF CONC.
Rock	L6AA-PIN	PORT INLAND - 6AA	75-005	M-40	
Cementitious	CMT1-LAA	LAFARGE-I-II LA-APLENA	ALPENA	COMPANY REPRESENTATIVE (signature)	
Cementitious	CMGS-LA	LAFA-SLAG-GRADE 100	CHICAGO	COLLECTED (circle one)	
				CHECK CASH CREDIT	

DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☒	
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.	
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X <i>Westside</i>	
	1055					CUSTOMER SIGNATURE	

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER
PCA NITCAST K	12.51	oz 720.00	oz 720.00	oz 0.0	0.00	75.3 gal
SPRING MILL - 2NS	1350.00	lb 15480.00	lb 15420.00	lb -0.4	4.25	End of Load Time 10:20 AM
LAFARGE-I-II LA-APLENA	342.00	lb 3760.00	lb 3725.00	lb -0.9	0.00	Trim Water:
LAFA-SLAG-GRADE 100	184.00	lb 2025.00	lb 2055.00	lb 1.5	0.00	Water to Add:
WAT1	28.40	gal 225.75	gal 227.19	gal 0.6	0.00	
MB AE 200	1.41	oz 82.00	oz 81.50	oz -0.6	0.00	
PCA OPTIFLO MR	36.80	oz 408.00	oz 404.00	oz -1.0	0.00	
PORT INLAND - 6AA	1780.00	lb 19580.00	lb 19600.00	lb 0.1	0.00	

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,				SHIP TO: PW 7018 CITY OF DETROIT MI DETROIT,				TICKET CODE: 82011742 DATE: 11/18/2021	
DRIVER INSTRUCTION: SCOTTEN NORTH OF 75 @ CLARK COUR T							MAP PAGE: TIME: 12:30:41		
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	N 154	DEFAULT, DEFAULT	L14830MCC	44.10	21.00	5.00	6.5	820	
ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:				UNIT PRICE:	EXTENDED:	
P1-SM	10.00		MDOT P1 S35 MR				0.00	0.00	
1015	1.00		ENVIRONMENTAL SU				0	0	
2445	10.00		1% NON CHLORIDE				0	0	
1030	10.00		WINTER CHARGE				0	0	
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
Sand	2NS-5MR	SPRING MILL - 2NS	47-003	MDOT PLANT NO.	GRADE OF CONC.				
Rock	L6AA-PIN	PORT INLAND - 6AA	75-005	M-40					
Cementitious	CMT1-LAA	LAFARGE-I-II LA-APLENA	ALPENA	COMPANY REPRESENTATIVE (signature) 					
Cementitious	CMGS-LA	LAFARGE-SLAG-GRADE 100	CHICAGO						
				COLLECTED (circle one) CHECK CASH CREDIT					
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☒					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AT:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
4.0									
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	CUSTOMER SIGNATURE X			
12:43	12:54								
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER
PCA NITCAST K	12.51	oz 656.00	oz 656.00	oz 0.0	0.00	68.5 gal
SPRING MILL - 2NS	1350.00	lb 14080.00	lb 14020.00	lb -0.4	4.25	End of Load Time 12:33 PM
LAFARGE-I-II LA-APLENA	342.00	lb 3420.00	lb 3395.00	lb -0.7	0.00	Trim Water:
LAFARGE-SLAG-GRADE 100	184.00	lb 1840.00	lb 1850.00	lb 0.5	0.00	Water to Add:
WAT1	28.40	gal 205.14	gal 208.02	gal 1.4	0.00	
MB AE 200	1.41	oz 74.00	oz 74.50	oz 0.7	0.00	
PCA OPTIFLO MR	36.80	oz 368.00	oz 368.00	oz 0.0	0.00	
PORT INLAND - 6AA	1780.00	lb 17800.00	lb 17740.00	lb -0.3	0.00	

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,				SHIP TO: PW 7018 CITY OF DETROIT MA DETROIT,				TICKET CODE: 82011760 DATE: 11/18/2021	
DRIVER INSTRUCTION: SCOTTEN NORTH OF 75 @ CLARK COUR T							MAP PAGE:	TIME: 14:24:33	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	N 154	NESS, TIMOTHY	4838MCC	28.00	28.00	5.00	6.5	820	
ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:				UNIT PRICE:	EXTENDED:	
P1-SM	7.00		MDOT P1 S35 MR				0.00	0.00	
1015	1.00		ENVIRONMENTAL SU				0	0	
2445	7.00		1% NON CHLORIDE				0	0	
1030	7.00		WINTER CHARGE				0	0	
MDOT 1165 STATEMENT: I hereby certify this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
Rock	L6AA-PIN	PORT INLAND - 6AA	75-005	MDOT PLANT NO.	GRADE OF CONC.				
Sand	2NS-SMR	SPRING MILL - 2NS	47-003	M-40					
Cementitious	CMT1-LAA	LAFARGE-I-II LA-APLENA	ALPENA	COMPANY REPRESENTATIVE (signature)					
Cementitious	CMGS-LA	LAFA-SLAG-GRADE 100	CHICAGO	COLLECTED (circle one) CHECK CASH CREDIT					
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER	
WAT1	28.40	gal 146.43	gal 148.35	gal 1.3	0.00	45.2	gal End of Load Time 2:29 PM
MB AE 200	1.41	oz 52.00	oz 52.00	oz 0.0	0.00		
PCA OPTIFLO MR	36.80	oz 256.00	oz 260.00	oz 1.6	0.00		Trim Water:
PORT INLAND - 6AA	1780.00	lb 12460.00	lb 12440.00	lb -0.2	0.00		Water to Add:
PCA NITCAST K	12.51	oz 464.00	oz 464.00	oz 0.0	0.00		
SPRING MILL - 2NS	1350.00	lb 9820.00	lb 9800.00	lb -0.2	4.00		
LAFARGE-I-II LA-APLENA	342.00	lb 2395.00	lb 2395.00	lb 0.0	0.00		
LAFA-SLAG-GRADE 100	184.00	lb 1290.00	lb 1285.00	lb -0.4	0.00		

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,				SHIP TO: PW 7018 CITY OF DETROIT MA DETROIT,				TICKET CODE: 82011769 DATE: 11/18/2021	
DRIVER INSTRUCTION: SCOTTEN NORTH OF 75 @ CLARK COUR T							MAP PAGE:	TIME: 16:05:02	
RO. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	N 154	HAMBERS, ERNES	2315	31.00	31.00	5.00	6.5	820	
ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:				UNIT PRICE:	EXTENDED:	
P1-5M	3.00		MDOT P1 535 MR				0.00	0.00	
1015	1.00		ENVIRONMENTAL SU				0	0	
2445	3.00		1% NON CHLORIDE				0	0	
SHRT	1.00		SHORT LOAD				0	0	
1030	3.00		WINTER CHARGE				0	0	
MDOT 1155 STATEMENT: I hereby certify this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
Sand	2NS-SMR	SPRING MILL - 2NS	47-003	MDOT PLANT NO.	GRADE OF CONC.				
Rock	L6AA-PIN	PORT INLAND - 6AA	75-005	M-40					
Cementitious	CMT1-LAA	LAFARGE-I-II LA-APLENA	ALPENA	COMPANY REPRESENTATIVE (signature) 				COLLECTED (circle one) CHECK CASH CREDIT	
Cementitious	CMGS-LA	LAFARGE-I-II LA-APLENA	CHICAGO						
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☒				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER	
PCA NITCAST K	12.51 oz	200.00 oz	196.00 oz	-2.0	0.00	19.63 gal	End of Load Time 4:06 PM
SPRING MILL - 2NS	1350.00 lb	4220.00 lb	4260.00 lb	0.9	4.00		
LAFARGE-I-II LA-APLENA	342.00 lb	1025.00 lb	1050.00 lb	2.4	0.00		Trim Water:
LAFARGE-I-II LA-APLENA	184.00 lb	550.00 lb	550.00 lb	0.0	0.00		Water to Add:
WAT1	28.40 gal	62.79 gal	65.66 gal	4.6	0.00		
MB AE 200	1.41 oz	22.00 oz	22.00 oz	0.0	0.00		
PCA OPTIFLO MR	36.80 oz	112.00 oz	112.00 oz	0.0	0.00		
PORT INLAND - 6AA	1780.00 lb	5340.00 lb	5320.00 lb	-0.4	0.00		



**DRIESEN &
ASSOCIATES, INC.**

Engineering • Surveying • Testing

CONCRETE FIELD TEST REPORT

CLIENT: <u>West Side Concrete</u>
PROJECT: <u>PW 7018 City of Detroit</u>
CONTRACTOR: <u>West Side Concrete</u>
CONCRETE SUPPLIER & CITY: <u>SRM Concrete, Detroit</u>
WEATHER: <u>A.M. Partly Cloudy</u>
AGGREGATE CORRECTION FACTOR: <u>0.70</u>

D&A PROJECT NO.: <u>20205254A</u>	DATE: <u>11/18/21</u>
INSPECTOR: <u>Mekehaon P. Boag</u>	
CONTROL SECTION/MDOT JOB NO.: <u>PW 7018</u>	
PROJECT ENGINEER: <u>CITY OF DETROIT</u>	
TIME ARRIVED: <u>11:15</u>	
SCHEDULED ARRIVAL TIME: <u>11:30</u>	
TIME LEFT SITE: <u>1:55</u>	

Pour Description: Side walk and ADA Ramp pour at the intersection of Clark St and Scotten St.

Mix Design: P1-SRM Quantity Placed (yd³): 44.00 Lot Number: Sublot:
Grade of Concrete: P1 Batch Quantity (yd³): 44.00 Pour Start: 11:26 Pour End: 1:50

FIELD TEST RESULTS

Truck No.	Ticket #	Batch Time	Start	Empty	Slump (in)	Air Temp. (°F)	Conc. Temp. (°F)	Air Content (%)	Unit Wt. (pcf)	Yield	No. of Cylinders
2306	82011728	10:20	11:26	12:10	5.0	43	64	5.8	142.7	1.007	4(1)

REMARKS

The concrete mix contained KR!!