

REPORT OF QUALITY ASSURANCE TESTING

DISTRIBUTION: ORIGINAL – Project Engineer, COPIES – QA Laboratory, TMI, and Lansing C & T

CONTROL SECTION N/A	JOB NUMBER PW-7018	PROJECT LOCATION HMA Mill & Resurfacing 2020 Major Roads	MIX DESIGN NO 19MD140	MIXTURE TYPE 5E3	DATE SAMPLED 07/20/20	DATE TESTED 08/10/20
CONTRACTOR AJAX Paving Industries, Inc.			PLANT NUMBER 020-10	PLANT LOCATION Warren		SUBLOT SIZE
PROJECT ENGINEER Jason Lukasik, P.E.		NAME OF TESTER (Please Print) Brian Gondek		QUALIFICATION NO. 383-0421	LOT NUMBER 1	SUB LOT NUMBER 1 AM
Gb 1.029	Gsb 2.696	Gse 2.763	NAME OF TESTER (Signature) Brian J. Gondek Aug 14 2020 1:44 PM		FORM 1911 DATE 04/14/20	SUBLOT RANDOM TONS 49.00
ACCUMULATED TONS						

TEST RESULTS							TEST RESULTS						
	JMF	MDOT	CONTR	MDOT DIFF. JMF *	MDOT DIFF. CONTR *	TOL		JMF	MDOT	CONTR	MDOT DIFF. JMF *	MDOT DIFF. CONTR *	TOL
P 1-½" (37.5 mm)	100.00	100.00		0.00	100.00	5	ASPHALT %	6.15	6.61		0.46	6.61	0.40/-0.30
P 1" (25.0 mm)	100.00	100.00		0.00	100.00	5	Gmm	2.504	2.496		-0.008	2.496	
P ¾" (19.0 mm)	100.00	100.00		0.00	100.00	5	Gmb @ N DESIGN	2.416					
P ½" (12.5 mm)	100.00	100.00		0.00	100.00	5	AIR VOIDS	3.50					
P 3/8" (9.5 mm)	99.50	99.00		-0.50	99.00	5	VMA	15.90					
P No. 4 (4.75 mm)	83.50	79.90		-3.60	79.90	5	VFA	78.00					
P No. 8 (2.36 mm)	62.20	60.46		-1.74	60.46	5	F/A RATIO	1.17					
P No. 16 (1.18 mm)	46.40	47.87		1.47	47.87		Gse						
P No. 30 (600 µm)	34.80	31.09		-3.71	31.09	4		GRADE		CERTIFIED SUPPLIER / LOCATION/CERT#			% ADD
P No. 50 (300 µm)	18.20	16.11		-2.09	16.11		ASPHALT BINDER	PG 58-28		Ajax Asphalt Terminal			4.54
P No. 100 (150 µm)	10.20	8.58		-1.62	8.58		Gmb WEIGHTS/COMPACTION TEMPERATURE						
P No. 200 (75 µm)	6.20	6.52		0.32	6.52	1	NUMBER OF SOLVENT WASHES (When using the vacuum extraction method for Asphalt %)						
CRUSH – 1 FACE	97.7	96.1		-1.6	96.1	10							
CRUSH – 2 FACE													

REMARKS Sampled at Sherwood and Hildale @ 10:20 AM

* CIRCLE TEST RESULTS OUT OF TOLERANCE