

Michigan Department  
of Transportation  
1903C (04/20)

## DAILY REPORT OF CONTRACTOR'S QUALITY CONTROL TESTS

DISTRIBUTION: ORIGINAL - Project Engineer, COPIES - TMI

|                                       |  |              |  |                                                   |  |                                     |  |                                                                                                                                            |  |                             |  |                                   |  |
|---------------------------------------|--|--------------|--|---------------------------------------------------|--|-------------------------------------|--|--------------------------------------------------------------------------------------------------------------------------------------------|--|-----------------------------|--|-----------------------------------|--|
| CONTROL SECTION                       |  | JOB NUMBER   |  | PROJECT LOCATION<br>PWC 7018                      |  | MIX DESIGN NUMBER<br>19MD 411       |  | MIXTURE TYPE<br>4E 3                                                                                                                       |  | DATE SAMPLED<br>8/7/2020    |  | DATE TESTED<br>8/8/2020           |  |
| CONTRACTOR<br>AJAX PAVING INDUSTRIES  |  |              |  | PLANT No.<br>20-10                                |  | PLANT LOCATION<br>26400 SHERWOOD RD |  |                                                                                                                                            |  | Form 1911 DATE<br>6/30/2020 |  |                                   |  |
| PROJECT ENGINEER<br>Richard T Doherty |  |              |  | NAME OF TESTER(Please print)<br>Jesus Soto Sancen |  |                                     |  | NAME OF TESTER (SIGNATURE)<br><b>Jesus Sancen</b><br><small>Digitally signed by Jesus Sancen<br/>Date: 2020.08.08 12:10:36 -04'00'</small> |  |                             |  | QUALIFICATION NUMBER<br>0664-0423 |  |
| GB<br>1.029                           |  | Gsb<br>2.707 |  | Gse<br>2.752                                      |  | SUBLOT SIZE<br>1000                 |  | LOT NO<br>5                                                                                                                                |  | SUBLOT NO<br>25             |  | SUBLOT RANDOM<br>TONS 90.01       |  |
|                                       |  |              |  |                                                   |  |                                     |  |                                                                                                                                            |  |                             |  | ACCUMULATED TONS<br>0.00          |  |

### TEST RESULTS

|                    | JMF     | CONTR   | DEV.   | Range 1  | Range 2  |  | AGG. |
|--------------------|---------|---------|--------|----------|----------|--|------|
| P 1 1/2" (37.5mm)  | 100.00% | 100.00% | 0.00%  |          |          |  |      |
| P 1" (25.0mm)      | 100.00% | 100.00% | 0.00%  |          |          |  |      |
| P 3/4" (19.0mm)    | 100.00% | 100.00% | 0.00%  |          |          |  |      |
| P 1/2" (12.5mm)    | 99.40%  | 95.52%  | -3.88% | +/- 6.00 | +/- 8.00 |  |      |
| P 3/8" (9.5mm)     | 84.00%  | 86.41%  | 2.41%  | +/- 6.00 | +/- 8.00 |  |      |
| P No. 4 (4.75mm)   | 61.60%  | 64.94%  | 3.34%  | +/- 6.00 | +/- 8.00 |  |      |
| P No. 8 (2.36mm)   | 45.60%  | 48.19%  | 2.59%  | +/- 6.00 | +/- 8.00 |  |      |
| P No. 16 (1.18mm)  | 34.00%  | 36.64%  | 2.64%  |          |          |  |      |
| P No. 30 (600 Um)  | 26.50%  | 27.64%  | 1.14%  | +/- 4.00 | +/- 5.00 |  |      |
| P No. 50 (300 Um)  | 14.20%  | 16.52%  | 2.32%  |          |          |  |      |
| P No. 100 (150 Um) | 8.50%   | 8.41%   | -0.09% |          |          |  |      |
| P No. 200 (75 Um)  | 5.50%   | 5.78%   | 0.28%  | +/- 1.00 | +/- 2.00 |  |      |
| CRUSH - 1 FACE     | 97.00%  | 97.94%  | 0.94%  | +/-10.00 | +/-15.00 |  |      |
| CRUSH - 2 FACE     | 0.00%   | 0.00%   | 0.00%  |          |          |  |      |

### TEST RESULTS

|                                                                                  | JMF   | CONTR    | DEV.   | Range 1                               |       | Range 2 |           |       |
|----------------------------------------------------------------------------------|-------|----------|--------|---------------------------------------|-------|---------|-----------|-------|
| ASPHALT %                                                                        | 5.15% | 5.05%    | -0.10% | +/-                                   | 0.40  | +/-     | 0.50      |       |
| Gmm                                                                              | 2.534 |          |        | +/-                                   | 0.013 | +/-     | 0.020     |       |
| Gmb @ N DESIGN                                                                   | 2.445 |          |        |                                       |       |         |           |       |
| AIR VOIDS                                                                        | 3.50% |          |        | +                                     | 2.01  | - 3.95  | +/- 2.00  | 5.00  |
| VMA                                                                              | 14.34 |          |        | +/-                                   | 13.34 | 15.95   | +/- 13.00 | 16.00 |
| VFA                                                                              | 75.58 |          |        |                                       |       |         |           |       |
| F/A RATIO                                                                        | 1.21  |          |        | +/-0.60                               | 1.20  | +/-0.60 | 1.40      |       |
| Gse                                                                              | 2.752 |          |        | +/-                                   |       | +/-     |           |       |
|                                                                                  |       | GRADE    |        | Certified Supplier/Location/CERT#     |       |         |           | % ADD |
| ASPHALT BINDER                                                                   |       | PG 52-28 |        | Ajax Asphalt Terminal DetroitABS.2500 |       |         |           | 3.81% |
| GYRATORY WEIGHTS/COMPACTION TEMPERATURE                                          |       |          |        |                                       |       |         |           |       |
| MARSHALL WEIGHTS/COMPACTION TEMPERATURE                                          |       |          |        |                                       |       |         |           |       |
| NUMBER OF SOLVENT WASHES (When using the vacuum extraction method for Asphalt %) |       |          |        |                                       |       |         |           |       |
| <div></div>                                                                      |       |          |        |                                       |       |         |           |       |

REMARKS

|  |
|--|
|  |
|  |

\*CIRCLE TEST RESULTS THAT ARE OUT OF LIMITS.