



City of Detroit

Inspector's Daily Report

8/17/2020 2:23 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/6/2020	Day of Week Thursday	Seq. No. 1	Import Date N/A	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By CAT, Carly A Taylor		Revision Date 8/18/2020 11:36 AM	Revision No. 1
Temperatures Low: 65 ° F High: 89 ° F		Weather Sunny			
Comments Ajax Paving Ind. set up construction signs, arrow boards, and barricades on NB Southfield Service Drive between Plymouth and Schoolcraft to place HMA 4E3 material. Surface was cleaned with vac truck, and backhoe was used to remove compacted material around structures as needed. Surface was sprayed with tack coat as per specifications prior to placement of HMA material. HMA 4E3 was placed with paver, and rolled with compact roller and finish roller. 4' white temporary tape was placed for pavement markings. Jobsite safe and secure at the end of the day.					

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Ajax Paving Industries, Inc.	Flaggers	5	8.00	Backhoe	1	8.00
	Foreman	1	8.00	Low Boy Asphalt	3	8.00
	Labors	4	8.00	Haulers		
	Operators	6	8.00	Paver	1	8.00
				Roller	2	8.00
				Spray Truck	1	8.00
				Stake truck	1	8.00
				Tractor w/Broom	1	8.00
				Vac Truck	1	8.00



City of Detroit

Inspector's Daily Report

8/17/2020 2:23 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ HMA Approach, Modified, Adj	5017031	0975	PW-7018	0000	25.930	Ton	Approaches on Southfield Servicer Drive		
Contractor: Ajax Paving Industries, Inc.									
Item Remarks: Final Field Measured									
Bond Coat, Emulsified Asphalt SS-1H						0.00	Gal		
Material Remarks: Posted with 4E3 pay item.									
HMA, 4E3						25.93	Ton		
Material Remarks: Ajax Plant #7									
HMA, 4E3	_50100510260		PW-7018	0000	1,362.580	Ton	Southfield Service Drive bet. Plymouth and Schoolcraft		
Contractor: Ajax Paving Industries, Inc.									
Item Remarks: Final Field Measured									
Bond Coat, Emulsified Asphalt SS-1H						1700.00	Gal		
Material Remarks: Ajax Paving									
HMA, 4E3						1362.58	Ton		
Material Remarks: Ajax Plant #7									
PavtMrkg,WtRef,Type R, Tape,4 in,Wh,Temp	_8120245	0770	PW-7018	0000	260.000	Ft	Southfield Service Drive bet. Plymouth and Schoolcraft		
Contractor: P.K. Contracting, Inc.									
Item Remarks: Final Field Measured									
Pavt Mrkg, Type R, Tape, White						260.00	Ft		
Material Remarks: Visually inspected and approved									
Reviewed By: Carly Taylor Carly Taylor Aug 18 2020 3:53 PM									
							(Signature)		
								(Date)	



Plant #7: Warren
26400 Sherwood
Warren, MI 48091

Ticket NO: 70009686

Date/Time: 8/6/2020 12:55 pm

Customer: 990001-Ajax Paving Industries, Inc.

Order: 1691-PW 7018 Carpenter

Dest:

Cust Job #: 173120

PO:

Phase: 10200

Product: 355-4E3

Quantity: 50.20 Ton

	Daily Total
Loads	28
Quantity	1,389.51

Truck ID: 110-110

Comment:

- 1 ton

	<u>Pounds</u>	<u>Tons</u>	<u>Metric</u>
Gross	152220	76.11	69.05
Tare	51820	25.91	23.51
Net	100400	50.20	45.54



Plant #7: Warren
26400 Sherwood
Warren, MI 48091

Ticket NO: 70009563

Date/Time: 8/6/2020 6:05 am

Customer: 990001-Ajax Paving Industries, Inc.

Order: 1691-PW 7018 Carpenter

Dest:

Cust Job #: 173120

PO:

Phase: 10200

Product: 355-4E3

Quantity: 49.84 Ton

	Daily Total
Loads	1
Quantity	49.84

Truck ID: 110-110

Comment:

	<u>Pounds</u>	<u>Tons</u>	<u>Metric</u>
Gross	151580	75.79	68.76
Tare	51900	25.95	23.54
Net	99680	49.84	45.21



API FORM 4001
Revised 3/89

SIGNED BY SUPERVISOR OR AREA MANAGER:

TIME STARTED:

TIME FINISHED:

LESS LUNCH:

TOTAL HOURS:

TRUCKERS CODING TICKET

[illegible][illegible]

JOB # _____ GAL TACK
JOB # _____ GAL TACK
JOB # _____ GAL TACK

DO NOT WRITE IN DARKENED BOX.
FOR OFFICE USE ONLY!