



City of Detroit

Inspector's Daily Report

10/23/2020 11:29 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 10/21/2020	Day of Week Wednesday	Seq. No. 1	Import Date 10/30/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 48 ° F High: 60 ° F		Weather Sunny			

Comments

National Industrial Maintenance began at 7:30 am cleaning catch basins on Wyoming beinning at 6 Mile Road to 8 Mile Road. Cleaning consisted of cleaning each catch basin in the project area with a vac truck that was equipped with high velocity hydro pressure for jetting of the sewer lines. Each basin was restored to 90% of the pipe's carrying capacity as specified in the specifications. All debris from basins was removed from site and disposed of at an approved location. An large amout of asphalt was found in catch basin located at Northeast corner of Pembroke, contractor instructed that additional jack hammering will be needed. All basins were securely bolted down at the end of the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
National Industrial Maintenance - Michigan, Inc.	Operator	1	8.00	Vac truck	1	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Dr Structure Cleaning, Modified Contractor: National Industrial Maintenance - Michigan, Inc. Item Remarks: Final Filed Count	_403705C	0170	PW-7018	0000	25.000	Ea	Wyoming between 6 mile Road & 8 Mile Road		
_ Dr Structure Lead, Cleaning, Modified Contractor: National Industrial Maintenance - Michigan, Inc. Item Remarks: Final Filed Count	_4037001	0100	PW-7018	0000	250.000	Ft	Wyoming between 6 mile Road & 8 Mile Road		

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 2:40 PM
(Signature)

(Date)



NATIONAL INDUSTRIAL MAINTENANCE

DATE 10-21-20

M 32614 WORK ORDER

START 7:00 AM

FINISH

JOB NO. 016-20 ORDER NO. _____ RELEASE NO. PW 7018

SUN. MON. TUES. WED. THURS. FRI. SAT.

WORK FOR: FT. WAYNE

PHONE:

STREET ADDRESS:

CITY: STATE:

REPORT TO:	TIME TO REPORT:
------------	-----------------

JOB SITE: VARIOUS LOCATIONS

EQUIPMENT
REQUIRED: JETTER VAC

DESCRIPTION OF WORK: CEMENT STRUCTURES & JOINT LINES

[illegible]

EQUIPMENT USED:

JC-379 JETTER _____ WATER BLASTER _____ VACUUM TANKER _____ IND. VAC
 _____ POWER RODDER _____ BUCKET MACHS. _____ STM. CLNR. _____ CLAM
 _____ PUMP _____ SIZE _____ TYPE _____ MANIFEST# _____

MISCELLANEOUS EQUIPMENT: _____ YARDS: _____

MATERIALS: 1 PR C10x14 GLOVES

25 - STRUCTURALLY COMPLETED

250 - FT OF LINE JETTING

MAIN. FEST # 010934670 FIE TONS

Work performed, debris removal and dump location arranged by customer.

To be completed by job foreman only:
Is this a prevailing wage job?

☒ YES ☐ NO D.H.
INITIAL

JOB FOREMAN

LOG SHEET

Date: 10/21/2020 Forecaster:

Page 1 of 2 Pg

Job#: PW 7018 Inspector: Dwight Harris

Project Description: Structure Cleaning

Wyoming - 6 mile to 8 mile

EAST side of Wyoming

WAY	LIMITS / INTERSECTION	LEG-LANE						
	BET. STANTA CLARK & THATCHER	2	20'					
	18000 WYOMING	2	20'					
	NE CURTIS	1	10'					
	SE CURTIS	1	10'					
	18414 WYOMING	1	10'					
	NE MARGARETA	1	10'					
	18618 WYOMING	1	10'					
	STA. 45+00	1	10'					
	18934 WYOMING	1	10'					
	BET. 7 MILE & CAMBRIDGE	2	20'					
	N of CAMBRIDGE	1	10'					
	SE OUTER DR.	1	10'					
	NE OUTER DR.	1	10'					
		16	160					

Job#: PW 7018 Inspector: DWIGHT HARRIS

Project Description: Structure Cleaning

Wyoming - 6 mile E to 8 mile

EAST side of Wyoming

(NEEDS additional JACK hammering)

TOTAL $\rightarrow 25_{EA} \quad 250 \text{ LF.}$