



City of Detroit

Inspector's Daily Report

10/30/2020 5:11 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 10/28/2020	Day of Week Wednesday	Seq. No. 1	Import Date 11/23/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 41 ° F High: 55 ° F		Weather Sunny			

Comments

National Industrial Maintenance began at 7:30 cleaning structure on Wyoming beginning at 8 Mile Road heading south toward 6 Mile Road. After completing Wyoming, contractor relocated to Tireman between Spinoza and Evergreen to begin cleaning of catch basins. Cleaning consisted of cleaning each catch basin in the project area with a vac truck equipped with high velocity hydro pressure for jetting of the sewer lines. Each basin was restored to a at least 90% of the pipe's carrying capacity as specified in the specifications. Sewer lines were jetted approx 10' in each basin. All debris from basins was removed from site and disposed of at an approved location. All basin were re bolted down upon completion. Job site clean and secure at the end of the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
National Industrial Maintenance - Michigan, Inc.	Operator	1	8.00	Vac truck	1	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Dr Structure Cleaning, Modified Contractor: National Industrial Maintenance - Michigan, Inc.	_403705C	0170	PW-7018	0000	19.000	Ea	Wyoming between 8 Mile and 6 Mile & Tireman between Spinoza and Evergreen.		
Item Remarks: Final Filed Count									
_ Dr Structure Lead, Cleaning, Modified Contractor: National Industrial Maintenance - Michigan, Inc.	_4037001	0100	PW-7018	0000	190.000	Ft	Wyoming between 8 Mile and 6 Mile & Tireman between Spinoza and Evergreen.		
Item Remarks: Final Filed Inspected									

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 2:54 PM
(Signature)

(Date)



NATIONAL INDUSTRIAL MAINTENANCE

M

32619

WORK ORDER

DATE 10-28-20

START 7:00AM

FINISH

JOB NO. ORDER NO. RELEASE NO.

SUN. MON. TUES. WED. THURS. FRI. SAT.

WORK FOR: FT. WAYNE

PHONE:

STREET ADDRESS:

CITY: STATE:

REPORT TO: TIME TO REPORT:

JOB SITE: VARIOUS LOCATIONS

EQUIPMENT REQUIRED: JETTER VHC

DESCRIPTION OF WORK: CLEAN STRUCTURES & JET LINES

☐ R.T.J. ☐ O.O.T.	FIELD PERSONNEL	TRAVEL		HOURS WORKED		TOTAL
		MILEAGE	HOURS	SHOP	JOB	
	SCOTT PARKINSON		1			

EQUIPMENT USED:

JL-379 JETTER WATER BLASTER VACUUM TANKER IND. VAC
POWER RODDER BUCKET MACHS. STM. CLNR. CLAM
PUMP SIZE TYPE MANIFEST#

MISCELLANEOUS EQUIPMENT: YARDS:

MATERIALS: 1-PRZ CLOTH GLOVES

19 - STRUCTURES COMPLETED
190 - FT OF LINE JETTING

MANIFEST # 016434630 FIE TONS

Work performed, debris removal and dump location arranged by customer.

To be completed by job foreman only:

Is this a prevailing wage job?

☒ YES ☐ NO

INITIAL

JOB FOREMAN

LOG SHEET

Date: 10/28/2020 Foreman: NATIONAL INDUSTRIAL MAINTENANCE
 Job: PW-7018 Inspector: Dwight Harris

Page 1 of 2

Project Description: Structure Cleaning
Wyoming - 6 mile to 8 mile

Northside Wyoming			DR. Struct.					
Y	LIMITS / INTERSECTION	LEAD LANE	LEAD CLEANING					
NS	N. Chippewa	1	10'					
	18691 Wyoming	1	10'					
	18641 Wyoming	1	10'					
	18419 Wyoming	1	10'					
NS	S. of Pickford	1	10'					
	NW Curtis	1	10'					
	S. of Curtis	1	10'					
	18025 Wyoming	1	10'					
	S. of Thatcher	1	10'					
	S. of Thatcher	1	10'					
	NE - 6 mile	1	10'					
	NW - 6 mile	1	10'					
		12	120'					

LOG SHEET

LOG SHEET
Date: 10/28/2020 Forester: NATIONAL INDUSTRIAL MAINTENANCE
Job: PW 7018 Inspector: DWIGHT HARRIS

Page 2 of 2

Project Description: STRUCTURE CLEANING
TIREMAN - SPINDZA to Southfield Service Drive

Southside Tire Man

[illegible]