



Well Log .

Project No.: 01-8797-1-001
Project Name: BP/Amoco #13692
Facility ID#:
Logged By: KL

Well No.: PSB/TMW-10
Date Drilled: 9/14/2017
Drill Rig: 6710 DT
Sampling Method: Grab

| SUBSURFACE PROFILE | | SAMPLE | | Groundwater Well Completion Details |
|--------------------|---|-------------|-----------|--|
| Depth (ft.) | Description and Comments | Blow Counts | PID (ppm) | |
| 0 | Ground Surface | | | <p style="text-align: center;">1" PVC Casing</p> <p style="text-align: center;">1" 10-Slot PVC Screen</p> <p style="text-align: center;">Approximate Water Level (4.16')</p> |
| 0 - 1 | ASPHALT | - | 76.4 | |
| 1 - 2 | GW- (Loose) GRAVELLY SAND (moist) Brown, medium to coarse | - | 212 | |
| 2 - 3.0 | SP- (Loose) SAND (moist) Gray, fine | - | 296 | |
| 3.0 - 4.0 | SS-1 3.0 - 4.0' | - | 1,935 | |
| 4.0 - 5.0 | SP- (Loose) SAND (saturated) Gray, fine | - | 1,579 | |
| 5.0 - 6.0 | CL- (Soft) SILTY CLAY (moist) Gray | - | 640 | |
| 6.0 - 7.0 | | - | 157 | |
| 7.0 - 8.0 | CL- (Stiff) CLAY (moist) Gray, trace gravel | - | 84.7 | |
| 8.0 - 9.0 | | - | 29.4 | |
| 9.0 - 10.0 | | - | 7.6 | |
| 10.0 - 11.0 | | - | 5.9 | |
| 11.0 - 12.0 | | - | 2.3 | |
| 12.0 - 13.0 | | - | 1.0 | |
| 13.0 - 14.0 | | - | 0.6 | |
| 14.0 - 15.0 | SS-2 14.0 - 15.0' | - | 0.0 | |
| 15.0 - 16.0 | | - | 0.0 | |
| 16.0 - 17.0 | | - | 0.0 | |
| 17.0 - 18.0 | | - | 0.0 | |
| 18.0 - 19.0 | | - | 0.0 | |
| 19.0 - 20.0 | | - | 0.0 | |

Completion Notes: EOB @ 20' bgs. Hole filled with bentonite and soil cuttings.

- The indicated stratification lines are approximate in situ. The transitions between materials may be gradual.
- Boring backfilled with natural soils unless otherwise noted.