



CONSTRUCTION PLAN
Scale: 1"=20'

SECTION B-B
Scale: 1"=4'0"

Item	Unit	S.E. Number	Location		Total
			S.W.	N.E.	
Removal and Replace Sidewalk	Sq Yds	164	87	216	40
Wall Stem 0 to 30' Lin. Ft.	Lin. Ft.	0	0	21	46
Wall Stem > 30' Lin. Ft.	Lin. Ft.	0	89	140	0
Railing	Lin. Ft.	127	27	250	180
New Items					
Utility (P.F.C.) Lump Sum		0	3	6	0
2" Pipe Drain Each		0	1	6	0
Sand Drain	Co. Yds.	0	1	6	0

SECTION C-C
Scale: 1"=4'0"

N.E. WALL ELEVATION
Scale: 1/8"=1'0"

N.W. WALL ELEVATION
Scale: 1/8"=1'0"

Notes:
Blend proposed slope into existing slope (Sta. 0+08 to Sta. 1+41)
Proposed concrete slope paving is to meet asphalt paving of G.L. Johnson Co., and sidewalk adjacent to P.P.G. Co.

LEGEND
- Replaced Concrete Sidewalk
- Wall Stem Replacement (all or partial)

DESIGNED BY	W.A.L.	APPROVED	
DRAWN BY	L.G.		
TRACED BY			
CHECKED BY	ARB		

REVISIONS LOCATED BY COORDINATES ON SHEET

DESCRIPTION

DATE

DATE

CITY ENGINEER

CITY ENGINEERS OFFICE

DEPARTMENT OF PUBLIC WORKS

CITY OF DETROIT

WALL, SIDEWALK & RAILING REPAIR

PENN CENTRAL & GRAND TRUNK WESTERN RR.

HOLDEN AVE. UNDER BRIDGE XU-6

REPAIR PLAN

CONTRACT NO.

DRWG NO.

SHEET 3 OF 4 SHEETS

DATE 1/22

11