

CITY ENGINEERS OFFICE - DIVISION OF PAVING DESIGN

**STREET PAVING PLAN**

**PATTON**

**S.P.L. of SAWYER AVE.**

**S.P.L. of TIREMAN AVE.**

DRAINAGE PLAN REQUESTED BY FOX 32046

AP-61-115B  
 NUMBER OF SHEETS 1  
 SHEET NO. 1

SEWER *Dr. 18" 1-19-44*  
 REVISIONS  
 SUPPLEMENTARY DETAILS  
 DRAWING NO.

NOTE:  
 BEFORE STARTING CONSTRUCTION CONTRACTOR MUST CHECK WITH UTILITIES FOR LOCATIONS OF EXISTING STRUCTURES WHETHER OR NOT INDICATED ON PLANS.  
 PLAN SCALE DISTORTED  
 LOTS & ALLEYS 1"=100'  
 STREET WIDTHS 1"=50'  
 DRAINAGE COMPLETED  
 PAVING COMPLETED

QUANTITIES	ESTIMATED	FINAL
EXCAVATION CU YDS.	1 638	53
NEW CURB LIN. FT.	2 385	69
PAVING SQ. YDS.	4 002	122
SIDEWALK SQ. FT.	1	144
MANHOLES ADJUST	1	1
CONSTRUCT	1	1
BASINS ADJUST	1	1
CONSTRUCT	1	1
SEWER 12" LIN. FT.	5	14
SEWER 18" LIN. FT.	460	

PLAN	L.G.V.T.	PROFILE	L.G.V.T.	COMPUTED	L.G.V.T.
CHECKED	5	GRADE	R3	CHECKED	5.5.
LOT	2	401.37	LENGTH	1	200.68
CITY	2	436.00	WIDTH	1	18.00
TOTAL	2	837.37	LENGTH	1	218.68
					CITY

DESIGNED BY **R3**  
 DRAWN BY **L.G. VANTUYL**  
 TRACED BY **G.S.**  
 CHECKED BY **R3**  
 APPROVED *[Signature]*  
 ENGINEER OF STREETS  
 ASSISTANT CITY ENGINEER

CARD NO.   
 INDEX TOPO NO.   
 RECORD NO. **78 109**

BENCH MARKS

MARK	ELEV.
PRECISION LEVEL #109552A - BRASS CAP IN CONCRETE MONUMENT AT N.E. COR. OF PATTON & TIREMAN.	136.692
ARROW ON HYDRANT AT N.W. COR. OF PATTON & SAWYER.	139.31
ARROW ON HYDRANT ON W. SIDE OF PATTON AT A POINT 300' S. OF TIREMAN.	140.41

NOTE -  
 AT (A) ABANDON 2 EXISTING CATCH BASINS.  
 AT (B) CONSTRUCT 6 STD. 18" X 18" Y-CATCH BASINS COMPLETE AND CONNECT TO OUTLETS AS SHOWN.  
 AT (C) COLLECTOR PIPES TO BE INSTALLED AS SHOWN.  
 AT (D) ADJUST TOP OF 1 EXISTING MANHOLE.  
 NOTIFY D.R.W. TO SALVAGE OLD CASTINGS.  
~~DO NOT INSTALL DRAINAGE UNTIL THIS IS OBTAINED.~~

