

DEPARTMENT OF PUBLIC WORKS DETROIT  
CITY ENGINEER'S OFFICE - DIVISION OF PAVING DESIGN  
STREET PAVING PLAN ASMT. NO. 325-K13

49-12 WESTWOOD  
NAME OF STREET  
FROM 475 S. OF N.P.L. OF PLYMOUTH  
TO 394.79' N. OF N.P.L. OF WADSWORTH

INTEGRAL CURB  
TYPE OF PAVEMENT 8.668 ONE COURSE CONC.  
WIDTH 30' & 36'  
8" UNIFORM SLAB AT STREET INTERSECTION (EXCEPT AS NOTED)

DESIGNED BY L.G. VANTUYL  
DRAWN BY S. Budman  
TRACED BY  
CHECKED BY  
APPROVED  
ENGINEER OF STREETS  
CITY ENGINEER

HOR. SCALE 1"=100'	BOOK 1716	PAGE 3
VER. SCALE 1"=2'	DATE 9-15-48	
PLAN S.B.	PROFILE E.H.	COMPUTED 5.5
CHECKED U.C.	GRADE L.G.M.T.	CHECKED 6.7
LOTS 2L 2/116.34	LENGTH 1058.17	
CITY 2L 2/278.96	LENGTH 139.48	
TOTAL 2L 2/395.30	LENGTH 1197.65	
COST ADVERTISING		
COST INSPECTION		

QUANTITIES	ESTIMATED	CITY	LOTS	FINAL	CITY	LOTS
EXCAVATION CU. YDS.	1298	322	1298	322	322	1298
NEW CURB LIN. FT.	63	63	63	63	63	63
PAVING 6" CONC. DRIVE SEPT	3680	231	3680	231	231	3680
SIDEWALK 4" SO. FT.	792	948	792	948	948	792
MANHOLES 4" CONSTRUCT	2	2	2	2	2	2
ADJUST 6" CONSTRUCT	0	0	0	0	0	0
BASINS ADJUST	0	0	0	0	0	0
SEWERS 12" LIN. FT.	220	220	220	220	220	220
CONC. DRIVE SEPT 6" UNIF	180	180	180	180	180	180
8" UNIF	327	327	327	327	327	327
9" UNIF	816	816	816	816	816	816

NOTE: BEFORE STARTING CONSTRUCTION CONTRACTOR MUST CHECK WITH UTILITIES FOR LOCATIONS OF EXISTING STRUCTURES WHETHER OR NOT INDICATED ON PLANS.

PLAN SCALE DISTORTED  
LOTS & ALLEYS 1"=100'  
STREET WIDTHS 1"=50'

DRAINAGE COMPLETED 3-26-42  
1-4-45

PAVING COMPLETED C.G. 7-11-49

SEWER REVISIONS OLD MAP 3-5-42  
C-325, C-326A, C-524, C-390  
C-585, C-586, C-739, C-739A, C-799B, C-938, C-587

