

Clear Form

Michigan Department
Of Transportation
1903B (05/15)

REPORT OF QUALITY ASSURANCE TESTING

DISTRIBUTION: ORIGINAL – Project Engineer, COPIES – QA Laboratory, TMI, and Lansing C & T

File 208

CONTROL SECTION STU 82000	JOB NUMBER 205935A	PROJECT LOCATION HMA Resurfacing 20+ Various Locations	MIX DESIGN NO 19MD140	MIXTURE TYPE 5E3	DATE SAMPLED 11/09/19	DATE TESTED 11/18/19
CONTRACTOR AJAX Paving Industries, Inc.			PLANT NUMBER 20-10	PLANT LOCATION Warren (Sherwood)		SUBLOT SIZE PM
PROJECT ENGINEER Richard T. Doherty - City of Detroit Engineering		NAME OF TESTER (Please Print) Brian Gondek - Somat Engineering, Inc.		QUALIFICATION NO. 0383-0421	LOT NUMBER 3	SUB LOT NUMBER 2
Gb 1.029	Gsb 2.696	Gse 2.763	NAME OF TESTER (Signature) Brian Gondek Digitally signed by Brian Gondek DN: cn=Brian Gondek, o=Somat Engineering Inc., ou=Laboratory Supervisor, email=bgondek@somateng.com, c=US Date: 2019.11.26 13:47:05 -0500		FORM 1911 DATE 09/30/19	SUBLOT RANDOM TONS 46.48
					ACCUMULATED TONS 138.55	

TEST RESULTS							TEST RESULTS						
	JMF	MDOT	CONTR	MDOT DIFF. JMF*	MDOT DIFF. CONTR*	TOL		JMF	MDOT	CONTR	MDOT DIFF. JMF*	MDOT DIFF. CONTR*	TOL
P 1-½" (37.5 mm)	100.00	100.00		0.00	100.00	+/- 5.0	ASPHALT %	6.15	6.09		-0.06	6.09	-0.3 / +0.4
P 1" (25.0 mm)	100.00	100.00		0.00	100.00	+/- 5.0	Gmm	2.504					
P ¾" (19.0 mm)	100.00	100.00		0.00	100.00	+/- 5.0	Gmb @ N DESIGN	2.416					
P ½" (12.5 mm)	100.00	100.00		0.00	100.00	+/- 5.0	AIR VOIDS	3.50					
P 3/8" (9.5 mm)	99.50	99.66		0.16	99.66	+/- 5.0	VMA	15.90					
P No. 4 (4.75 mm)	83.50	83.25		-0.25	83.25	+/- 5.0	VFA	77.99					
P No. 8 (2.36 mm)	62.20	63.27		1.07	63.27	+/- 5.0	F/A RATIO	1.17					
P No. 16 (1.18 mm)	46.40	49.75		3.35	49.75			GRADE		CERTIFIED SUPPLIER/LOCATION/CERT#		% ADD	
P No. 30 (600 µm)	34.80	35.35		0.55	35.35	+/- 4.0	ASPHALT BINDER	PG 58-28		Ajax Terminal/Detroit/2500		4.54	
P No. 50 (300 µm)	18.20	18.31		0.11	18.31		Gmb WEIGHTS/COMPACTION TEMPERATURE 310 degrees F						
P No. 100 (150 µm)	10.20	8.61		-1.59	8.61								
P No. 200 (75 µm)	6.20	5.97		-0.23	5.97	+/- 1.0	NUMBER OF SOLVENT WASHES (When using the vacuum extraction method for Asphalt %)						
CRUSH – 1 FACE	97.7	96.7		-1.0	96.7	< 10%							
CRUSH – 2 FACE													

REMARKS Sample Load: 3, Time: 2:15 PM, Location: McClellan and Pontiac Approach, Field Sampled by: Andrew Patterson

Within RANGE 1 tolerance limits for Top Course (12SP-501J-05 dated 07-05-16)

*CIRCLE TEST RESULTS OUT OF TOLERANCE