

Michigan Department
of Transportation
1903C (05/15)

DAILY REPORT OF CONTRACTORS QUALITY CONTROL TESTS

DISTRIBUTION: ORIGINAL - Project Engineer, COPIES -

CONTROL SECTION STU 82000	JOB NUMBER 205935A	PROJECT LOCATION Various Route in City of	MIX DESIGN NUMBER 18MD 276	MIXTURE TYPE 4E 3	DATE SAMPLED 10/15/2019	DATE TESTED 10/17/2019
CONTRACTOR AJAX PAVING INDUSTRIES		PLANT No. 20-10	PLANT LOCATION 26400 SHERWOOD RD		Form 1911 DATE 9/30/2019	
PROJECT ENGINEER Richard T. Doherty		NAME OF TESTER(Please print) Jesus Soto Sancen		NAME OF TESTER (SIGNATURE) Jesus Sancen Digitally signed by Jesus Sancen Date: 2019.10.17 11:26:28 -04'00'		QUALIFICATION NUMBER 0664-0520
GB 1.029	Gsb 2.71	Gse 2.747	SUBLOT SIZE 2	LOT NO 2	SUBLOT NO 8	SUBLOT RANDOM TONS 8
						ACCUMULATED TONS 0.00

TEST RESULTS							TEST RESULTS						
	JMF	CONTR	DEV.	Range 1	Range 2	AGG.		JMF	CONTR	DEV.	Range 1	Range 2	
P 1 1/2" (37.5mm)	100.00%	100.00%	0.00%				ASPHALT %	5.04%	5.29%	0.25%	+/- 0.30	+/- 0.50	
P 1" (25.0mm)	100.00%	100.00%	0.00%				Gmm	2.534			+/- 0.013	+/- 0.020	
P 3/4" (19.0mm)	100.00%	100.00%	0.00%				Gmb @ N DESIGN	2.445					
P 1/2" (12.5mm)	95.60%	95.48%	-0.12%	+/- 6.00	+/- 8.00		AIR VOIDS	3.50%			+ 1.00 -	+/-2.00	
P 3/8" (9.5mm)	84.70%	85.88%	1.18%	+/- 6.00	+/- 8.00		VMA	14.32			+/-1.00	+/-2.00	
P No. 4 (4.75mm)	61.90%	65.44%	3.54%	+/- 6.00	+/- 8.00		VFA	75.56					
P No. 8 (2.36mm)	46.30%	50.77%	4.47%	+/- 6.00	+/- 8.00		F/A RATIO	1.21			+/-0.60	1.40	+/-0.60 1.40
P No. 16 (1.18mm)	34.40%	39.41%	5.01%										
P No. 30 (600 Um)	26.40%	30.07%	3.67%	+/- 4.00	+/- 6.00								
P No. 50 (300 Um)	14.10%	17.25%	3.15%										
P No. 100 (150 Um)	8.40%	8.53%	0.13%										
P No. 200 (75 Um)	5.50%	5.55%	0.05%	+/- 1.00	+/- 2.00								
CRUSH - 1 FACE	96.90%	97.21%	0.31%	+/- 10.00	+/- 15.00								
CRUSH - 2 FACE	0.00%	0.00%	0.00%										

	GRADE	Certified Supplier/Location/CERT#	% ADD
ASPHALT BINDER	PG 58-28	Ajax Asphalt Terminal Detroit	ABS.2500 3.51%
GYRATORY WEIGHTS/COMPACTION TEMPERATURE			
MARSHALL WEIGHTS/COMPACTION TEMPERATURE			
NUMBER OF SOLVENT WASHES (When using the vacuum extraction method for Asphalt %)			

REMARKS

*CIRCLE TEST RESULTS THAT ARE OUT OF LIMITS.