

Michigan Department
of Transportation
1903C (04/20)

DAILY REPORT OF CONTRACTOR'S QUALITY CONTROL TESTS

DISTRIBUTION: ORIGINAL - Project Engineer, COPIES - TMI

CONTROL SECTION STU 82000		JOB NUMBER 205935A		PROJECT LOCATION Various Route In Detroit		MIX DESIGN NUMBER 19MD 140		MIXTURE TYPE 5E 3		DATE SAMPLED 7/20/2020		DATE TESTED 7/21/2020			
CONTRACTOR AJAX PAVING INDUSTRIES				PLANT No. 20-10		PLANT LOCATION 26400 SHERWOOD RD				Form 1911 DATE 4/14/2020					
PROJECT ENGINEER Richard T. Doherty				NAME OF TESTER(Please print) Jesus Soto Sancen				NAME OF TESTER (SIGNATURE)  Digitally signed by Jesus Sancen Date: 2020.07.21 14:20:25 -04'00'				QUALIFICATION NUMBER 0664-0423			
GB 1.029		Gsb 2.696		Gse 2.763		SUBLOT SIZE 1000		LOT NO 4		SUBLOT NO 18		SUBLOT RANDOM TONS 987.16			
												ACCUMULATED TONS 0.00			

TEST RESULTS

	JMF	CONTR	DEV.	Range 1	Range 2		AGG.
P 1 1/2" (37.5mm)	100.00%	100.00%	0.00%				
P 1" (25.0mm)	100.00%	100.00%	0.00%				
P 3/4" (19.0mm)	100.00%	100.00%	0.00%				
P 1/2" (12.5mm)	100.00%	100.00%	0.00%				
P 3/8" (9.5mm)	99.50%	99.51%	0.01%	+/- 8.00	+/-10.00		
P No. 4 (4.75mm)	83.50%	81.23%	-2.27%	+/- 6.00	+/- 8.00		
P No. 8 (2.36mm)	62.20%	63.59%	1.39%	+/- 6.00	+/- 8.00		
P No. 16 (1.18mm)	46.40%	49.54%	3.14%				
P No. 30 (600 Um)	34.80%	36.97%	2.17%	+/- 4.00	+/- 6.00		
P No. 50 (300 Um)	18.20%	19.61%	1.41%				
P No. 100 (150 Um)	10.20%	9.38%	-0.82%				
P No. 200 (75 Um)	6.20%	6.11%	-0.09%	+/- 1.00	+/- 2.00		
CRUSH - 1 FACE	97.70%	97.53%	-0.17%	+/-10.00	+/-15.00		
CRUSH - 2 FACE	0.00%	0.00%	0.00%				

TEST RESULTS

	JMF	CONTR	DEV.	Range 1		Range 2		
ASPHALT %	6.15%	6.56%	0.41%	+/-	0.50	+/-	0.75	
Gmm	2.504			+/-	0.013	+/-	0.020	
Gmb @ N DESIGN	2.416							
AIR VOIDS	3.50%			+	2.11 - 3.89	+/-	2.10 3.90	
VMA	15.90			+/-	15.11 16.89	+/-	15.10 16.90	
VFA	77.99							
F/A RATIO	1.17			+/-0.60	1.40	+/-0.60	1.40	
Gse	2.763			+/-		+/-		
		GRADE		Certified Supplier/Location/CERT#				% ADD
ASPHALT BINDER		PG 58-28		Ajax Asphalt Terminal DetroitABS.2500				4.55%
GYRATORY WEIGHTS/COMPACTION TEMPERATURE								
MARSHALL WEIGHTS/COMPACTION TEMPERATURE								
NUMBER OF SOLVENT WASHES (When using the vacuum extraction method for Asphalt %)								

REMARKS

*CIRCLE TEST RESULTS THAT ARE OUT OF LIMITS.