

REPORT OF QUALITY ASSURANCE TESTING

DISTRIBUTION: ORIGINAL – Project Engineer, COPIES – QA Laboratory, TMI, and Lansing C & T

CONTROL SECTION HMA Resurfacing	JOB NUMBER PM-7023	PROJECT LOCATION Conner Street	MIX DESIGN NO 19MD411	MIXTURE TYPE 4E3	DATE SAMPLED 11/04/20	DATE TESTED 11/20/20
CONTRACTOR AJAX Paving Industries, Inc.			PLANT NUMBER 020-10	PLANT LOCATION Warren		SUBLOT SIZE
PROJECT ENGINEER Richard T. Doherty		NAME OF TESTER (Please Print) Brian Gondek		QUALIFICATION NO. 383-0421	LOT NUMBER 2	SUB LOT NUMBER 2 PM
Gb 1.029	Gsb 2.707	Gse 2.752	NAME OF TESTER (Signature) Brian J. Gondek Dec 3 2020 3:21 PM		FORM 1911 DATE 04/14/20	SUBLOT RANDOM TONS 1,526.00
ACCUMULATED TONS						

TEST RESULTS							TEST RESULTS						
	JMF	MDOT	CONTR	MDOT DIFF. JMF *	MDOT DIFF. CONTR *	TOL		JMF	MDOT	CONTR	MDOT DIFF. JMF *	MDOT DIFF. CONTR *	TOL
P 1-½" (37.5 mm)	100.00	100.00		0.00	100.00	5.0	ASPHALT %	5.15	5.20		0.05	5.20	+0.40/-0.30
P 1" (25.0 mm)	100.00	100.00		0.00	100.00	5.0	Gmm	2.534	2.526		-0.008	2.526	
P ¾" (19.0 mm)	100.00	100.00		0.00	100.00	5.0	Gmb @ N DESIGN	2.445					
P ½" (12.5 mm)	99.40	96.03		-3.37	96.03	5.0	AIR VOIDS	3.50					
P 3/8" (9.5 mm)	84.00	86.36		2.36	86.36	5.0	VMA	14.34					
P No. 4 (4.75 mm)	61.60	64.77		3.17	64.77	5.0	VFA	75.58					
P No. 8 (2.36 mm)	45.60	48.97		3.37	48.97	5.0	F/A RATIO	1.21					
P No. 16 (1.18 mm)	34.00	38.15		4.15	38.15		Gse						
P No. 30 (600 µm)	26.50	26.77		0.27	26.77	4.0		GRADE	CERTIFIED SUPPLIER / LOCATION/CERT#				% ADD
P No. 50 (300 µm)	14.20	14.24		0.04	14.24		ASPHALT BINDER						
P No. 100 (150 µm)	8.50	8.39		-0.11	8.39		Gmb WEIGHTS/COMPACTION TEMPERATURE						
P No. 200 (75 µm)	5.50	6.28		0.78	6.28	1.0	NUMBER OF SOLVENT WASHES (When using the vacuum extraction method for Asphalt %)						
CRUSH – 1 FACE	97.0	97.3		0.3	97.3	10.0							
CRUSH – 2 FACE													

REMARKS Sampled at 2600 Conner @ 12:10 PM

* CIRCLE TEST RESULTS OUT OF TOLERANCE