

REQUEST FOR INFORMATIONRFI # **007A**

Page 1 of 2

GENERAL INFORMATION	
RFI SUBJECT Removal coordination with underground electrical	CONTROL SECTION
JOB DESCRIPTION Kercheval Streetscape	JOB NUMBER PW 7005
CONTRACTOR Major Cement Co.	
LOCATION Kercheval - E Grand to Parker North Side	DATE 09/24/20

INFORMATION REQUEST

Follow up to below RFI 007, we reviewed the North Side in more detail regarding underground electrical installation. Underground electrical installation between E. Grand to Field and Baldwin to Van Dyke does not seem to be reasonably feasible without sidewalk removal. Existing utilities and other path obstructions limit execution. Installation of LP bases, hand holes and tree grates in areas where sidewalk remains also compounds difficulty. These scope items cannot be installed per plans if the sidewalk remains.

We believe the the only way to reasonably install electrical underground is to remove sidewalk if lighting on the North Side is Critical.

Please advise.

Potential Cost Impacts: Yes

Potential Schedule Impacts: Yes

MDOT RESPONSE
