

Michigan Department
of Transportation
1903C (04/20)

DAILY REPORT OF CONTRACTOR'S QUALITY CONTROL TESTS

DISTRIBUTION: ORIGINAL - Project Engineer, COPIES - TMI

CONTROL SECTION		JOB NUMBER		PROJECT LOCATION PWC 7018		MIX DESIGN NUMBER 19MD 140		MIXTURE TYPE 5E 3		DATE SAMPLED 8/24/2020		DATE TESTED 8/25/2020			
CONTRACTOR AJAX PAVING INDUSTRIES				PLANT No. 20-10		PLANT LOCATION 26400 SHERWOOD RD				Form 1911 DATE 6/30/2020					
PROJECT ENGINEER Pamela Lemme				NAME OF TESTER(Please print) Jesus Soto Sancen				NAME OF TESTER (SIGNATURE)  Digitally signed by Jesus Sancen Date: 2020.08.25 13:08:48 -04'00'				QUALIFICATION NUMBER 0664-0423			
GB 1.029		Gsb 2.696		Gse 2.764		SUBLOT SIZE 1000		LOT NO 2		SUBLOT NO 10		SUBLOT RANDOM TONS 1159.59		ACCUMULATED TONS 0.00	

TEST RESULTS

	JMF	CONTR	DEV.	Range 1	Range 2		AGG.
P 1 1/2" (37.5mm)	100.00%	100.00%	0.00%				
P 1" (25.0mm)	100.00%	100.00%	0.00%				
P 3/4" (19.0mm)	100.00%	100.00%	0.00%				
P 1/2" (12.5mm)	100.00%	100.00%	0.00%				
P 3/8" (9.5mm)	99.50%	98.78%	-0.72%	+/- 8.00	+/-10.00		
P No. 4 (4.75mm)	83.50%	78.99%	-4.51%	+/- 6.00	+/- 8.00		
P No. 8 (2.36mm)	62.20%	59.93%	-2.27%	+/- 6.00	+/- 8.00		
P No. 16 (1.18mm)	46.40%	45.45%	-0.95%				
P No. 30 (600 Um)	34.80%	32.83%	-1.97%	+/- 4.00	+/- 6.00		
P No. 50 (300 Um)	18.20%	17.30%	-0.90%				
P No. 100 (150 Um)	10.20%	9.00%	-1.20%				
P No. 200 (75 Um)	6.20%	6.38%	0.18%	+/- 1.00	+/- 2.00		
CRUSH - 1 FACE	97.70%	97.27%	-0.43%	+/-10.00	+/-15.00		
CRUSH - 2 FACE	0.00%	0.00%	0.00%				

TEST RESULTS

	JMF	CONTR	DEV.	Range 1		Range 2		
ASPHALT %	6.15%	6.22%	0.07%	+/-	0.50	+/-	0.75	
Gmm	2.503			+/-	0.013	+/-	0.020	
Gmb @ N DESIGN	2.416							
AIR VOIDS	3.50%			+	2.11	- 3.89	+/- 2.10	3.90
VMA	15.91			+/-	15.11	16.89	+/- 15.10	16.90
VFA	78.00							
F/A RATIO	1.17			+/-0.60	1.40	+/-0.60	1.40	
Gse	2.764			+/-		+/-		
		GRADE		Certified Supplier/Location/CERT#				% ADD
ASPHALT BINDER		PG 58-28		Ajax Asphalt Terminal DetroitABS.2500				4.55%
GYRATORY WEIGHTS/COMPACTION TEMPERATURE								
MARSHALL WEIGHTS/COMPACTION TEMPERATURE								
NUMBER OF SOLVENT WASHES (When using the vacuum extraction method for Asphalt %)								

REMARKS

*CIRCLE TEST RESULTS THAT ARE OUT OF LIMITS.