



City of Detroit

Inspector's Daily Report

10/29/2020 10:01 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 10/26/2020	Day of Week Monday	Seq. No. 1	Import Date 11/23/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 41 ° F High: 52 ° F		Weather Sunny			

Comments

National Industrial Maintenance began at 7:30 cleaning structure on Wyoming beginning at 8 Mile Road heading south toward 6 Mile Road. Cleaning consisted of cleaning each catch basin in the project area with a vac truck equipped with high velocity hydro pressure for jetting of the sewer lines. Each basin was restored to a at least 90% of the pipe's carrying capacity as specified in the specifications. Sewer lines were jetted approx 10' in each basin. All debris from basins was removed from site and disposed of at an approved location. All basin were re bolted down upon completion. Job site clean and secure at the end of the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
National Industrial Maintenance - Michigan, Inc.	Operator	1	8.00	Vac truck	1	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Dr Structure Cleaning, Modified Contractor: National Industrial Maintenance - Michigan, Inc. Item Remarks: Final Field Count	_4037050	0170	PW-7018	0000	25.000	Ea	Wyoming- 8 Mile road to 6 Mile Road		
_ Dr Structure Lead, Cleaning, Modified Contractor: National Industrial Maintenance - Michigan, Inc. Item Remarks: Final Field Inspected	_4037001	0100	PW-7018	0000	250.000	Ft	Wyoming- 8 Mile road to 6 Mile Road		

Reviewed By: _____
(Signature)

(Date)

Date: 10/26/2020 Foreman: NATIONAL INDUSTRIAL MAINTENANCE
 Job: PW7018 Inspector: DWIGHT HARRIS

Project Description: STRUCTURE CLEANING
 Wyoming - 6 mile Road to 8 mile Road

LIMITS / INTERSECTION		LEB- LANE					
20410 Wyoming	1	10'					
SE Norfolk	1	10'					
20418 Wyoming	1	10'					
20500 Wyoming	1	10'					
ES S. of 8 mile	1	10'					
WS S. of 8 mile	1	10'					
20489 Wyoming	1	10'					
20427 Wyoming	1	10'					
SW-Norfolk	1	10'					
WS N of Chippewa	1	10'					
W NW Pembroke	2	20'					
S. of Pembroke	3	30'					
S of St. Martins	1	10'					
NW Outer Drive	1	10'					
SW Outer Drive	1	10'					

18' 180'

LOG SHEET

LOG SHEET

Date: 10/26/2020 Foreman: NATIONAL INDUSTRIAL MAINTENANCE
Job#: PW7018 Inspector: DWIGHT HARRIS
Project Description: STRUCTURE CLEANING
Wyoming - 6 mile to 8 mile

Page 2 of 2

	LIMITS / INTERSECTION	LEGS LANE	D.R. Structure <i>EAD LEARNING</i>					
	NW-Cambridge	1.	10'					197
	SW-CAMBRIDGE	1	10'					75
	CAMBRIDGE & MILE	1.	10'	186	24	+	-	
	1894 Wyoming	1.	10'	150	10	1	1	
	NWC Clarita	1.	10'	90	13	1	1	
	SWC Clarita	1.	10'	100		1	1	
ES	N of Chippewa	1.	10'	170	25	1	1	2
	Mile north of NW	S		149	29	1	1	
	Mile west of NW	1.		150	29	1	1	
	Mile south of NW	M.C.				1	1	
						1	1	
						1	1	
						1	1	
						1	1	
		7	70'			1	1	
		18	180			1	1	
		25	250'			1	1	



NATIONAL INDUSTRIAL MAINTENANCE
M 32616 WORK ORDER

DATE 10-26-20
START 7:00 AM
FINISH

JOB NO. ORDER NO. RELEASE NO.

SUN. MON. TUES. WED. THURS. FRI. SAT.

WORK FOR: AT WAYNE PHONE:

STREET ADDRESS:

CITY: STATE:

REPORT TO: TIME TO REPORT:

JOB SITE: VARIOUS LOCATIONS

EQUIPMENT REQUIRED: JETTER VAC

DESCRIPTION OF WORK: CLEAN STRUCTURES & JET LINES

☐ R.T.J. ☐ O.O.T.	FIELD PERSONNEL	TRAVEL		HOURS WORKED		TOTAL
		MILEAGE	HOURS	SHOP	JOB	
	SCOTT PARKINSO		1			

EQUIPMENT USED:
JC-379 JETTER WATER BLASTER VACUUM TANKER IND. VAC
POWER RODDER BUCKET MACHS. STM. CLNR. CLAM
PUMP SIZE TYPE MANIFEST#

MISCELLANEOUS EQUIPMENT: YARDS:

MATERIALS: 1-PK CLOTH GLOVES

25 - STRUCTURES COMPLETED
250 - FT OF LINE JETTING

MANIFEST # 016934680 FILE TRVS

Work performed, debris removal and dump location arranged by customer.

To be completed by job foreman only:
Is this a prevailing wage job?
YES NO INITIAL J. H. JOB FOREMAN



NATIONAL INDUSTRIAL MAINTENANCE

M

32616

WORK ORDER

DATE

10-26-20

START

7:00 AM

FINISH

JOB NO. _____ ORDER NO. _____ RELEASE NO. _____

SUN.

MON.

TUES.

WED.

THURS.

FRI.

SAT.

WORK
FOR:

AT WAYNE

PHONE:

STREET
ADDRESS:

CITY:

STATE:

REPORT
TO:TIME TO
REPORT:JOB
SITE:

VARIOUS LOCATIONS

EQUIPMENT
REQUIRED:

JETTER VAC

DESCRIPTION
OF WORK:

CLEAN STRUCTURES & JET LINES

☐ R.T.J. ☐ O.O.T.	FIELD PERSONNEL	TRAVEL		HOURS WORKED		TOTAL
		MILEAGE	HOURS	SHOP	JOB	
	SCOTT PARKINS (C)		1			

EQUIPMENT USED:

JC-379 JETTER _____ WATER BLASTER _____ VACUUM TANKER _____ IND. VAC
_____ POWER RODDER _____ BUCKET MACHS. _____ STM. CLNR. _____ CLAM
_____ PUMP _____ SIZE _____ TYPE _____ MANIFEST# _____

MISCELLANEOUS EQUIPMENT: _____ YARDS: _____

MATERIALS: 1-POL CLOTH/ GLOVES

25 - STRUCTURES COMPLETED

250 - FT OF LINE JETTING

MANIFEST # 016934680 FILE

TUV

Work performed, debris removal and dump location arranged by customer.

To be completed by job foreman only:

Is this a prevailing wage job?

☒ YES ☐ NO

J. H.

INITIAL

JOB FOREMAN

10/26/2020 NATIONAL INDUSTRIAL MAINTENANCE
 PW7018 DWIGHT HARRIS

Page 1 of 2

Project Description: STRUCTURE CLEANING

Wyoming - 6 mile Road to 8 mile Road

LIMITS / INTERSECTION		LEB LANE						
20410 Wyoming	1	10'						
SE Northfork	1	10'						
20418 Wyoming	1	10'						
20500 Wyoming	1	10'						
ES S. of 8 mile	1	10'						
WS S. of 8 mile	1	10'						
20489 Wyoming	1	10'						
20427 Wyoming	1	10'						
SW - Northfork	1	10'						
WS N of Chippewa	1	10'						
W NW Pembroke	2	20'						
S. of Pembroke	3	30'						
S of St. Martins	1	10'						
NW Outer Drive	1	10'						
SW Outer Drive	1	10'						

18' 180'

LOG SHEET

Date: 10/26/2020 Foreman: NATIONAL INDUSTRIAL MAINTENANCE
Job: PW7018 Inspector: DWIGHT HARNIS

Page 2 of 2

Project Description: Structure Cleaning
Wyoming - 6 mile to 8 mile

[illegible]