

DEPARTMENT OF PUBLIC WORKS DETROIT  
CITY ENGINEER'S OFFICE -- DIVISION OF PAVING DESIGN  
STREET PAVING PLAN

SEVEN MILE RD.  
FROM E.P.L. OF EDINBOROUGH  
TO E.P.L. OF GRANDVILLE

NAME OF STREET: SEVEN MILE RD.  
RECORD NO.: 72  
INDEX TO NO.: 114  
ASSIGN NO.: 325AW10  
PETITION NO.:  
SHEET NO.: 16 OF 16 SHEETS

DESIGNED BY: W. OWENS  
DRAWN BY:  
TRACED BY:  
CHECKED BY:  
APPROVED: [Signature]  
ENGINEER OF STREETS  
ASSISTANT CITY ENGINEER

BOOK 1659 PAGE 34  
LEVELS 6-51  
DATE DRAWING 11-30-51  
W.O. PROFILE W.O. GRADE  
CHECKED J.E. W.O. CHECKED R.H.B.  
LENGTH 1 OF 16  
SEE SHEET 1 OF 16

QUANTITIES  
EXCAVATION CU. YDS.  
NEW CURB LIN. FT.  
PAVING SQ. YDS.  
SIDEWALK SQ. FT.  
MANHOLES ADJUST.  
BASINS ADJUST.  
SEWERS 12" LIN. FT.

ESTIMATED CITY LOTS  
FINAL CITY LOTS

NOTE:  
BEFORE STARTING CONSTRUCTION CONTRACTOR  
MUST CHECK WITH UTILITIES FOR LOCATIONS OF  
EXISTING STRUCTURES WHETHER OR NOT INDI-  
CATED ON PLANS.  
PLAN SCALE DISTORTED  
LOTS & ALLEYS 1"=40'  
STREET WIDTHS 1"=40'  
DRAINAGE COMPLETED 10-10-52  
Pavement Widening 2-12-51 Strip N. 15.5  
PAVING COMPLETED C.C. 10-14-52

SEWER REVISIONS  
C-324A C-390 C-739B C-4587 C-739B  
C-325 C-524 C-733 C-938  
C-326A C-585 C-739  
C-327 C-586 C-739A

GENERAL NOTE  
REMOVAL OF EXISTING WALKS WITHIN WIDENING  
STRIPS ARE INCLUDED IN EXCAVATION TOTALS

BENCH MARKS  
P.L.M. 115-256 NE. COR. EVERGREEN & SEVEN MILE RD.  
ELEVATION 160.899  
P.L.M. 115-256A NE. COR. WESTMORELAND & SEVEN MILE RD.  
ELEVATION 161.104

NOTE:  
FOR SYMBOLS A, B, C, ETC. SEE STD. DETAIL DWG. C-327  
FOR SECTION A-A, B-B, C-C, SEE SHEET NO. 6

TREE REMOVAL SCHEDULE

STA.	KIND	SIZE	NO.
1+70	ELM	22"	1
1+72	"	22"	1
2+21	"	24"	1
2+31	"	22"	1
0+30	"	17"	1
0+40	"	20"	1
0+92	"	24"	1
1+58	"	20"	1
1+20	"	20"	1
2+80	"	26"	1

