W.P.A. #B-3018

Indexed 3-26-38

To Water B. 9-30-38

DEPARTMENT of PUBLIC WORKS DETROIT

CITY ENGINEER'S OFFICE --- DIVISION OF PAVING DESIGN

STREET PAVING PLAN

NAME OF STREET	EMERY AVE. 60'
FROM	SHERWOOD
TO	VAN DYKE
TYPE OF PAVEMENT	CLASS "B" 8" MAC. + 2½" OIL AGG. WIDTH 30'
	SIDE FRONTAGE C.C. PROC. 8-15-39

INDEX NO.	TOPO. NO.
19	92

NUMBER OF SHEETS	SHEET NO.
1	1

HOR. SCALE 1" = 100'		BOOK 1312	PAGE 32
VER. SCALE 1" = 2'		DATE 4-20-38	
PLAN K.B.	PROFILE W.B.	COMPUTED	
CHECKED	GRADE VG.	CHECKED 4/23/38	
LOTS ΣL 3,890.10'		LENGTH 1,945.05	
CITY ΣL 532'		LENGTH 266'	
TOTAL ΣL 4,422.10'		LENGTH 2,211.05	
		LOTS	CITY
COST ADVERTISING BLANKS			
COST INSPECTION			

CIRCLES					
AT	NO.	Δ	RADIUS	TANG.	ARC	SEG.

QUANTITIES	LOTS	CITY	LOTS	CITY
EXCAVATION				
STRAIGHT CURB NEW				
OLD CURB RESET				
CIRCULAR CURB				
PAVING				
CONCRETE BASE				

DESIGNED BY F. Guillemety	APPROVED	
DRAWN BY K. Barkhouse	W. Wallace	
TRACED BY E.W. Hall	ENGINEER OF STREETS	
CHECKED BY F. Guillemety	Martin R. Fisher	ASS'T CITY ENGINEER

BENCH MARKS

ARROW ON HYD. N.E. SHERWOOD & EMERY.	145.14
ARROW ON HYD. N.W. CONCORD & EMERY.	145.57
ARROW ON HYD. N.E. HELEN & EMERY.	147.05
ARROW ON HYD. N.E. CARRIE & EMERY.	147.51
ARROW ON HYD. N.E. ROGGE & EMERY.	146.72
ARROW ON HYD. N.W. CLIFF & EMERY.	145.34
ARROW ON HYD. N.W. PACKARD & EMERY.	144.91
ARROW ON HYD. N.E. SPENCER & EMERY.	145.89
ARROW ON HYD. N.W. STOTTER & EMERY.	144.48
ARROW ON HYD. N.W. VAN DYKE & EMERY.	144.28

EXISTING POOLS & BASINS.
NEW " " "

SUMP MANHOLE
BASINS BY W.P.A.
MAY 20, 1939.

DRAINAGE COMPLETED.........
PAVING COMPLETED 1-6-40