



Michigan Department of Transportation

Contract Modification

1/7/2021 7:28 AM

FieldManager 5.3c

Contract: 82000-205935, Hot mix asphalt cold milling and resurfacing, concrete curb,

Cont. Mod. Number	Revision Number	Cont. Mod. Date	Electronic File Created	Net Change	Awarded Contract Amount
3		1/7/2021	Yes	\$0.00	\$14,761,888.88
Route		Managing Office		District	Entered By
		Hubbell, Roth, and Clark, Inc.		07449	Baylie Campbell Kall
Contract Location					
On various routes.					

Short Description

Contract Modification 003 to approve Extension of Time 001

Description of Changes

A. Original Contract Amount: \$14,761,888.88
B. Current Contract Value (including this revision): \$14,968,634.26
C. Net Total Change (B-a): \$206,734.38
D. Net Percent Change (C/A*100): 1.40%
E. MDOT Oversight Project
F. Consultant: Hubbell, Roth & Clark, Inc.
G. Tier I Approval Required


Time Extensions

Site	Site Description	Site Type	Original Compl. Date/Days	Additional No. of Days	New Compl. Date/Days
00	Contract Time 00	Completion Date	9/30/2020		6/15/2021
Reason: Extension of contract completion by 258 calendar days from 9/30/2020 to 06/15/2021 without liquidated damages. Contract work could not be completed by 9/30/2020 due to various utility delays, but was substantially completed on 11/30/2020. Remaining contract work, additional work, and punchlist work determined at Final Inspection on 11/25/2020 will require work in Spring 2021 (after seasonal suspension). Engineer and Contractor agreed to 6/15/2021 completion date for remaining work. No EOT-related Contractor costs are anticipated at this time. Extension of Time 001 included in Project Files on ProjectWise.					



Contract Modification

If authorized, the contractor agrees to do the work outlined above under the direction of the Engineer, and to accept as payment in full the basis of payment as indicated. Prime Contractor, you are authorized and instructed as the contractor to do the work described herein in accordance with the terms of your contract.

Prime Contractor: Ajax Paving Industries, Inc. Digitally signed by: Brandon G. King DN: CN = Brandon G. King email = bking@ajaxpaving.com C = US O = State of Michigan Date: 2021.01.07 10:47:30 -05'00'		Recommended by Construction Engineer: Michael Wesoloski MDOT  Michael Thomas Wesoloski Jan 7 2021 11:40 AM	
Signature	Date	Signature	Date
Prepared by Project Engineer: Kevin Surhigh - Hubbell, Roth, and Clark, Inc.		Authorized by Managing Office Manager:  Signed by: Olukayode Adefeso Date & Time: Jan 7 2021 1:18 PM	
Signature	Date	Signature	Date
Prepared by Consultant Project Manager: Kevin Surhigh Jan 7 2021 11:09 AM		Authorized by Region Construction Engineer:	
Signature	Date	Signature	Date
Recommended by Local Agency: Richard Doherty - City of Detroit Richard Doherty City Engineer Jan 7 2021 11:19 AM		Authorized by Bureau of Field Services:	
Signature	Date	Signature	Date
Authorized by Airport Sponsor:		Authorized by Airports Division:	
Signature	Date	Signature	Date
FEDERAL PARTICIPATION - ACTION BY F.H.W.A.			
___ Approved ___ Not Eligible ___ See Letter Dated _____		_____ (Signature) (Date)	
FEDERAL PARTICIPATION - ACTION BY F.A.A.			
___ Approved ___ Not Eligible ___ See Letter Dated _____		_____ (Signature) (Date)	